



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

12/12/2024

SUBJECT: BRES2408-0066
BUILDING RESIDENTIAL

To: Matthew Whitley

Here are the results of all Inspections located at **48 BONE OAK:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 9/4/2024
Completed Date/Time: 9/4/2024
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: No plan onsite.

Inspection Type: FOOTING
Scheduled Date/Time: 9/4/2024
Completed Date/Time: 9/4/2024
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/17/2024

Completed Date/Time: 10/17/2024

Inspector: Ricardo D Honrada

Result: DISAPPROVED

Remarks:

Notes: lock box code 0484

Rear back stabilizer no connected.No manufacturer manual in site.Marriage wall line ok..Plumbing, mechanical and electrical not ready.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/23/2024

Completed Date/Time: 10/23/2024

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks:

Notes: Lock box 0484

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 10/23/2024

Completed Date/Time: 10/23/2024

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 10/22/2024 1:50 PM hollis curtis

Contact Name: hollis curtis
Site Address: 48 BONE OAK
Phone: 9197700168
e-Mail: hrcurtis@windstream.net



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 10/23/2024
Completed Date/Time: 10/23/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 10/22/2024 1:49 PM hollis curtis

Contact Name: hollis curtis
Site Address: 48 BONE OAK
Phone: 9197700168
e-Mail: hrcurtis@windstream.net

Inspection Type: ZONING
Scheduled Date/Time: 12/9/2024
Completed Date/Time: 12/9/2024 12:30 PM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time: 12/11/2024
Completed Date/Time: 12/11/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes: