



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/25/2025

SUBJECT: BRES2501-0020
BUILDING RESIDENTIAL

To: ARGUETA JABIER ANTONIO CUELLAR

Here are the results of all Inspections located at **261 MABRY RD:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 3/14/2025
Completed Date/Time: 3/14/2025
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: Water service from house to pool house

Inspection Type: UNDERGROUND
Scheduled Date/Time: 3/14/2025
Completed Date/Time: 3/14/2025
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: GAS PIPING
Scheduled Date/Time: 3/20/2025
Completed Date/Time: 3/20/2025
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 3/20/2025
Completed Date/Time: 3/20/2025
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes:

Inspection Type: MONO SLAB
Scheduled Date/Time: 3/26/2025
Completed Date/Time: 3/26/2025
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Customer said for the bathroom
Under slab plumbing not passed.

Inspection Type: UNDER SLAB
Scheduled Date/Time: 3/27/2025
Completed Date/Time: 3/27/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/25/2025
Completed Date/Time: 4/25/2025
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: 1/ fire stop not install 2/missing windows 3/missing Eng design hod down where indicated on plans Do not insulate



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 5/2/2025
Completed Date/Time: 5/2/2025
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Not ready

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 5/8/2025
Completed Date/Time: 5/8/2025
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Gas line test not installed

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 5/12/2025
Completed Date/Time: 5/12/2025
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: *Pressure test*
Gas test still down.

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 5/16/2025
Completed Date/Time: 5/16/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 8/18/2025
Completed Date/Time: 8/18/2025
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Schedule all trades for final. Need clearance to combustable for single wall pipe used on pizza oven.





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: POLE
Scheduled Date/Time: 8/20/2025
Completed Date/Time: 8/20/2025
Inspector: Steven Gazlay
Result: CANCELLED
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/23/2025
Completed Date/Time: 9/23/2025
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Mono slab never approved . Was disapproved on 3/26/25 and never rescheduled.

Inspection Type: MONO SLAB
Scheduled Date/Time: 9/26/2025
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes: this was never approved

Inspection Type: FINAL**
Scheduled Date/Time: 9/26/2025
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes: