## ENGINEERING & ENVIRONMENTAL SCIENCE COMPANY

3008 ANDERSON DRIVE, SUITE 102 RALEIGH, NC 27609

(919) 781-7798

February 28, 2025

Mr. Josh Maddox Maddox Concrete 120 Maddox Farm Rd. Sanford, NC 27332

RE:

Fill Density Testing

Shed

291 Bumpy Lane

Sanford, NC

Dear Mr. Maddox:

On February 26, 2025, a technical representative of Engineering & Environmental Science Company (E<sup>2</sup>S) conducted two (2) density tests on the shed building pad at the above referenced site.

Attachment A shows the locations of the density tests and Attachment B provides the density test data. Soil density tests ranged from 95.7% to 96.2% of Standard Proctor Maximum Dry Density (ASTM-D-698) at the locations and depths tested. The fill density test results meet the 95% compaction requirements.

We appreciate serving you on this project. Please contact us if you have any questions.

Sincerely,

T. Patrick Shillington, P.E.

President

Attachment A: Density Test Locations Attachment B: Density Test Results **ATTACHMENT A: Density Test Locations** 

ENGINEERING & ENVIRCOMMENTAL SCIENCE COMPANY SOIS ANDERSON DR. SUITE 102 RALEIGH, NORTH CAROLINA 27609 (919) 781-778 DATE: 02/28/25 FIGURE NO. Density Test Locations Shed 291 Bumpy Ln. Sanford, NC # Bumpy Lane #2 Not To Scale

**Attachment B: Density Tests Results** 

## Summary of Density Test Results Shed Building Pad 291 Bumpy Lane Sanford, NC

TEST NO.	DATE SAMPLED	LOCATION	SAMPLE ELEV., FT.	(1)MAX LAB DRY DEN., PCF	(2)IN- PLACE WET DEN., PCF	<sup>(2)</sup> WATER CONTENT	<sup>(2)</sup> IN- PLACE DRY DEN.,PCF	PERCENT COMPACTION
1	02/26/25	See Drawing	Floor Subgrade	130.7	132.3	5.8	125.0	95.7
2	02/26/25	See Drawing	Footing Subgrade	130.7	135.9	8.1	125.7	96.2

<sup>(1)</sup> Standard Proctor (ASTM D-698)(2) Tests were conducted by the Push Tube Method (ASTM D-2937)

