



Permit Inspections

Harnett County

Permit Number: BRES2503-0030

Description: Retaining wall at approx. 70 LF and 4' high with steps

Applied: 3/12/2025

Approved: 3/14/2025

Site Address: 23 KINGSFORD LN

Issued: 3/17/2025

Finaled: 6/17/2025

City, State Zip Code: FUQUAY-VARINA, NC 27526

Status: FINALED

Applicant: Iron Wolf Inc.

Parent Permit:

Owner: MCCracken HOLLY J JT W/ROS

Parent Project:

Contractor: Iron Wolf Inc.

Details:

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
	3/19/2025	3/19/2025	FOOTING	Scott Guy	APPROVED W/EXC	
Notes: Inspector JRM changed the inspection assignment from JRM to TSG Wall construction requires stage inspections . Footing is good to continue.						
	3/24/2025	3/24/2025	FOUNDATION	Brad Sutton	APPROVED	
Notes:						
	4/2/2025	4/2/2025	FINAL**	Scott Guy	DISAPPROVED	
Notes: 1/ Guardrails require retaining walls per NCRBC for walking surfaces 30" or greater. 2/ handrails required for steps of more than three risers.						
	6/17/2025	6/17/2025	FINAL**	Justin Ryan McLeod	APPROVED	
Notes:						