



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

12/1/2025

SUBJECT: **BRES2505-0073**
BUILDING RESIDENTIAL

To: LIVINGSTON JOHN DAVID III

Here are the results of all Inspections located at **515 ARCHIE ST:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 11/14/2025
Completed Date/Time: 11/17/2025
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 515 ARCHIE ST SPRING LAKE 28390



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: SEWER SERVICE
Scheduled Date/Time: 11/17/2025
Completed Date/Time: 11/17/2025
Inspector: James T Hall
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 11/13/2025 3:03 PM Plumbing by BFW

Contact Name: Plumbing by BFW
Site Address: 515 ARCHIE ST
Phone: 9109200948
e-Mail: permits@plumbingbybfw.com

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 11/18/2025
Completed Date/Time: 11/18/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Need engineer letter for over height, Home per codaCross over on water line not connected togetherGround wire on frame not connectedSupport drain line under house every 4' per codeNeed expansion tank at water heaterUncover ground rods for inspectionPin poly in place under house

Inspection Type: WATER SERVICE
Scheduled Date/Time: 11/25/2025
Completed Date/Time: 11/25/2025
Inspector: James T Hall
Result: APPROVED
Remarks:
Notes: Per Jimmy @ 9:45am

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 11/25/2025
Completed Date/Time: 11/25/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: engineer letter in attachment
Support drain line under house every 4' per codePin poly in place under houseExpansion tank is at water heater and it was inspected



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 12/1/2025

Completed Date/Time: 12/1/2025

Inspector: James T Hall

Result: APPROVED

Remarks:

Notes:

Inspection Type: ZONING

Scheduled Date/Time: 12/3/2025

Completed Date/Time:

Inspector: Planning Bucket

Result:

Remarks:

Notes: