PREPARED 3/06/08, 13:58:52 INSPECTION TICKET INSPECTOR: IVR Harnett County

DATE 3/07/08

PAGE

ADDRESS . : 570 CLAYHOLE RD SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE PHONE: (910) 658-8376 OWNER . . : SPEARS WILLIE L & GERTRUDE J PHONE: (910) 897-6014

PARCEL . . : 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----

STRUCTURE: 000 000 14X32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPBP 00 CP BUILDING PERMIT

REQUESTED INSP DESCRIPTION TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

ŢĮ B101 01 3/07/08 R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690 AP-MR WOULD LIKE THIS IN THE MORNING. NJT

----- COMMENTS AND NOTES ---------

PREPARED 3/17/08, 14:10:52

INSPECTION TICKET

PAGE

33

Harnett County

B101 01

INSPECTOR: IVR

DATE

3/18/08

ADDRESS . : 570 CLAYHOLE RD

SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE

PHONE: (910) 658-8376 PHONE: (910) 897-6014

OWNER . . : SPEARS WILLIE L & GERTRUDE J

PARCEL . : 07+0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS : 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----

STRUCTURE: 000 000 14x32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPBP 00 CP BUILDING PERMIT

REQUESTED INSP DESCRIPTION TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

MR

3/07/08 R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690 3/07/08 AΡ WOULD LIKE THIS IN THE MORNING. NJT

3/18/0B B103 01 R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434

------ COMMENTS AND NOTES ------

PREPARED 3/19/08, 14:06:59
Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE

DATE 3/20/08

50

ADDRESS . : 570 CLAYHOLE RD

SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE

PHONE: (910) 658-8376 PHONE: (910) 897-6014

OWNER . . : SPEARS WILLIE L & GERTRUDE J PARCEL . . : 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----

STRUCTURE: 000 000 14X32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPBP 00 CP BUILDING PERMIT

REQUESTED INSP DESCRIPTION
TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

B101 01 3/07/08 MR R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690
3/07/08 AP WOULD LIKE THIS IN THE MORNING. NJT

B103 01 3/18/08 KS R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434
3/18/08 AP

B105 01 3/20/08 TI R*OPEN FLOOR VRU #: 001580000

----- COMMENTS AND NOTES ------

PREPARED 3/26/08, 14:01:37
Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE DATE

3/27/08

ADDRESS : 570 CLAYHOLE RD

SUBDIV: R O BYRD

CONTRACTOR': DEE CEE ENTERPRISE

PHONE: (910) 658-8376 PHONE: (910) 897-6014

PARCEL . . : 07-0599- - -0046- - -

OWNER . . : SPEARS WILLIE L & GERTRUDE J

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----

500

STRUCTURE: 000 000 14x32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPBP 00 CP BUILDING PERMIT				
	REQUESTED	INSP	DESCRIPTION	
TYP/SQ	COMPLETED	RESULT	RESULTS/COMMENTS	
B101 01	3/07/08	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690	
	3/07/08	AP	WOULD LIKE THIS IN THE MORNING. NJT	
B103 01	3/18/08	KS	R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434	
	3/18/08	ΑP		
B105 01	3/20/08	KS	R*OPEN FLOOR VRU #: 001580000	
	3/20/08	AP	1. Wrong wire run for AC unit.	
R425 01	3/27/08	TI	FOUR TRADE ROUGH IN VRU #: 001583400	
	32108	LAKS		

COMMENTS AND NOTES

SEE Stop work order AHAtched



strong roots . new growth

Stop Work Order

This is and official Stop Work Order. The permits obtained for electrical contract at 570 Clayhole Rd (app # 08-50019456) Have a Licensed contractor listed whom is NOT ACTUALLY DOING THE WORK. Contact Harnett County Central Permits for instructions at 910-893-7525. Failure to do so within 3 work days will result in the permit being revoked. Do not continue any work until this matter is resolved

Brad Sutton
Code Enforcement Officer
Harnett County

PREPARED 3/27/08, 14:02:02 Harnett County

INSPECTION TICKET INSPECTOR: IVR ______

PAGE

43 DATE 3/28/08

ADDRESS . : 570 CLAYHOLE RD

SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE

PHONE: (910) 658-8376 PHONE: (910) 897-6014

OWNER . . : SPEARS WILLIE L & GERTRUDE J PARCEL . .: 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----****ELECTRICAL CONTRACTOR ISSUES STOP WORK ORDER ISSUED / NEW ELE CONTR. ADDED 3/27/08 HOLD TAKEN OFF****

STRUCTURE: 000 000 14X32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: C	PBP 00 CP B	UILDING PE	RMIT
	REQUESTED	INSP	DESCRIPTION
TYP/SQ	COMPLETED	RESULT	RESULTS/COMMENTS
B101 01	3/07/08	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690
	3/07/08	AP	WOULD LIKE THIS IN THE MORNING. NJT
B103 01	3/18/08	KS	R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434
	3/18/08	AP	
B105 01	3/20/08	KS	R*OPEN FLOOR VRU #: 001580000
	3/20/08	AP	1. Wrong wire run for AC unit.
R425 01	3/27/08	BS	FOUR TRADE ROUGH IN VRU #: 001583400
	3/27/08	CA	Inspection cancelled due to electrical contractor listed on permit is not doing the work. see Stop Work Order dated 03-27-08
R425 02	3/28/08 3 X O Y	DABS	FOUR TRADE ROUGH IN VRU #: 001584457

PREPARED 3/31/08, 14:00:54 Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE

DATE 4/01/08

ADDRESS . : 570 CLAYHOLE RD SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE

PHONE: (910) 658-8376 PHONE: (910) 897-6014

OWNER . . : SPEARS WILLIE L & GERTRUDE J PARCEL . . : 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----****ELECTRICAL CONTRACTOR ISSUES STOP WORK ORDER ISSUED / NEW ELE CONTR. ADDED 3/27/08 HOLD TAKEN OFF****

______ STRUCTURE: 000 000 14x32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

	CPBP 00 CP BU REQUESTED COMPLETED	INSP	RMIT DESCRIPTION RESULTS/COMMENTS
B101 01	3/07/08	MR -	_R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690
	3/07/08	AP	WOULD LIKE THIS IN THE MORNING. NJT
B103 01	3/18/08	KS	R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434
	3/18/08	AP	
B105 01	3/20/08	KS	R*OPEN FLOOR VRU #: 001580000
	3/20/08	AΡ	1. Wrong wire run for AC unit.
R425 01	.3/27/08	BS	FOUR TRADE ROUGH IN VRU #: 001583400
	3/27/08	CA	Inspection cancelled due to electrical contractor listed on permit is not doing the work. see Stop Work Order dated 03-27-08
R425 02	3/28/08 3/28/08	BS DA	FOUR TRADE ROUGH IN VRU #: 001584457 Install headers above doorways min double 2x6. 2. Must have 100 psi water pressure test with a test gauge on plumbing
			distribution. 3. Fill drain system with water to a point 3 feet higher than lavatory drain in bath. 4. Strap plumbing under house 4 ft OC 5. Install a smoke detector outside of bedroom interconnected with smoke detector inside bedroom. 6. Install double floor joists under dividing wall carrying ceiling joists (wall between rooms) This is a load bearing wall. 7. Must have access to the attic area above addition.8 install midstory guides on plumbing ok to side do not insulate
R425 03	4/01/08 A -	TIA	FOUR TRADE ROUGH IN VRU #: 001586312

------ COMMENTS AND NOTES --------

PREPARED 4/03/08, 8:06:19 INSPECTION TICKET Harnett County

INSPECTOR: IVR

PAGE

DATE 4/03/08

ADDRESS . : 570 CLAYHOLE RD SUBDIV: R O BYRD

CONTRACTOR : DEE CEE ENTERPRISE

PHONE: (910) 658-8376

OWNER . . : SPEARS WILLIE L & GERTRUDE J

PHONE: (910) 897-6014

PARCEL . .: 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL

DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ----****ELECTRICAL CONTRACTOR ISSUES STOP WORK ORDER ISSUED / NEW ELE CONTR. ADDED 3/27/08 HOLD TAKEN OFF****

STRUCTURE: 000 000 14X32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPIR 00 CP INSULATION RESIDENTIAL

REQUESTED INSP DESCRIPTION

TYP/SQ COMPLETED RESULT

RESULTS/COMMENTS

I129 01

R*INSULATION INSPECTION TIME: 17:00 VRU #: 001587922

------ COMMENTS AND NOTES -----

INSPECTION TICKET INSPECTOR: IVR

PAGE

DATE 4/17/08

ADDRESS .: 570 CLAYHOLE RD SUBDIV: R O BYRD

CONTRACTOR: DEE CEE ENTERPRISE PHONE: (910) 658-8376
OWNER . .: SPEARS WILLIE L & GERTRUDE J PHONE: (910) 897-6014

OWNER . . : SPEARS WILLIE L & GERTRUDE J
PARCEL . . : 07-0599- - -0046- - -

APPL NUMBER: 08-50019456 CP ADD & ALTER RESIDENTIAL DIRECTIONS: 55 OUT OF COATS, RIGHT AT COATS & ERWIN

MIDDLE SCHOOL, LAST BRICK HOUSE ON

RIGHT BEFORE INTERSECTION.

T/S: 02/20/2008 08:33 AM VBROWN ---****ELECTRICAL CONTRACTOR ISSUES STOP
WORK ORDER ISSUED / NEW ELE CONTR.
ADDED 3/27/08 HOLD TAKEN OFF*****

STRUCTURE: 000 000 14X32 ADDITION 1BDR, 1DEN

FLOOD ZONE . . . : FLOOD ZONE X

TYP/SQ	CPBP 00 CP B REQUESTED COMPLETED	INSP	DESCRIPTION RESULTS/COMMENTS
B101 01	3/07/08		R*BLDG FOOTING / TEMP SVC POLE VRU #: 001573690
2,0,0,	3/07/08	AP	WOULD LIKE THIS IN THE MORNING. NJT
B103 01	3/18/08	KS	R*BLDG FOUND & TEMP SVC POLE VRU #: 001578434
	3/18/08	AP	10 DEDO 1001D & TENT 500 TOLL
B105 01	3/20/08	KS	R*OPEN FLOOR VRU #: 001580000
	3/20/08	AP	1. Wrong wire run for AC unit.
R425 01	3/27/08	BS	FOUR TRADE ROUGH IN VRU #: 001583400
	3/27/08	CA	Inspection cancelled due to electrical contractor listed on
			permit is not doing the work. see Stop Work Order dated 03-27-08
R425 02	3/28/08	BS	FOUR TRADE ROUGH IN VRU #: 001584457
	3/28/08	DA	Install headers above doorways min double 2x6. 2. Must have 100 psi water pressure test with a test gauge on plumbing distribution. 3. Fill drain system with water to a point 3 feet higher than lavatory drain in bath. 4. Strap plumbing under house 4 ft OC 5. Install a smoke detector outside of bedroom interconnected with smoke detector inside bedroom. 6. Install double floor joists under dividing wall carrying ceiling joists (wall between rooms) This is a load bearing wall. 7. Must have access to the attic area above addition.8 install midstory guides on plumbing ok to side do not insulate
R425 03	4/01/08 4/01/08	KS AP	FOUR TRADE ROUGH IN VRU #: 001586312
R429 01	4/17/08 _ (~」つ	TI A	FOUR TRADE FINAL VRU #: 001594563

COUNTY OF HARNETT DEPARTMENT OF BUILDING INSPECTION AND PLANNING/DEVELOPMENT **CERTIFICATE OF OCCUPANCY**

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building

compliance with the various ordinances of the County of Harr construction or use. For the following:	PERMIT NUMBERS
Use Classification: Kasedutul	
	ing Permit No.: <u>08 - 500 1545</u> 0
911 Address: 570 Clarkoliko, Elect	rical Permit No.:
Insul	ation Permit No.:
(.GA95	bing Permit No.:
State: Zip Code: Mech	n. Permit No.:
Date: 4-17-08 MFG Building Official	i. Home: