

ADDRESS : 95034 *UNASSIGNED SUBDIV:
 CONTRACTOR : TCC VANDERBUILT LLC PHONE : (919) 774-6319
 OWNER : TCC VANDERBILT LLC PHONE :
 PARCEL : 12-0577- - -0022- -03-
 APPL NUMBER: 18-50043248 CP MODULAR HOME
 DIRECTIONS : T/S: 02/07/2018 10:53 AM BPETRICH --
 1963 BUNNLEVEL ERWIN RD BUNNLEVEL 28323
 PREMISE#36392731

STRUCTURE: 000 000 41X68 3BD 2BA OFF FRAME MODULAR

FLOOD ZONE : FLOOD ZONE X
 # BATHS : 2 # BEDROOMS : 3.00
 SEPTIC - EXISTING? : SEWER WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/23/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003105152
	3/23/18	DA	T/S: 03/22/2018 11:49 AM LLUCAS ----- Need engineer letter on soft soil on back walls of footings
B101 02	4/03/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003109527
	4/03/18	DA	T/S: 04/02/2018 12:43 PM LLUCAS ----- Received soil letter but footing needs to be cleaned out --
A814 01	4/04/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003109915
	4/04/18	AP	1963 BUNNLEVEL ERWIN RD BUNNLEVEL 28323 T/S: 04/04/2018 11:21 AM SBENNETT -----
B101 03	4/04/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003109907
	4/04/18	AP	T/S: 04/03/2018 10:49 AM JBROCK -----
B103 01	4/17/18	JH	R*BLDG FOUND & TEMP SVC POLE VRU #: 003115051
	4/17/18	AP	
B119 01	4/20/18	JH	R*MOD MARRIAGE WALL TIME: 17:00 VRU #: 003116464
	4/20/18	AP	T/S: 04/19/2018 09:04 AM DJOHNSON -----
R425 01	5/30/18	JH	FOUR TRADE ROUGH IN VRU #: 003132974
	5/30/18	DA	please so a water line inspection also. Ke y in permit box or door unlocked! HOUSE LOCKED NO KEY IN BOX
P307 01	6/01/18	JH	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003134533
	6/01/18	AP	T/S: 05/31/2018 02:42 PM LLUCAS -----
R425 02	6/01/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003133964
	6/01/18	AP	Lock box code 3300 T/S: 05/31/2018 02:42 PM LLUCAS -----
M305 01	6/07/18	JH	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003137023
	6/07/18	AP	T/S: 06/06/2018 03:04 PM BPETRICH ----- LOCK BOX CODE 3300
R429 01	6/19/18	JH	FOUR TRADE FINAL VRU #: 003141447
	6/19/18	DA	All finals > Lock box code 3300 1)Landing for front steps not level.2)Pickets more rhan 4" apart on handrails for front steps.3)Seal hole at water heater & missing insulation under water heater.4)Insulate door going to upstairs.5)Need 6" in 10' grade away from house per code.6)Sewer cleanouts to grade.7)Sewer wire not connected at end of house.8)Missing condensing unit it needs to be installed for final inspection.
R429 02	6/27/18	JH	FOUR TRADE FINAL TIME: 17:00 VRU #: 003144870
	6/27/18	DP	T/S: 06/26/2018 11:41 AM JBROCK -----

ADDRESS : 95034 *UNASSIGNED
CONTRACTOR : TCC VANDERBUILT LLC
OWNER : TCC VANDERBILT LLC
PARCEL : 12-0577- - -0022- -03-
APPL NUMBER: 18-50043248 CP MODULAR HOME

SUBDIV:
PHONE : (919) 774-6319
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 03	7/05/18 7/05/18	JH DP	would like afternoon inspection - ac unit stolen one time and contractor would like inspection the same day unit goes in 1)Landing for front steps not level.2)Need 6" in 10' grade away from house.3)Bottom step on side of house more than 8 1/4". FOUR TRADE FINAL TIME: 17:00 VRU #: 003147568 T/S: 07/03/2018 10:10 AM LLUCAS ----- LOCK BOX#3300 STILL MORE THAN A 8 1/4" STEP FOR BOTTOM STEP ON SIDE OF HOUSE
R429 04	7/09/18 <u>7-9-18</u>	TI <u>APTH</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003148780 T/S: 07/05/2018 03:08 PM DJOHNSON -----

----- COMMENTS AND NOTES -----