

ADDRESS : 116 PAMELA CT
CONTRACTOR :
OWNER : THOMAS CONCRETE OF CAROLINA
PARCEL : 08-0644- - -0112- -09-
APPL NUMBER: 08-50019143 CP NEW INDUSTRIAL

SUBDIV: ✓
PHONE :
PHONE :

Anthony - 919 427 2116

DIRECTIONS : 401 NORTH TO PAMELA CT LOT 9 JB

STRUCTURE: 000 000 60X60 SHOP W/2 EMP.

FLOOD ZONE : FLOOD ZONE X

PROPOSED USE : SHOP

SEPTIC - EXISTING? : NEW

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	9/03/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001670751
	9/03/08	AP	
A814 01	3/05/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003097235
	3/06/18	AP	116 PAMELA CT FUQUAY VARINA 27526
			T/S: 03/06/2018 03:00 PM SBENNETT -----
C153 01	3/06/18	MC	C*BLDG ROUGH IN TIME: 17:00 VRU #: 003097250
	3/06/18	DA	T/S: 03/02/2018 03:40 PM LLUCAS ----- PLEASE CALL IF ANY QUESTIONS - TONY - 919-859-3553 T/S: 03/06/2018 03:14 PM MCOOK ----- 1. building steel at columns there at nuts not tight 2. polumbing rough-in not ready 3. electrical ,exhaust fan anot installed compressor not wired septic not wired 4. need mech permit
C153 02	4/11/18	MC	C*BLDG ROUGH IN TIME: 17:00 VRU #: 003112752
	4/11/18	DP	T/S: 04/09/2018 04:01 PM LLUCAS ----- T/S: 04/11/2018 02:55 PM MCOOK ----- 1. building locked no access
			T/S: 04/11/2018 04:42 PM LLUCAS -----
C153 03	4/12/18	BS	C*BLDG ROUGH IN TIME: 17:00 VRU #: 003113750
	4/12/18	AE	T/S: 04/11/2018 04:43 PM LLUCAS ----- T/S: April 12, 2018 04:02 PM BSUTTON ----- Lateral wall brace at rear wall at top connection has bolts that are too short. nuts must have full thread onto bolt. Will recheck at final inspection
F854 01	5/18/18	RKD	FM*FINAL INSPECTION TIME: 17:00 VRU #: 003129632
	5/18/18	AP	T/S: 05/18/2018 12:28 PM RDANIELS ----- T/S: 05/18/2018 12:28 PM RDANIELS -----
H824 01	6/05/18	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003136652
	6/05/18	AP	T/S: 06/06/2018 11:37 AM KHINSON ----- T/S: 06/06/2018 11:37 AM KHINSON -----
C179 01	6/07/18	TI	C*BLDG FINAL TIME: 17:00 VRU #: 003136660
	<u>6-7</u>	<u>AP</u>	T/S: 06/06/2018 11:41 AM LLUCAS -----

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E251 01	3/06/18	MC	C*ELEC ROUGH IN TIME: 17:00 VRU #: 003097268
	3/06/18	DA	T/S: 03/02/2018 03:41 PM LLUCAS ----- T/S: 03/06/2018 03:14 PM MCOOK -----

ADDRESS : 116 PAMELA CT SUBDIV:
 CONTRACTOR : PHONE :
 OWNER : THOMAS CONCRETE OF CAROLINA PHONE :
 PARCEL : 08-0644- - -0112- -09-
 APPL NUMBER: 08-50019143 CP NEW INDUSTRIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E251 02	4/11/18 4/11/18	MC DP	1. building steel at columns there at nuts not tight 2. plumbing rough-in not ready 3. electrical ,exhaust fan not installed compressor not wired septic not wired 4. need mech permit C*ELEC ROUGH IN TIME: 17:00 VRU #: 003112737 T/S: 04/09/2018 04:00 PM LLUCAS ----- T/S: 04/11/2018 02:55 PM MCOOK ----- 1. building locked no access T/S: 04/11/2018 04:26 PM LLUCAS ----- T/S: 04/11/2018 04:43 PM LLUCAS -----
E251 03	4/12/18 4/12/18	BS AP	C*ELEC ROUGH IN TIME: 17:00 VRU #: 003113768 T/S: 04/11/2018 04:43 PM LLUCAS ----- T/S: April 12, 2018 04:03 PM BSUTTON -----
E253 01	4/25/18 4/25/18	MC AP	C*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003118627 T/S: 04/24/2018 02:21 PM BPETRICH ----- T/S: 04/25/2018 03:15 PM MCOOK -----
E265 01	6/07/18 <i>6-7</i>	TI <i>AP</i>	1. approved for 60 days only 2. panels not labelled 3. provide proper bonding at building steel ✓ C*ELEC FINAL TIME: 17:00 VRU #: 003136678 T/S: 06/06/2018 11:42 AM LLUCAS -----

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	4/11/18 4/11/18	MC DP	C*MECH ROUGH IN TIME: 17:00 VRU #: 003112760 T/S: 04/09/2018 04:01 PM LLUCAS ----- T/S: 04/11/2018 02:55 PM MCOOK ----- 1. building locked no access T/S: 04/11/2018 04:43 PM LLUCAS -----
M459 02	4/12/18 4/12/18	BS AP	C*MECH ROUGH IN TIME: 17:00 VRU #: 003113776 T/S: 04/11/2018 04:43 PM LLUCAS ----- T/S: April 12, 2018 04:03 PM BSUTTON -----
M465 01	6/07/18 <i>6-7</i>	TI <i>AP</i>	C*MECH FINAL TIME: 17:00 VRU #: 003136694 T/S: 06/06/2018 11:42 AM LLUCAS -----

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	9/03/08 9/03/08	BS AP	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001670769
P351 01	3/06/18 3/06/18	MC DA	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 003097276 T/S: 03/02/2018 03:41 PM LLUCAS ----- T/S: 03/06/2018 03:14 PM MCOOK ----- 1. building steel at columns there at nuts not tight 2. plumbing rough-in not ready 3. electrical ,exhaust fan

ADDRESS : 116 PAMELA CT
CONTRACTOR :
OWNER : THOMAS CONCRETE OF CAROLINA
PARCEL : 08-0644- - -0112- -09-
APPL NUMBER: 08-50019143 CP NEW INDUSTRIAL

SUBDIV:
PHONE :
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P351 02	4/11/18 4/11/18	MC DP	anot installed compressor not wired septic not wired 4. need mech permit C*PLUMB ROUGH IN TIME: 17:00 VRU #: 003112778 T/S: 04/09/2018 04:01 PM LLUCAS ----- T/S: 04/11/2018 02:55 PM MCOOK ----- 1. building locked no access T/S: 04/11/2018 04:43 PM LLUCAS -----
P351 03	4/12/18 4/12/18	BS AP	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 003113784 T/S: 04/11/2018 04:43 PM LLUCAS ----- T/S: April 12, 2018 04:03 PM BSUTTON -----
P361 01	6/07/18 <u>6-7</u>	TI <u>AF</u>	C*PLUMB FINAL TIME: 17:00 VRU #: 003136702 T/S: 06/06/2018 11:42 AM LLUCAS -----

COMMENTS AND NOTES