
ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X

PERMIT: CTSP 00 CP TEMP ELECTRICAL SERVICE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E207 01	6/18/08 <i>6.18.08</i>	TI <i>DARS</i>	R*ELEC TEMP SERVICE POLE VRU #: 001627454

----- COMMENTS AND NOTES -----

ADDRESS . . : 266 PROGRESS DR
CONTRACTOR :
OWNER . . . : T KLEIN RENTALS LLC #9
PARCEL . . . : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08 <u>7-9-08</u>	TI <u>IVR</u>	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113

----- COMMENTS AND NOTES -----

ADDRESS . : 266 PROGRESS DR SUBDIV:
CONTRACTOR : PHONE :
OWNER . . : T KLEIN RENTALS LLC #9 PHONE : (919) 422-4915
PARCEL . . : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08 7/09/08	BS DP	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113 Commercial plumbing under slab must have a 10' head test. FYI- Before calling for a slab inspection, have a soil engineers compaction report done and available at time of inspection
P357 02	7/11/08 7-11-08	TI APBS	C*PLUMB UNDER SLAB VRU #: 001640101

----- COMMENTS AND NOTES -----

ADDRESS : 266 PROGRESS DR SUBDIV:
CONTRACTOR : PHONE :
OWNER : T KLEIN RENTALS LLC #9 PHONE : (919) 422-4915
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 AMILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C151 01	7/14/08 7/14/08	TI CA	C*BLDG FOOTING TIME: 17:00 VRU #: 001641612
C161 01	7/15/08 <u>7.15.08</u>	TI <u>HPB</u>	C*MONOLITH SLAB TIME: 17:00 VRU #: 001641596

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E257 01	7/15/08 <u>7.15.08</u>	TI <u>CABS</u>	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001641620

COMMENTS AND NOTES

James Bobby Currin & Sons, Inc.

**Grading & Earthwork
Complete Site Development**

P.O. Box 1166

12303 NC 42 West

Fuquay-Varina, N.C. 27526

919-552-6609 (Office)

919-552-0462 (Fax)

FAX COVER SHEET

TO:

ATTENTION:

Brad Sutton

DATE:

7/15/2008

FAX #:

910-814-8277

NUMBER OF PAGES :

3

(Including Cover Sheet)

FROM:

David Klein



D Miller & Associates, PA

1000 Bearcat Way, Suite 103
Morriseville, NC 27560
(919) 481-1485 (Office) (919) 481-1496 (Fax)

July 15, 2008

Currin & Sons
Attention: Tim Jones
PO Box 1169
Fuquay, NC 27526
Phone: 919.552.6609
Fax: 919.552.0462

Re.: Engineering Services – Fill Placement Observations
Lot 9 Duncan Industrial Park
Harnett County, NC
Project No.: 08-331-0699-00

Mr. Jones,

As requested, representatives of D. Miller & Associates visited the subject site for the purpose of observing the condition of the existing fill at the subject site in accordance with our signed proposal P08-331-0176 dated July 9, 2008. At the request of Mr. Ed Lumey of Currin & Sons, the scope of service was expanded to include a foundation excavation observation.

Site visits were conducted on 7-10 and 7-15-08. During the first site visit, three (3) density tests were conducted revealing one failing result. One of the tests was conducted partially in residuum, therefore the results were inconclusive and discarded accordingly. The third test indicated passing results. During the second site visit, two (2) additional locations were tested, revealing passing results and a DCP was conducted at the previously failing test location.

During the site visits, Dynamic Cone Penetrometer (DCP) testing was conducted upon the residuum to determine suitability, upon the fill to supplement the density test data, and within the foundation excavations to determine the suitability of the material to support the design bearing pressures. The DCP test results are as follows.

DCP Test Location	Blow Counts Per Increment	Test Depth Below Fill Surface (ft)	Test Depth Below Bottom of Excavation (ft)
Right Center	10, 15+ (R)	0.5	N/A
Right Front	14, 15+	0.5	0
	15+(R)	1.5	1
Rear Left	15+	1	0
	15+	3	2

(R) – Residuum
N/A – Not Applicable

The footing excavations were generally excavated 2 feet below grade at the interior piers and 1 foot below grade along the exterior perimeter footings.

According to David Cline of T. Cline Rentals the fill compaction specification is 95 percent of the standard Proctor maximum dry density within 3 percentage points of the optimum moisture content and the design bearing pressure is 2500 psf.

Lot 9 Duncan Industrial Park
July 15, 2008
Page 2


Based on our visual observations and field test results, the in-place fill was generally compacted to the reported compaction specification referenced above, and the excavated footing areas are suitable for the support of the reported design bearing pressure of 2500 psf.

The concrete and additional reinforcing steel (if needed) should be placed within 24 hours. If this is not possible, the condition of the excavations should be preserved by means of placing a concrete mudmat or plastic sheeting to cover all footing areas. If foundation excavations are exposed to the elements or if changes are made to the foundation excavations; it is recommended to retest the footings for suitability to support anticipated loading conditions.

We appreciate the opportunity to assist you during this phase of the project. If you need further assistance or additional information please do not hesitate to contact us.

Sincerely,
D. Miller & Associates, PA

Kelly P. Flanagan
Kelly P. Flanagan, P.E.
Geotechnical Dept. Manager



Kevin Morrow
Kevin Morrow, P.E.
Senior Geotechnical Engineer

07-331-0699-00
072 / F3 / 987.5 (\$120.63 discount) = 866.87

ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL

SUBDIV:
PHONE :
PHONE : (919) 422-4915

DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08 7/09/08	BS DP	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113 Commercial plumbing under slab must have a 10' head test. FYI- Before calling for a slab inspection, have a soil engineers compaction report done and available at time of inspection
P357 02	7/11/08 7/11/08	BS AP	C*PLUMB UNDER SLAB VRU #: 001640101 Plumbing under slab approved. Finish slab prep, call in a Monolithic slab inspection. Also need premise number for t pole
P353 01	7/24/08 7/23/08	TI CA	C*PLUMB WATER CONNECTION VRU #: 001647971
P355 01	7/24/08 <u>7/24/08</u>	TI <u>APB</u>	C*PLUMB SEWER CONNECTION VRU #: 001647944

----- COMMENTS AND NOTES -----

ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C151 01	7/14/08	TI	C*BLDG FOOTING TIME: 17:00 VRU #: 001641612
	7/14/08	CA	
C161 01	7/15/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001641596
	7/15/08	AP	T/S: July 15, 2008 04:21 PM BSUTTON
C153 01	9/03/08	TI	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001670850

9-3-08 DABS

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E257 01	7/15/08	BS	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001641620
	7/15/08	CA	
E251 01	9/03/08	TI	C*ELEC ROUGH IN TIME: 17:00 VRU #: 001670868

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	9/03/08	TI	C*MECH ROUGH IN TIME: 17:00 VRU #: 001670876

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08	BS	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113
	7/09/08	DP	Commercial plumbing under slab must have a 10' head test. FYI- Before calling for a slab inspection, have a soil engineers compaction report done and available at time of inspection
P357 02	7/11/08	BS	C*PLUMB UNDER SLAB VRU #: 001640101
	7/11/08	AP	Plumbing under slab approved. Finish slab prep, call in a Monolithic slab inspection. Also need premise number for t pole
P353 01	7/24/08	TI	C*PLUMB WATER CONNECTION VRU #: 001647971
	7/23/08	CA	
P355 01	7/24/08	BS	C*PLUMB SEWER CONNECTION VRU #: 001647944
	7/24/08	AP	

ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL

SUBDIV:
PHONE :
PHONE : (919) 422-4915

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P351 01	9/03/08 <u>9-3-08</u>	TI <u>DABS</u>	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 001670892
P353 02	9/03/08 <u>9-3-08</u>	TI <u>APBS</u>	C*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 001670884

----- COMMENTS AND NOTES -----

ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T. KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X
PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C151 01	7/14/08	TI	C*BLDG FOOTING TIME: 17:00 VRU #: 001641612
	7/14/08	CA	
C161 01	7/15/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001641596
	7/15/08	AP	T/S: July 15, 2008 04:21 PM BSUTTON -----
C153 01	9/03/08	BS	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001670850
	9/03/08	DA	install windows/ door (exterior) firecaulk all holes in top plate. (building)
C153 02	9/15/08	TI	C*BLDG ROUGH IN VRU #: 001676493

9-15-08 APBS

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E257 01	7/15/08	BS	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001641620
	7/15/08	CA	
E251 01	9/03/08	BS	C*ELEC ROUGH IN TIME: 17:00 VRU #: 001670868
	9/03/08	DA	remove ground from meter to each main disconnect. Bond steel/water line to panel. (electrical)
E251 02	9/15/08	TI	C*ELEC ROUGH IN VRU #: 001676519

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	9/03/08	BS	C*MECH ROUGH IN TIME: 17:00 VRU #: 001670876
	9/03/08	DA	vent all exhaust fans to exterior. Must have fresh air intake on return side of hvac (mechanical)
M459 02	9/15/08	TI	C*MECH ROUGH IN VRU #: 001676527

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08	BS	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113
	7/09/08	DP	Commercial plumbing under slab must have a 10' head test. FYI- Before calling for a slab inspection, have a soil

ADDRESS : 266 PROGRESS DR
CONTRACTOR :
OWNER : T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL

SUBDIV:
PHONE :
PHONE : (919) 422-4915

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 02	7/11/08 7/11/08	BS AP	engineers compaction report done and available at time of inspection C*PLUMB UNDER SLAB VRU #: 001640101 Plumbing under slab approved. Finish slab prep, call in a Monolithic slab inspection. Also need premise number for t pole
P353 01	7/24/08 7/23/08	TI CA	C*PLUMB WATER CONNECTION VRU #: 001647971
P355 01	7/24/08 7/24/08	BS AP	C*PLUMB SEWER CONNECTION VRU #: 001647944
P351 01	9/03/08 9/03/08	BS DA	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 001670892 must have water test on DWV 10' above highest darin connection. Must have 100 psi test on distribution plumbing
P353 02	9/03/08 9/03/08	BS AP	C*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 001670884
P351 02	9/15/08 <u>9-15-08</u>	TI <u>APBS</u>	C*PLUMB ROUGH IN VRU #: 001676535

----- COMMENTS AND NOTES -----

ADDRESS . . : 266 PROGRESS DR
 CONTRACTOR :
 OWNER . . . : T KLEIN RENTALS LLC #9
 PARCEL . . . : 05-0635- - -0153- -09-
 APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
 DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
 42 4MILES ON RT TURN ON PROGRESS DR TO
 END OF CULDESAC #266.JD

SUBDIV:
 PHONE :
 PHONE : (919) 422-4915

STRUCTURE: 000 000 70X70 WOOD SHOP
 FLOOD ZONE : FLOOD ZONE X
 PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CPIC 00 CP INSULATION COMMERCIAL

TYP/SQ	REQUESTED	INSP	DESCRIPTION
	COMPLETED	RESULT	RESULTS/COMMENTS
I185 01	9/17/08 <u>9.17.08</u>	TI <u>APBS</u>	C*INSULATION INSPECTION VRU #: 001677822

----- COMMENTS AND NOTES -----

ADDRESS : 266 PROGRESS DR SUBDIV:
 CONTRACTOR : PHONE :
 OWNER : T KLEIN RENTALS LLC #9 PHONE : (919) 422-4915
 PARCEL : 05-0635- - -0153- -09-
 APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
 DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
 42 MILES ON RT TURN ON PROGRESS DR TO
 END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
 FLOOD ZONE : FLOOD ZONE X
 PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CPLU 00 CP LAND USE PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS	TIME	VRU #
Z818 01	12/01/08 <i>12/01/08</i>	TI <i>DA/AD</i>	PZ*ZONING INSPECTION	17:00	001711415

----- COMMENTS AND NOTES -----

AD 266 PROGRESS DR
COM
OWNER: T KLEIN RENTALS LLC #9
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL

SUBDIV:
PHONE :
PHONE : (919) 422-4915

DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X
PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E257 01	7/15/08	BS	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001641620
	7/15/08	CA	
E251 01	9/03/08	BS	C*ELEC ROUGH IN TIME: 17:00 VRU #: 001670868
	9/03/08	DA	remove ground from meter to each main disconnect. Bond steel/water line to panel. (electrical)
E251 02	9/15/08	BS	C*ELEC ROUGH IN VRU #: 001676519
	9/15/08	AP	
E253 01	12/04/08 <u>12-4-08</u>	TI <u>APBS</u> ✓	C*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 001713247

PERMIT: CPLU 00 CP LAND USE PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
Z818 01	12/01/08	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001711415
	12/01/08	DA	Dumpster area must be screened.
Z818 02	12/04/08	TI	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001713098

COMMENTS AND NOTES

EXPIRE DATE 1-4-09

T 5424

TEMPORARY POWER CERTIFICATE

JOB NAME The Metal Shop

OWNER TKlein Rentals LLC ADDRESS 1600 GARY DR PHONE _____

LOCATION Progress Drive - Duram NC

Progress Energy The power company shall not be required to terminate electric service supplied to the premises described above on or after the expiration date specified in this certificate, unless and until it is notified in writing by the Harnett County Electrical Inspector to do so.

I the undersigned understand that this certificate is for Temporary Power only and that a final inspection is required before permanent power will be approved. I shall also comply with any special requirement requested by the Harnett County Inspection Department.

Date 12-4-08

[Signature]
Owner or Authorized Signature

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code certifying at the time of issuance this structure was in temporary compliance with the various ordinances of the County of Harnett regulating building construction or use.

Date 12-4-08

[Signature]
Building Official

ADDRESS . . : 266 PROGRESS DR
CONTRACTOR :
OWNER . . . : T KLEIN RENTALS LLC #9
PARCEL . . . : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X
PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CPLU 00 CP LAND USE PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
Z818 01	12/01/08	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001711415
	12/01/08	DA	Dumpster area must be screened.
Z818 02	12/04/08	TI	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001713098
	<u>12/04/08</u>	<u>RB/AP</u>	

----- COMMENTS AND NOTES -----

ADDRESS : 266 PROGRESS DR SUBDIV:
CONTRACTOR : PHONE :
OWNER : T KLEIN RENTALS LLC #9 PHONE : (919) 422-4915
PARCEL : 05-0635- - -0153- -09-
APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL
DIRECTIONS : DUNCAN INDUSTRIAL PARK #9-401N LEFT ON
42 4MILES ON RT TURN ON PROGRESS DR TO
END OF CULDESAC #266.JD

STRUCTURE: 000 000 70X70 WOOD SHOP
FLOOD ZONE : FLOOD ZONE X
PROPOSED USE : INDUSTRIAL SEPTIC - EXISTING? : NEW

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C151 01	7/14/08	TI	C*BLDG FOOTING TIME: 17:00 VRU #: 001641612
	7/14/08	CA	
C161 01	7/15/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001641596
	7/15/08	AP	T/S: July 15, 2008 04:21 PM BSUTTON -----
C153 01	9/03/08	BS	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001670850
	9/03/08	DA	install windows/ door (exterior) firecaulk all holes in top plate. (building)
C153 02	9/15/08	BS	C*BLDG ROUGH IN VRU #: 001676493
	9/15/08	AP	
C179 01	1/08/09	TI	C*BLDG FINAL TIME: 17:00 VRU #: 001723584

1-8-09 *APB*

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E257 01	7/15/08	BS	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001641620
	7/15/08	CA	
E251 01	9/03/08	BS	C*ELEC ROUGH IN TIME: 17:00 VRU #: 001670868
	9/03/08	DA	remove ground from meter to each main disconnect. Bond steel/water line to panel. (electrical)
E251 02	9/15/08	BS	C*ELEC ROUGH IN VRU #: 001676519
	9/15/08	AP	
E253 01	12/04/08	BS	C*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 001713247
	12/04/08	AP	
E265 01	1/08/09	TI	C*ELEC FINAL TIME: 17:00 VRU #: 001723592

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	9/03/08	BS	C*MECH ROUGH IN TIME: 17:00 VRU #: 001670876
	9/03/08	DA	vent all exhaust fans to exterior. Must have fresh air intake on return side of hvac (mechanical)
M459 02	9/15/08	BS	C*MECH ROUGH IN VRU #: 001676527
	9/15/08	AP	
M465 01	1/08/09	TI	C*MECH FINAL TIME: 17:00 VRU #: 001723600

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	---------------------	-------------	------------------------------

 ADDRESS : 266 PROGRESS DR SUBDIV:
 CONTRACTOR: ? PHONE :
 OWNER : T KLEIN RENTALS LLC #9 PHONE : (919) 422-4915
 PARCEL : 05-0635- - -0153- -09-
 APPL NUMBER: 08-50019462 CP NEW INDUSTRIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	7/09/08 7/09/08	BS DP	C*PLUMB UNDER SLAB TIME: 17:00 VRU #: 001638113 Commercial plumbing under slab must have a 10' head test. FYI- Before calling for a slab inspection, have a soil engineers compaction report done and available at time of inspection
P357 02	7/11/08 7/11/08	BS AP	C*PLUMB UNDER SLAB VRU #: 001640101 Plumbing under slab approved. Finish slab prep, call in a Monolithic slab inspection. Also need premise number for t pole
P353 01	7/24/08 7/23/08	TI CA	C*PLUMB WATER CONNECTION VRU #: 001647971
P355 01	7/24/08 7/24/08	BS AP	C*PLUMB SEWER CONNECTION VRU #: 001647944
P351 01	9/03/08 9/03/08	BS DA	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 001670892 must have water test on DWV 10' above highest darin connection. Must have 100 psi test on distribution plumbing
P353 02	9/03/08 9/03/08	BS AP	C*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 001670884
P351 02	9/15/08 9/15/08	BS AP	C*PLUMB ROUGH IN VRU #: 001676535
P361 01	1/08/09 <u>1-8-09</u>	TI <u>APBS</u>	C*PLUMB FINAL TIME: 17:00 VRU #: 001723626

----- COMMENTS AND NOTES -----

**COUNTY OF HARNETT
DEPARTMENT OF BUILDING INSPECTION
AND PLANNING/DEVELOPMENT
CERTIFICATE OF OCCUPANCY**

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Commercial Woodworking

Type of Construction: III

Owner of Building: T Klein Rentals

Building Address: 266 Progress Dr.

Zoning District: NA

Zoning Permit No.: NA

Date: 01/08/09

Brad Sutton

Building Official

Conditional Use Permit No.: _____

Building Permit No.: 08-50019462

Electrical Permit No.: 08-50019462

Insulation Permit No.: 08-50019462

Plumbing Permit No.: 08-50019462

Mech. Permit No.: 08-50019462

Envir. C.O. No.: 08-50019462

Zoning Official