
ADDRESS : 215 PROGRESS DR SUBDIV:
CONTRACTOR : ANNIS BUILDING CORPORATION PHONE : (919) 816-9995
OWNER : K2E LLC PHONE : (919) 816-9995
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E255 01	5/29/08 <u>5-29-08</u>	TI <u>AORS</u>	C*ELECTRICAL UNDERGROUND VRU #: 001616242
E267 01	5/29/08 <u>d</u>	TI <u>d</u>	C*ELEC TEMP SERVICE POLE VRU #: 001616234

----- COMMENTS AND NOTES -----

Walter 868-7382

ADDRESS . . : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER . . . : K2E LLC
PARCEL . . . : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	6/02/08 <i>6-2-08</i>	TI <i>ARB</i>	C*PLUMB UNDER SLAB VRU #: 001618131 Would like inspection in the afternoon

----- COMMENTS AND NOTES -----

PREPARED 6/03/08, 14:01:17
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 22
DATE 6/04/08

ADDRESS . . : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER . . . : K2E LLC
PARCEL . . . : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08 <u>6-4-08</u>	TI <u>ARBS</u>	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329 WOULD LIKE A MORNING INSPECTION.

----- COMMENTS AND NOTES -----

ADDRESS : 215 PROGRESS DR SUBDIV:
CONTRACTOR : ANNIS BUILDING CORPORATION PHONE : (919) 816-9995
OWNER : K2E LLC PHONE : (919) 816-9995
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	6/02/08	BS	C*PLUMB UNDER SLAB VRU #: 001618131
	6/02/08	AP	Would like inspection in the afternoon
P353 01	6/17/08	TI	C*PLUMB WATER CONNECTION VRU #: 001626423
	<u>6-17-08</u>	<u>APBS</u>	
P355 01	6/17/08	TI	C*PLUMB SEWER CONNECTION VRU #: 001626415
	<u>6/17/08</u>	<u>U</u>	

----- COMMENTS AND NOTES -----

ADDRESS . . : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER . . . : K2E LLC
PARCEL . . . : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08 6/04/08	BS AP	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329 WOULD LIKE A MORNING INSPECTION.
H824 01	6/12/08 6/12/08	BM AP	ENVIR. OPERATIONS PERMIT TIME: 08:00 VRU #: 001625508
C167 01	7/02/08 <u>7:208</u>	TI <u>APBS</u>	C*WALL INSPECTION TIME: 17:00 VRU #: 001635663 WOULD LIKE THIS IN THE MORNING.*****

----- COMMENTS AND NOTES -----

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E255 01	5/29/08	BS	C*ELECTRICAL UNDERGROUND VRU #: 001616242
	5/29/08	AP	Premise # 67674827
E267 01	5/29/08	BS	C*ELEC TEMP SERVICE POLE VRU #: 001616234
	5/29/08	AP	Premise # 67674827
E251 01	7/16/08 <i>7-16-08</i>	TI <i>APBS</i>	C*ELEC ROUGH IN VRU #: 001642784

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	7/16/08	TI	C*MECH ROUGH IN VRU #: 001642792

COMMENTS AND NOTES

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329
	6/04/08	AP	WOULD LIKE A MORNING INSPECTION.
H824 01	6/12/08	BM	ENVIR. OPERATIONS PERMIT TIME: 08:00 VRU #: 001625508
	6/12/08	AP	
C167 01	7/02/08	BS	C*WALL INSPECTION TIME: 17:00 VRU #: 001635663
	7/02/08	AP	WOULD LIKE THIS IN THE MORNING.*****
C153 01	7/18/08	TI	C*BLDG ROUGH IN VRU #: 001644707
	<u>7-18-08</u>	<u>APBS</u>	WILL BE FOR THE INTERIOR WALLS.

PERMIT: CPIC 00 CP INSULATION COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
I185 01	7/18/08	TI	C*INSULATION INSPECTION VRU #: 001644715
	<u>7-18-08</u>	<u>DABS</u>	WILL BE FOR THE EXTERIOR WALLS.

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	6/02/08	BS	C*PLUMB UNDER SLAB VRU #: 001618131
	6/02/08	AP	Would like inspection in the afternoon
P353 01	6/17/08	BS	C*PLUMB WATER CONNECTION VRU #: 001626423
	6/17/08	AP	
P355 01	6/17/08	BS	C*PLUMB SEWER CONNECTION VRU #: 001626415
	6/17/08	AP	
P351 01	7/18/08	TI	C*PLUMB ROUGH IN VRU #: 001644723
	<u>7-18-08</u>	<u>DABS</u>	

COMMENTS AND NOTES

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPIC 00 CP INSULATION COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
I185 01	7/18/08 7/18/08	BS DA	C*INSULATION INSPECTION VRU #: 001644715 WILL BE FOR THE EXTERIOR WALLS. 1. Must have perimeter walls of all office areas insulated (between offices and warehouse)
I185 02	7/21/08 7/21/08	BS CA	C*INSULATION INSPECTION VRU #: 001645464 WILL BE THE IN WALL INSULATION per contractor
I185 03	7/22/08 7-22-08	TI A085	C*INSULATION INSPECTION TIME: 17:00 VRU #: 001646181 WILL BE AN IN WALL INSULATION INSPECTION.

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	6/02/08 6/02/08	BS AP	C*PLUMB UNDER SLAB VRU #: 001618131 Would like inspection in the afternoon
P353 01	6/17/08 6/17/08	BS AP	C*PLUMB WATER CONNECTION VRU #: 001626423
P355 01	6/17/08 6/17/08	BS AP	C*PLUMB SEWER CONNECTION VRU #: 001626415
P351 01	7/18/08 7/18/08	BS DA	C*PLUMB ROUGH IN VRU #: 001644723 must have 10 foot head test or 5 psi air test. 3 foot head is for residential only
P351 02	7/21/08 7/21/08	BS CA	C*PLUMB ROUGH IN VRU #: 001645456 per contractor
P351 03	7/22/08	TI	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 001646173

COMMENTS AND NOTES

ADDRESS : 215 PROGRESS DR
 CONTRACTOR : ANNIS BUILDING CORPORATION
 OWNER : K2E LLC
 PARCEL : 05-0635- - -0153- -06-
 APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
 DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
 APPROX 4 MILES TO DUNCAN SITES IS ON
 RIGHT JUST OVER RAILROAD TRACKS LOT 6
 PROGRESS DRIVE JB
 PREMISE # 67674827 *****

SUBDIV:
 PHONE : (919) 816-9995
 PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
 FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329
	6/04/08	AP	WOULD LIKE A MORNING INSPECTION.
H824 01	6/12/08	BM	ENVIR. OPERATIONS PERMIT TIME: 08:00 VRU #: 001625508
	6/12/08	AP	
C167 01	7/02/08	BS	C*WALL INSPECTION TIME: 17:00 VRU #: 001635663
	7/02/08	AP	WOULD LIKE THIS IN THE MORNING.*****
C153 01	7/18/08	BS	C*BLDG ROUGH IN VRU #: 001644707
	7/18/08	AP	WILL BE FOR THE INTERIOR WALLS.
C153 02	8/07/08	TI	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001657527
		AP-MR	WILL BE THE FRAMING ABOVE THE CEILING.

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E255 01	5/29/08	BS	C*ELECTRICAL UNDERGROUND VRU #: 001616242
	5/29/08	AP	Premise # 67674827
E267 01	5/29/08	BS	C*ELEC TEMP SERVICE POLE VRU #: 001616234
	5/29/08	AP	Premise # 67674827
E251 01	7/16/08	BS	C*ELEC ROUGH IN VRU #: 001642784
	7/16/08	AP	in wall for metal framing only
E257 01	8/07/08	TI	C*ELEC OVERHEAD VRU #: 001657485
		DA-MR	

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	7/16/08	BS	C*MECH ROUGH IN VRU #: 001642792
	7/16/08	AP	in wall for metal framing only
M463 01	8/07/08	TI	C*MECH OVERHEAD VRU #: 001657501
		AP-MR	

COMMENTS AND NOTES

EXPIRE DATE 9-7-8

T 4986

TEMPORARY POWER CERTIFICATE

JOB NAME Annis Building Corp - Project

OWNER K2E LLC ADDRESS _____ PHONE _____

LOCATION 215 Progress Dr.

_____ The power company shall not be required to terminate electric service supplied to the premises described above on or after the expiration date specified in this certificate, unless and until it is notified in writing by the Harnett County Electrical Inspector to do so.

I the undersigned understand that this certificate is for Temporary Power only and that a final inspection is required before permanent power will be approved. I shall also comply with any special requirement requested by the Harnett County Inspection Department.

Date 8-7-08

[Signature]
Owner or Authorized Signature

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code certifying at the time of issuance this structure was in temporary compliance with the various ordinances of the County of Harnett regulating building construction or use.

Date 8-7-8

Mik Ream
Building Official

Premise #
67674827

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB
PREMISE # 67674827 *****

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E255 01	5/29/08	BS	C*ELECTRICAL UNDERGROUND VRU #: 001616242
	5/29/08	AP	Premise # 67674827
E267 01	5/29/08	BS	C*ELEC TEMP SERVICE POLE VRU #: 001616234
	5/29/08	AP	Premise # 67674827
E251 01	7/16/08	BS	C*ELEC ROUGH IN VRU #: 001642784
	7/16/08	AP	in wall for metal framing only
E257 01	8/07/08	MR	C*ELEC OVERHEAD VRU #: 001657485
	8/07/08	DA	light fixtures must be independantly supported
			temp power certificate issued for 30 days
E257 02	8/08/08	TI	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001659143
		AP-VR	

COMMENTS AND NOTES

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL
DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB
PREMISE # 67674827 *****

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPLU 00 CP LAND USE PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS	TIME	VRU #
Z820 01	8/18/08 <u>08/18/08</u>	TI <u>RB/AP</u>	PZ*ZONING/FINAL INSPECTION	17:00	001663459

COMMENTS AND NOTES

*Approved
with
Special Notes
Added To Plan
Re-inspect 60 days*

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
APPROX 4 MILES TO DUNCAN SITES IS ON
RIGHT JUST OVER RAILROAD TRACKS LOT 6
PROGRESS DRIVE JB
PREMISE # 67674827 *****

STRUCTURE: 000 000 OFFICE SPACE / IND USE
FLOOD ZONE : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329
	6/04/08	AP	WOULD LIKE A MORNING INSPECTION.
H824 01	6/12/08	BM	ENVIR. OPERATIONS PERMIT TIME: 08:00 VRU #: 001625508
	6/12/08	AP	
C167 01	7/02/08	BS	C*WALL INSPECTION TIME: 17:00 VRU #: 001635663
	7/02/08	AP	WOULD LIKE THIS IN THE MORNING.*****
C153 01	7/18/08	BS	C*BLDG ROUGH IN VRU #: 001644707
	7/18/08	AP	WILL BE FOR THE INTERIOR WALLS.
C153 02	8/07/08	KS	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001657527
	8/07/08	AP	WILL BE THE FRAMING ABOVE THE CEILING.
F854 01	8/18/08	TI	FM*FINAL INSPECTION TIME: 17:00 VRU #: 001664531

COMMENTS AND NOTES

ADDRESS : 215 PROGRESS DR
 CONTRACTOR : ANNIS BUILDING CORPORATION
 OWNER : K2E LLC
 PARCEL : 05-0635- - -0153- -06-
 APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL

SUBDIV:
 PHONE : (919) 816-9995
 PHONE : (919) 816-9995

DIRECTIONS : US 401 TO FU - VAR LEFT ONTO NC 42
 APPROX 4 MILES TO DUNCAN SITES IS ON
 RIGHT JUST OVER RAILROAD TRACKS LOT 6
 PROGRESS DRIVE JB
 PREMISE # 67674827 *****

STRUCTURE: 000 000 OFFICE SPACE / IND USE
 FLOOD ZONE . . . : FLOOD ZONE X

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C161 01	6/04/08	BS	C*MONOLITH SLAB TIME: 17:00 VRU #: 001619329
	6/04/08	AP	WOULD LIKE A MORNING INSPECTION.
H824 01	6/12/08	BM	✓ ENVIR. OPERATIONS PERMIT TIME: 08:00 VRU #: 001625508
	6/12/08	AP	
C167 01	7/02/08	BS	C*WALL INSPECTION TIME: 17:00 VRU #: 001635663
	7/02/08	AP	WOULD LIKE THIS IN THE MORNING.*****
C153 01	7/18/08	BS	C*BLDG ROUGH IN VRU #: 001644707
	7/18/08	AP	WILL BE FOR THE INTERIOR WALLS.
C153 02	8/07/08	KS	C*BLDG ROUGH IN TIME: 17:00 VRU #: 001657527
	8/07/08	AP	WILL BE THE FRAMING ABOVE THE CEILING.
F854 01	8/18/08	TM	FM*FINAL INSPECTION TIME: 17:00 VRU #: 001664531
	8/19/08	AP	
A814 01	8/19/08	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001664440
	8/19/08	AP	✓ 215 PROGRESS DR LOT 6
C179 01	8/20/08	TI	C*BLDG FINAL TIME: 17:00 VRU #: 001664457

8-20-08 APBS

PERMIT: CPEC 00 CP ELECTRICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E255 01	5/29/08	BS	C*ELECTRICAL UNDERGROUND VRU #: 001616242
	5/29/08	AP	Premise # 67674827
E267 01	5/29/08	BS	C*ELEC TEMP SERVICE POLE VRU #: 001616234
	5/29/08	AP	Premise # 67674827
E251 01	7/16/08	BS	C*ELEC ROUGH IN VRU #: 001642784
	7/16/08	AP	in wall for metal framing only
E257 01	8/07/08	MR	C*ELEC OVERHEAD VRU #: 001657485
	8/07/08	DA	light fixtures must be independantly supported temp power certificate issued for 30 days
E257 02	8/08/08	MR	C*ELEC OVERHEAD TIME: 17:00 VRU #: 001659143
	8/08/08	AP	
E265 01	8/13/08	BS	C*ELEC FINAL VRU #: 001661529
	8/13/08	CA	
E265 02	8/20/08	TI	C*ELEC FINAL TIME: 17:00 VRU #: 001664465

8-20-08 APBS

PERMIT: CPMC 00 CP MECHANICAL COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	---------------------	-------------	------------------------------

ADDRESS : 215 PROGRESS DR
CONTRACTOR : ANNIS BUILDING CORPORATION
OWNER : K2E LLC
PARCEL : 05-0635- - -0153- -06-
APPL NUMBER: 08-50019662 CP NEW INDUSTRIAL

SUBDIV:
PHONE : (919) 816-9995
PHONE : (919) 816-9995

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
M459 01	7/16/08	BS	C*MECH ROUGH IN VRU #: 001642792
	7/16/08	AP	in wall for metal framing only
M463 01	8/07/08	MR	C*MECH OVERHEAD VRU #: 001657501
	8/07/08	AP	
M465 01	8/13/08	BS	C*MECH FINAL VRU #: 001660968
	8/13/08	CA	
M465 02	8/20/08	TI	C*MECH FINAL TIME: 17:00 VRU #: 001664481

8-20-08
APBS

PERMIT: CPPC 00 CP PLUMBING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P357 01	6/02/08	BS	C*PLUMB UNDER SLAB VRU #: 001618131
	6/02/08	AP	Would like inspection in the afternoon
P353 01	6/17/08	BS	C*PLUMB WATER CONNECTION VRU #: 001626423
	6/17/08	AP	
P355 01	6/17/08	BS	C*PLUMB SEWER CONNECTION VRU #: 001626415
	6/17/08	AP	
P351 01	7/18/08	BS	C*PLUMB ROUGH IN VRU #: 001644723
	7/18/08	DA	must have 10 foot head test or 5 psi air test. 3 foot head is for residential only
P351 02	7/21/08	BS	C*PLUMB ROUGH IN VRU #: 001645456
	7/21/08	TA	per contractor
P351 03	7/22/08	BS	C*PLUMB ROUGH IN TIME: 17:00 VRU #: 001646173
	7/22/08	AP	
P361 01	8/20/08	TI	C*PLUMB FINAL TIME: 17:00 VRU #: 001664499

COMMENTS AND NOTES



**H.S. ANNIS
ARCHITECT, AIA**

member of the american institute of architects

July 31, 2008

Annis Building Corporation
4509 Creedmoor Rd.
Suite 100
Raleigh, NC 27612

Reference: HK & A Office Building
Lot 6, Progress Drive
Fuquay Varina, NC 27526


Gentlemen,

Based on our site inspection this letter is to certify that the pre-engineered steel has been installed in accordance with the steel shop drawings and acceptable steel erection practices.

If we can provide any additional information please contact this office.

Yours truly,

Harold Annis
H.S. Annis Architect, AIA



**COUNTY OF HARNETT
DEPARTMENT OF BUILDING INSPECTION
AND PLANNING/DEVELOPMENT
CERTIFICATE OF OCCUPANCY**

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Business

PERMIT NUMBERS

Owner: Harold Kennedy & Associates

Building Permit No.: _____

911 Address: 215 Progress Dr

Electrical Permit No.: _____

FU

Insulation Permit No.: _____

State: NC Zip Code: 27526

Plumbing Permit No.: _____

Mech. Permit No.: _____

Date: 8-20-08
Brad Sittler

~~MFG. Home~~

Building Official