

COMMENTS: 10/8/07 Meet w/ Mr. Barnes & discussed his option,
house plans were not included in application. He said he would talk
w/ Soil consultant

Brent 12/9/07 Meet w/ Santa-Currin on job site, area for drainfield
compromised due to grading. Talked w/ Mr. Barnes & referred him
back to Soil consultant to reevaluate area

12/12/07 Met with Mike Eakin & Mr. Barnes about system area
& layout. Burn of dirt to be removed so drain lines could be installed. Talked
about tank placement. Advised Mr. Barnes about foundation drain need to
be run away from system area & be mind full of landscaping.