
ADDRESS . : 304 STRIKE EAGLE DR
CONTRACTOR : BILL CLARK HOMES LLC
OWNER . . : BILL CLARK HOMES OF FAY
PARCEL . . : 03-9597- - -0039- -87-
APPL NUMBER: 10-50023982 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK -----
27 TOWARD 87 TURN LEFT ON TINGEN RD
TURN LEFT IN S/D ON STRIKE EAGLE DR
LOT ON RIGHT LOT 93

SUBDIV: PATTONS POINT
PHONE : (252) 355-5805
PHONE : (910) 426-2898

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00
SEPTIC - EXISTING? : NEW
PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------------|--------------------|---|
| B101 01 | 4/30/10 <u>4.30.10</u> | TI <u>AP-MR</u> | R*BLDG FOOTING / TEMP SVC POLE VRU #: 001918722 |

COMMENTS AND NOTES

ADDRESS . : 304 STRIKE EAGLE DR
 CONTRACTOR : BILL CLARK HOMES LLC
 OWNER . . : BILL CLARK HOMES OF FAY
 PARCEL . . : 03-9597- - -0039- -87-
 APPL NUMBER: 10-50023982 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK -----
 27 TOWARD 87 TURN LEFT ON TINGEN RD
 TURN LEFT IN S/D ON STRIKE EAGLE DR
 LOT ON RIGHT LOT 93

SUBDIV: PATTONS POINT
 PHONE : (252) 355-5805
 PHONE : (910) 426-2898

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| B101 01 | 4/30/10 | MR | R*BLDG FOOTING / TEMP SVC POLE VRU #: 001918722 |
| | 4/30/10 | AP | T/S: 04/30/2010 11:18 AM MREARIC ----- |
| B103 01 | 5/12/10 | TI | R*BLDG FOUND & TEMP SVC POLE VRU #: 001924422 |

5-12-10 AP-MR

----- COMMENTS AND NOTES -----

ADDRESS . : 304 STRIKE EAGLE DR
 CONTRACTOR : BILL CLARK HOMES LLC
 OWNER . . : BILL CLARK HOMES OF FAY
 PARCEL . . : 03-9597- - -0039- -87-
 APPL NUMBER: 10-50023982 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK -----
 27 TOWARD 87 TURN LEFT ON TINGEN RD
 TURN LEFT IN S/D ON STRIKE EAGLE DR
 LOT ON RIGHT LOT 93

SUBDIV: PATTONS POINT
 PHONE : (252) 355-5805
 PHONE : (910) 426-2898

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| B101 01 | 4/30/10 | MR | R*BLDG FOOTING / TEMP SVC POLE VRU #: 001918722 |
| | 4/30/10 | AP | T/S: 04/30/2010 11:18 AM MREARIC ----- |
| B103 01 | 5/12/10 | MR | R*BLDG FOUND & TEMP SVC POLE VRU #: 001924422 |
| | 5/12/10 | AP | T/S: 05/12/2010 12:29 PM MREARIC ----- |
| P309 01 | 5/19/10 | TI | R*PLUMB UNDER SLAB VRU #: 001928560 |

5-19 DA

----- COMMENTS AND NOTES -----

Bill Clark Homes of Fayetteville
200 E Arlington Blvd
200 E Arlington Blvd
Greenville, NC 27858

05/24/2010

Attention : JJ Brenning

RE: Daily Field Report for Retest Date 05/21/2010
Lot 93 @ Patton's Point - Bill Clark Homes
KAM Project No : 10-0126

Ladies and Gentlemen:

On this date, representative(s) of KAM Engineering Services, P.C. were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

ST-1 : In place field density testing was performed for Building Pads. The field density testing was performed in general accordance with ASTM D1556, using the results of field one-point Proctors and laboratory Proctors for compaction comparison. A total of 2 in-place field density tests were performed on this date. The testing results indicated that Test #(s) ST-1-1 do not meet the specified requirements outlined in the project plans and specifications. For additional details of our testing, please refer to the attached Field Density Test Report.

Comment 1 : Test number ST-1-1 failed on 5/14/10 due to compaction below project specifications, a subsequent retest on 5/21/10 demonstrated compaction that meets or exceeds the required 95% compaction specification.

Closing

The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.

Respectfully Submitted,
KAM Engineering Services, P.C.

Enclosures : ST-1

Field Density Test Report

Project: Lot 93 @ Patton's Point - Bill Clark Homes
10-0126
Technician : M. Walker

Client: Bill Clark Homes of Fayetteville
200 E Arlington Blvd
200 E Arlington Blvd
Greenville, NC 27858

Distribution List: jbrening@billclarkhomes.com

| Test No. | Re-Test Stamp | Dry Density (pcf) | Moisture Content % ASTM D 4959 | Maximum Dry Density (pcf) | Optimum Moisture Content % | Compaction % | Required Compaction % | USCS | Proctor Type | ASTM Method | Location of Tests | Depth |
|----------|-------------------|-------------------|--------------------------------|---------------------------|----------------------------|--------------|-----------------------|------|--------------|-------------|---|-------|
| 1 | | 102.4 | 10.0 | 113.4 | 8.4 | 90% | 95% | SC-M | ASTM D-698 | ASTMD1556 | Building Pads : NW Corner of Lot #93 15'S : 18'E | FSG |
| 1-1 | 05/21/10 10:30 | 109.1 | 9.5 | 113 | 9 | 97% | 95% | SC-M | ASTM D-698 | ASTMD1556 | Building Pads : NW Corner of Lot #93 15'S : 18'E | FSG |



Reviewed By

Field Density Test Report

Project: Lot 93 @ Patton's Point - Bill Clark Homes
10-0126
Technician : M. Walker

Client: Bill Clark Homes of Fayetteville
200 E Arlington Blvd
200 E Arlington Blvd
Greenville, NC 27858

Distribution List: jbremning@billclarkhomes.com

Comments

| Comment | Log Date | Log Time |
|--|------------|----------|
| Test number ST-1-1 failed on 5/14/10 due to compaction below project specifications, a subsequent retest on 5/21/10 demonstrated compaction that meets or exceeds the required 95% compaction specification. | 05/24/2010 | 09:52:30 |



Reviewed By

ADDRESS . . : 304 STRIKE EAGLE DR SUBDIV: PATTONS POINT
CONTRACTOR : BILL CLARK HOMES LLC PHONE : (252) 355-5805
OWNER . . . : BILL CLARK HOMES OF FAY PHONE : (910) 426-2898
PARCEL . . . : 03-9597- - -0039- -87-
APPL NUMBER: 10-50023982 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK -----
27 TOWARD 87 TURN LEFT ON TINGEN RD
TURN LEFT IN S/D ON STRIKE EAGLE DR
LOT ON RIGHT LOT 93

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| B101 01 | 4/30/10 | MR | R*BLDG FOOTING / TEMP SVC POLE VRU #: 001918722 |
| | 4/30/10 | AP | T/S: 04/30/2010 11:18 AM MREARIC ----- |
| B103 01 | 5/12/10 | MR | R*BLDG FOUND & TEMP SVC POLE VRU #: 001924422 |
| | 5/12/10 | AP | T/S: 05/12/2010 12:29 PM MREARIC ----- |
| P309 01 | 5/19/10 | KS | R*PLUMB UNDER SLAB VRU #: 001928560 |
| | 5/19/10 | DA | No plumbing installed on this lot. T/S: 05/19/2010 01:27 PM KSLATTUM ----- |
| P309 02 | 5/27/10 | MR | R*PLUMB UNDER SLAB VRU #: 001932979 |
| | 5/27/10 | AP | T/S: 05/27/2010 01:37 PM MREARIC ----- |
| A814 01 | 6/01/10 | TW | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001934454 |
| | 6/15/10 | AP | T/S: 05/28/2010 12:09 PM VBROWN ----- 304 strike eagle dr lot 93 ----- broadway 27505 ----- T/S: 06/15/2010 01:46 PM TWARD ----- |
| B111 01 | 6/01/10 | MR | R*BLDG SLAB INSP TIME: 17:00 VRU #: 001934462 |
| | 6/01/10 | AP | T/S: 05/28/2010 12:09 PM VBROWN ----- T/S: 06/01/2010 12:25 PM MREARIC ----- |
| R425 01 | 6/24/10 | TI | FOUR TRADE ROUGH IN VRU #: 001945724 |
| | <u>6-24-10</u> | <u>DA-IVR</u> | PLEASE COME AFTER LUNCH..... |

----- COMMENTS AND NOTES -----

HARNETT COUNTY

Building Inspections Dept.

108 E. Front St.

Lillington, NC 27546

910-893-7525

DO NOT REMOVE

DATE: 06-24-10

PERMIT # 10-50023982

ADDRESS: 304 strike eagle

VIOLATIONS:

1. Finish windows and doors and flash them
2. Connect the vent ducts to the bathroom fans and secure them together with tape or screws or clamps, etc.
3. Seal hole to dirt under tub and shower

Harnett County Building Department

Mike Rearic cell# (910) 984- 4772

PREPARED 6/25/10, 14:26:49
Harnett County

ADDRESS : 304 STRIKE EAGLE DR
CONTRACTOR : BILL CLARK HOMES LLC
OWNER : BILL CLARK HOMES OF FAY
PARCEL : 03-9597- - -0039- -87-
APPL NUMBER: ~~10-50023982~~ CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK ----
27 TOWARD 87 TURN LEFT ON TINGEN RD
TURN LEFT IN S/D ON STRIKE EAGLE DR
LOT ON RIGHT LOT 93

SUBDIV: PATTONS POINT
PHONE : (252) 355-5805
PHONE : (910) 426-2898

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00
SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|--------------------|---------------------|--------------|--|
| B101 01 | 4/30/10 | MR | R*BLDG FOOTING / TEMP SVC POLE VRU #: 001918722 T/S: 04/30/2010 11:18 AM MREARIC |
| B103 01 | 5/12/10 | MR | R*BLDG FOUND & TEMP SVC POLE VRU #: 001924422 T/S: 05/12/2010 12:29 PM MREARIC |
| P309 01 | 5/19/10 | KS | R*PLUMB UNDER SLAB VRU #: 001928560 No plumbing installed on this lot. T/S: 05/19/2010 01:27 PM KSLATTUM |
| P309 02 | 5/27/10 | MR | R*PLUMB UNDER SLAB VRU #: 001932979 T/S: 05/27/2010 01:37 PM MREARIC |
| A814 01 | 6/01/10 | TW | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001934454 T/S: 05/28/2010 12:09 PM VBROWN |
| | 6/15/10 | AP | 304 strike eagle dr lot 93 broadway 27505 T/S: 06/15/2010 01:46 PM TWARD |
| B111 01 | 6/01/10 | MR | R*BLDG SLAB INSP TIME: 17:00 VRU #: 001934462 T/S: 05/28/2010 12:09 PM VBROWN |
| | 6/01/10 | AP | T/S: 06/01/2010 12:25 PM MREARIC |
| R425 01 | 6/24/10 | MR | FOUR TRADE ROUGH IN VRU #: 001945724 PLEASE COME AFTER LUNCH..... T/S: 06/24/2010 12:55 PM MREARIC |
| | 6/24/10 | DA | finish windows and doors and flash them connect and secure the bath vents seal hole under tub and shower |
| R129 01 | <u>6/28/10</u> | TI | R*INSULATION INSPECTION TIME: 17:00 VRU #: 001946615 T/S: 06/25/2010 11:59 AM RDCONTE |
| | <u>6-28-10</u> | <u>AP-MR</u> | |
| R425 02 | <u>6/28/10</u> | TI | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 001946607 T/S: 06/25/2010 11:58 AM RDCONTE |
| | <u>6-28-10</u> | <u>AP-MR</u> | |

COMMENTS AND NOTES

Harnett County

ADDRESS : 304 STRIKE EAGLE DR
CONTRACTOR : BILL CLARK HOMES LLC
OWNER : BILL CLARK HOMES OF FAY
PARCEL : 03-9597- - -0039- -87-
APPL NUMBER: 10-50023982 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/16/2010 10:14 AM JBROCK ----
27 TOWARD 87 TURN LEFT ON TINGEN RD
TURN LEFT IN S/D ON STRIKE EAGLE DR
LOT ON RIGHT LOT 93

SUBDIV: PATTONS POINT
PHONE : (252) 355-5805
PHONE : (910) 426-2898

STRUCTURE: 000 000 59X36 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00
SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

Table with columns: TYP/SQ, REQUESTED COMPLETED, INSP RESULT, DESCRIPTION RESULTS/COMMENTS. Contains multiple rows of inspection records with dates, times, and descriptions.

8-20-10 AP-MR

COMMENTS AND NOTES

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: X Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3
Name: Bill Clark Homes of Foy
Address: 304 Strike Eagle Dr.
Date: 8-20-10
Building Official: G. Michael Reavis

| Permit Numbers | |
|----------------|--------------------|
| Building: | <u>10-50023982</u> |
| Electrical: | <u> </u> |
| Insulation: | <u> </u> |
| Plumbing: | <u> </u> |
| Mechanical: | <u> </u> |
| MFG Home: | <u> </u> |