

ADDRESS : 120 STONEHURST DR SUBDIV: STONE CROSS SECT 2 PH2A&B
 CONTRACTOR : D.R. HORTON INC PHONE : (919) 460-2969
 OWNER : D R HORTON INC PHONE : (919) 460-2933
 PARCEL : 01-0535-14- -0100- -35-
 APPL NUMBER: 11-50026924 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 06/16/2011 09:33 AM VBROWN ----
 STONEHURST DRIVE, STONE CROSS #105.
 210S, RIGHT ON OVERHILLS RD GO 4MI,
 RIGHT ON COBBLESTONE DR, LEFT ON
 STONEHURST DRIVE

580 1608

STRUCTURE: 000 000 38X51 3BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|---|
| B101 01 | 5/08/14 | JH | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002524973 |
| | 5/08/14 | AP | NO T-POLE |
| A814 01 | 5/27/14 | TW | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002532380 |
| | 5/28/14 | AP | 120 stonehurst dr spring lake 28390 T/S: 05/28/2014 03:15 PM TWARD |
| B103 01 | 5/30/14 | JH | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002534634 |
| | 5/30/14 | DA | First double pier hanging off footing on back side need engineer letter for repair. |
| B103 02 | 6/02/14 | MR | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002535367 |
| | 6/02/14 | DP | T/S: 06/02/2014 01:19 PM MREARIC 1. knock bad pier down and re,move footer 2. call for pier footer hole inspection 3. after inspection- rebuild pier in right spot 4. call for re-inspection ORfet an engineers letter ... you cannot just pour some concrete beside pier |
| B103 03 | 6/03/14 | JH | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002535714 |
| | 6/03/14 | AP | |
| B105 01 | 6/06/14 | JH | R*OPEN FLOOR VRU #: 002537744 |
| | 6/06/14 | AP | |
| B104 01 | 6/30/14 | JB | R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002549442 |
| | 6/30/14 | AP | T/S: 06/30/2014 03:33 PM JBROCK |
| R425 01 | 7/01/14 | JH | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002549459 |
| | 7/01/14 | DA | NO PLANS IN BOX |
| R425 02 | 7/08/14 | JH | FOUR TRADE ROUGH IN VRU #: 002551604 |
| | 7/08/14 | DA | 1)Need 6 studs on each side of garage & rec room per plans.2)100 psi on water line test.3)Need 4 studs under 2ply lvls @ small arch in kitchen per plans.4)Missing nail guards dryer duct @ top plate in half bath.5)Missing nails in I joist hangers @ bottom of stairs.6)3' head of water on drain line test.7)Missing nails in roof truss hanger in rec room. ok to side don't insulate |
| R425 03 | 7/09/14 | MR | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002552420 |
| | 7/09/14 | AP | T/S: 07/09/2014 01:19 PM MREARIC |
| I129 01 | 7/14/14 | JH | R*INSULATION INSPECTION VRU #: 002553873 |
| | 7/14/14 | AP | |

PREPARED 9/17/14, 8:07:43
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 2
DATE 9/17/14

ADDRESSES : 120 STONEHURST DR
CONTRACTOR : D.R. HORTON INC
OWNER : D R HORTON INC
PARCEL : 01-0535-14- -0100- -35-
APPL NUMBER: 11-50026924 CP NEW RESIDENTIAL (SFD)

SUBDIV: STONE CROSS SECT 2 PH2A&B
PHONE : (919) 460-2969
PHONE : (919) 460-2933

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|--|
| H824 01 | 7/23/14 | OT | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002561876 |
| | 7/23/14 | AP | T/S: 07/31/2014 03:48 PM SSTEWARD ----- T/S: 07/31/2014 03:48 PM SSTEWARD ----- |
| R429 01 | 9/17/14 | TI | FOUR TRADE FINAL TIME: 17:00 VRU #: 002579548 |

AP-MR

----- COMMENTS AND NOTES -----