

ADDRESS : 47 HYBRID LN SUBDIV: SWEETWATER 71LOTS
CONTRACTOR : ATLANTIC CONSTRUCTION PHONE : (910) 938-9053
OWNER : DIVERSIFIED INVESTORS INC PHONE : (910) 346-9800
PARCEL : 01-0544- - -0004- -11-
APPL NUMBER: 11-50027419 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 08/31/2011 09:03 AM DJOHNSON --
401 SOUTH TO RIGHT ONTO W REEVES BRIDGE
RD LEFT ON WILL LUCAS RD.
SWEETWATER LOT 3

STRUCTURE: 000 000 40X43 4BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E207 01	1/11/12	JH	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002180057
	1/11/12	AP	
B101 01	4/16/13	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002366979
	4/16/13	AP	T/S: 04/16/2013 11:24 AM DETAYLOR
A814 01	4/19/13	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002369601
	4/25/13	AP	47 HYBRID LN LOT 3 LINDEN 28356 T/S: 04/25/2013 03:45 PM TWARD
B103 01	4/23/13	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002371169
	4/23/13	DA	T/S: 04/22/2013 02:07 PM VBROWN 1)Remove dirt from footing inside & outside of foundation wall.2)Missing anchor bolts per code in foundation wall.3)Insulation neds to stop @ the bottom of the slab.
B103 02	4/25/13	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002372431
	4/25/13	AP	would like inspection after lunch
P309 01	5/02/13	DT	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002376127
	5/02/13	AP	T/S: 05/02/2013 09:26 AM DETAYLOR
B111 01	5/08/13	TI	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002378685

5-8-13 APJH

COMMENTS AND NOTES