

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-5

Name: Cotes Building, Inc.

Address: _____

 123 Copper Loop

Date: 1-23-14

Building Official: T. Michael Ream

Permit Numbers

Building: 13-50031859

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

ADDRESS : 123 COPPER LOOP SUBDIV: WEST LDG@THE SUMMIT 30LTS
 CONTRACTOR : CATES BUILDING INC PHONE : (910) 481-0503
 OWNER : CAVINESS & CATES BUILDING AND PHONE :
 PARCEL : 03-9587-13- -0020- -80-
 APPL NUMBER: 13-50031859 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 08/05/2013 10:12 AM JBROCK ----
 WEST LANDING @ THE SUMMIT #185

STRUCTURE: 000 000 46X56 5BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 5000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	9/26/13 10/11/13	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002444933 123 COPPER LOOP SANFORD 27332 T/S: 10/11/2013 04:04 PM TWARD
P309 01	9/26/13 9/26/13	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002444941 T/S: 09/26/2013 01:38 PM MREARIC t pole too
B114 01	9/30/13 9/30/13	MR AP	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002445872 T/S: 09/30/2013 01:32 PM MREARIC res-check says no ins. in slab
B104 01	11/05/13 11/05/13	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002461747 T/S: 11/05/2013 07:50 AM JBROCK
R425 01	11/06/13 11/06/13	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002461754 T/S: 11/06/2013 02:49 PM MREARIC stud needed under cut in top plate in garage/splice plate needed in top plate in garage at overlap less than 2' / air barriers / truss straps missing / nails in hangers missing
I129 01	11/08/13 11/08/13	MR DA	R*INSULATION INSPECTION VRU #: 002463107 T/S: 11/08/2013 01:43 PM MREARIC rough not passed
R425 02	11/08/13 11/08/13	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002463453 T/S: 11/07/2013 02:17 PM DJOHNSON T/S: 11/08/2013 01:47 PM MREARIC truss straps over stairs
I129 02	11/20/13 11/20/13	MR AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002468098 PRE CAMERON - THIS HAS BEEN DONE AND AP'ED BUT NOT IN THE COMPUTER T/S: 11/20/2013 12:56 PM MREARIC
R125 01	11/20/13 11/20/13	MR AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002468114 WIRE FOR STONE NSPECTION T/S: 11/20/2013 12:56 PM MREARIC
R425 03	11/20/13 11/20/13	MR AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002468106 T/S: 11/20/2013 12:56 PM MREARIC
H824 01	12/11/13 12/11/13	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002475622 T/S: 12/12/2013 10:32 AM SSTEWARD T/S: 12/12/2013 10:32 AM SSTEWARD
E209 01	12/13/13 12/13/13	MR AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002475705 T/S: 12/13/2013 12:49 PM MREARIC
R429 01	1/23/14	TI	FOUR TRADE FINAL VRU #: 002486751

1 AP-MR