

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: BRC Homes

Building: 14-50033208

Electrical: " " " "

Address: 259 English Springer Dr

Insulation: " " " "

Angier NC 27501


Plumbing: " " " "

Mechanical: " " " "

MFG Home: //////////

Date: 06-17-2014

Building Official: BSutton



ADDRESS : 259 ENGLISH SPRINGER DR SUBDIV: QUAIL GLEN PH1 32LOTS
 CONTRACTOR : PHONE :
 OWNER : EMPIRE INVESTMENTS GROUP LLC PHONE :
 PARCEL : 11-0662- - -0022--17-
 APPL NUMBER: 14-50033208 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 03/25/2014 10:45 AM VBROWN ----
 259 ENGLISH SPRINGER DR, QUAIL GLEN
 #14. ALL THE WAY TO THE END OF OF
 QUAIL GLEN NEAR THE LAST LOT IN THE
 BACK OF SUB DIV.

STRUCTURE: 000 000 55X65 4BDR 3BATH SFD W GAR DECK CRWL
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	4/03/14 4/03/14	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002511202 T/S: 04/02/2014 02:10 PM VBROWN ---- T/S: April 03, 2014 09:35 AM BSUTTON ---- Need premise number for tpole
A814 01	4/07/14 4/08/14	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002512242 259 english springer dr angier 27501 T/S: 04/08/2014 01:32 PM TWARD ----
B103 01	4/07/14 4/07/14	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002512226 T/S: April 07, 2014 10:46 AM BSUTTON ----
B105 01	4/09/14 4/09/14	BS AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002513422 T/S: 04/08/2014 01:42 PM LSEGARS ---- T/S: April 09, 2014 11:54 AM BSUTTON ----
R425 01	4/29/14 4/29/14	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002521011 T/S: April 29, 2014 12:40 PM BSUTTON ---- Need engineering letter on framing around front door. Plan is unclear, 2x4 max height for balloon framing is 10ft at 16 oc. 2. Tie back rafters over family room and upstairs bedrooms where ceiling joists meet LVLs 3. Sleeve drain through foundation. Ok to side/insulate
I129 01	5/02/14 5/02/14	BS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002522746 T/S: 05/01/2014 01:56 PM VBROWN ---- T/S: May 02, 2014 11:41 AM BSUTTON ----
R425 02	5/02/14 5/02/14	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002522753 T/S: 05/01/2014 01:56 PM VBROWN ---- T/S: May 02, 2014 11:41 AM BSUTTON ----
H824 01	5/21/14 5/21/14	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002533958 T/S: 05/28/2014 11:43 AM SSTEWARD ---- T/S: 05/28/2014 11:44 AM SSTEWARD ----
E209 01	6/10/14 6/10/14	BS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002539104 T/S: June 10, 2014 02:35 PM BSUTTON ----
R429 01	6/13/14 6/13/14	BS DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002541209 T/S: June 13, 2014 01:08 PM BSUTTON ---- Rear deck drop header supporting stair stringers must be through bolted with 3/8 bolts minimum
R429 02	6/17/14 <i>6-17-14</i>	TI <i>APBS</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002542546

BPC Homes.