

ADDRESS . . : 770 KENTUCKY DERBY LN
 CONTRACTOR : WYNN CONSTRUCTION, INC.
 OWNER . . . : WYNN CONSTRUCTION INC
 PARCEL . . . : 03-0507- - -0200- -90-
 APPL NUMBER: 14-50033801 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 06/02/2014 10:39 AM DJOHNSON --
 TROTTERS RIDGE LOT 27
 T/S: 06/02/2014 10:47 AM DJOHNSON --

SUBDIV: TROTTERS RIDGE PH3 23LTS
 PHONE : (919) 528-1347
 PHONE :

STRUCTURE: 000 000 60X60 4 BR ATT GARAGE PATIO MONO

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00
 SEPTIC - EXISTING? : NEW
 PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	3/18/15 3/18/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002635928 770 KENTUCKY DERBY LN LILLINGTON 27546 POST # ON HOME T/S: 03/18/2015 09:21 AM SBENNETT -----
P309 01	3/18/15 3/18/15	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002635910 T/S: 03/18/2015 12:58 PM MREARIC -----
E207 01	3/26/15 3/26/15	JH AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002638906 PREMISE # 69506276 -----
P309 02	3/26/15 3/26/15	JH AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002638880 PRE CONTRACTOR, THE INSPECTOR SAID HE WANTED TO SEE ----- PLUMBING UNDER AGAIN -----
B111 01	3/30/15 3/30/15	MR AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002640001 T/S: 03/30/2015 01:37 PM MREARIC ----- premise#69506276 -----
B104 01	4/21/15 4/21/15	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002649879 T/S: 04/21/2015 03:51 PM JBROCK -----
R425 01	5/13/15 5/13/15	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002658482 T/S: 05/13/2015 03:10 PM MREARIC ----- anchor interior walls // ok to side and insul. -----
I129 01	5/19/15 5/19/15	MR AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002660835 T/S: 05/19/2015 12:33 PM MREARIC -----
R425 02	5/19/15 5/19/15	MR AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002660843 T/S: 05/19/2015 12:33 PM MREARIC -----
H824 01	6/17/15 6/17/15	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002677797 T/S: 06/22/2015 09:09 AM SSTEWARD ----- T/S: 06/22/2015 09:09 AM SSTEWARD -----
R125 01	6/24/15 6/24/15	MR AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002678530 STONE INSPECTION T/S: 06/24/2015 02:32 PM MREARIC -----
E209 01	7/14/15 7/14/15	MR AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002686749 T/S: 07/14/2015 01:58 PM MREARIC -----
R429 01	7/31/15 7/31/15	MR DP	FOUR TRADE FINAL TIME: 17:00 VRU #: 002697308 T/S: 07/30/2015 01:55 PM LBENNETT ----- T/S: 07/31/2015 12:37 PM MREARIC ----- insulate water pipes at water heater -----
R429 02	8/06/15	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002699528

PREPARED 8/05/15, 14:18:10
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 7
DATE 8/06/15

ADDRESS . : 770 KENTUCKY DERBY LN
CONTRACTOR : WYNN CONSTRUCTION, INC.
OWNER . . : WYNN CONSTRUCTION INC
PARCEL . . : 03-0507- - -0200- -90-
APPL NUMBER: 14-50033801 CP NEW RESIDENTIAL (SFD)

SUBDIV: TROTTERS RIDGE PH3 23LTS
PHONE : (919) 528-1347
PHONE :

TYP/SQ REQUESTED INSP DESCRIPTION
 COMPLETED RESULT RESULTS/COMMENTS

 1 N AP-MR

COMMENTS AND NOTES

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Name: Wynn Construction

Address: 770 Kentucky, Doonby

Permit Numbers

Building: 14-50033801

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Date: 8.6.15

Building Official: T. Michael Kern