

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Wyer Construction Inc

Address: 930 Kentucky Derby Ln

Date: 4-28-16

Permit Numbers

Building: _____

Electrical: 14-0

Insulation: 100

Plumbing: 34122

Mechanical: _____

MFG Home: _____

Building Official: James T. Hall

ADDRESS : 930 KENTUCKY DERBY LN
 CONTRACTOR : WYNN CONSTRUCTION, INC. SUBDIV: TROTTERS RIDGE PH3 23LTS
 OWNER : WYNN CONSTRUCTION INC PHONE : (919) 528-1347
 PARCEL : 03-0507- - -0200- -98- PHONE :
 APPL NUMBER: 14-50034122 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 07/09/2014 03:04 PM LSEGARS ---
 TROTTERS RIDGE SUBDIVISION LOT #34,
 ADDRESS 930 KENTUCKY DERBY LN

STRUCTURE: 000 000 61X44, 4 BDRM, GARAGE, PATIO, MONO

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	1/05/16 1/05/16	SB DA	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002760437 930 KENTUCY DERBY LN CAMERON 28326 T/S: 01/05/2016 09:17 AM SBENNETT T/S: 01/05/2016 09:22 AM SBENNETT
B101 01	1/05/16 1/05/16	KS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002760429 T/S: 01/04/2016 09:20 AM DJOHNSON T/S: 01/05/2016 01:40 PM KSLATTUM
A814 02	1/06/16 1/05/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002761047 930 KENTUCKY DERBY LN LILLINGTON 27546 T/S: 01/05/2016 09:23 AM SBENNETT
B104 01	1/13/16 1/13/16	MR AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002764793 T/S: 01/12/2016 01:56 PM LBENNETT T/S: 01/13/2016 02:44 PM MREARIC
B103 01	1/21/16 1/21/16	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002767671 i think mike send off on the foundation under the foundation setbeck inspection, so hte needs to be fixed. customer asked for open floor T/S: 01/21/2016 02:22 PM DETAYLOR
B105 01	1/21/16 1/21/16	DT AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002767655 T/S: 01/21/2016 02:22 PM DETAYLOR
R425 01	3/09/16 3/09/16	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002786648 T/S: 03/09/2016 02:00 PM MREARIC fireblock fireplace and vents from stairs OKK to side and insulate
I129 01	3/14/16 3/14/16	JH AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002788420
R425 02	3/14/16 3/14/16	JH AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002788438 MIKE PASSED ON 3/9/16 per permit card
R125 01	4/07/16 4/07/16	MR AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002800050 stone pre T/S: 04/07/2016 02:24 PM MREARIC
H824 01	4/11/16 4/11/16	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002802387 T/S: 04/12/2016 12:33 PM SSTEWARD T/S: 04/12/2016 12:33 PM SSTEWARD
E209 01	4/18/16 4/18/16	JH AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002803724
R429 01	4/26/16	TSG	FOUR TRADE FINAL TIME: 17:00 VRU #: 002807634

ADDRESS : 930 KENTUCKY DERBY LN SUBDIV: TROTTERS RIDGE PH3 23LTS
CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
OWNER : WYNN CONSTRUCTION INC PHONE :
PARCEL : 03-0507- - -0200- -98-
APPL NUMBER: 14-50034122 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	4/26/16	DA	1-HANDRAIL LEFT SIDE TO SECOND FLOOR ONLY 32" 2- SEAL AROUND PIPES IN WALL OF BONUS ROOM
R429 02	<u>4-28-16</u>	TI <i>AT JT</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002808707

----- COMMENTS AND NOTES -----