
ADDRESS . . : 65 SUPREME DR SUBDIV: PLTN VINEYARD GREEN
CONTRACTOR : GARY ROBINSON HOMES LLC PHONE : (910) 977-2562
OWNER . . : JJJB INVESTMENTS LLC PHONE :
PARCEL . . : 11-0651- - -0057- -79-
APPL NUMBER: 15-50036460 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 06/19/2015 08:46 AM KGOINS ----
65 SUPREME DR LOT 44 PLANTATION OF
VINEYARD GREEN NORTH OUT OF LILLINGTON
ON 210 T/L ONTO TRIPP RD T/L ONTO
SCUPPERNONG LN ALL THE WAY TO END TO
SUPREME DR T/R LOT 44 IS ON THE LEFT
T/S: 10/09/2015 10:01 AM JBROCK ----
premise # 31759249

LAND NOTES : LXMN 10/05/04 SPLIT FROM THE 04 PARCEL

STRUCTURE: 000 000 39X37 3BD GARAGE DECK SLAB

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/08/15 10/08/15	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002727758 T/S: 10/07/2015 01:14 PM LBENNETT ----- T/S: October 08, 2015 08:14 AM BSUTTON ----- Need premise number for tpole
A814 01	10/21/15 10/21/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002732741 65 SUPREME DR LILLINGTON 27546 T/S: 10/21/2015 09:09 AM SBENNETT -----
B103 01	10/21/15 10/21/15	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002732733 T/S: 10/20/2015 12:37 PM DJOHNSON ----- T/S: 10/21/2015 02:59 PM DETAYLOR -----
P309 01	10/27/15 10/27/15	BS AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002735058 T/S: 10/26/2015 11:57 AM LBENNETT ----- WOULD LIKE A MORNING INSPECTION T/S: October 27, 2015 01:29 PM BSUTTON -----
B111 01	10/30/15 <u>10-30-15</u>	TI <u>DABS</u>	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002736502 T/S: 10/29/2015 11:28 AM LBENNETT -----

----- COMMENTS AND NOTES -----

Soil Compaction letter attached

Jonetta Walters
919 796-3830



ECS Carolinas, LLP
 726 Ramsey Street, Suite 3
 Fayetteville, NC
 (910) 401-3288 Fax: (910) 401-3295

FIELD REPORT

Project No. 2955-V
 Day/Date Thursday 10/29/15
 Temp./Weather Sunny 72°
 Arrive 12:45 13:45
 Depart _____
 On-Site Time Lab/ _____
 Office Time _____
 Reinspection Time _____

Project 2955-V
 Location 65 Supreme drive
 Client Gary Robinson Homes
 Permits Patrick Nolan
 Task Foundation Eval
 No. of Trips 1 Total Mileage _____
 Chargeable Equipment Used _____

Travel Time _____
 Total Time _____

OFFICE USE ONLY
 Reg. Time _____ Overtime _____

The undersigned arrived on site, as requested, to observe and evaluate the bearing capacity of soils via hand auger/dcp method for residential lot located _____.

A hand auger was used to advance the boreholes to different depths noted on the boring logs. Dynamic Cone Penetrometer (DCP) test were performed in the hand auger boreholes by a 1.5 inch diameter cone driven into the soil by a 15 pound ring weight with a free fall of 20 inches. The number of blows required to drive the cone into the soil a distance of 1.75 inches is termed the DCP Value and is indicated for each test on the hand auger. Please see the attached sketch and data sheet for details.

A total of (4) hand auger/DCP evaluation(s) were performed to a depth of approximately (3) feet below the current sub grade elevation. DCP blow counts ranged from 7 to 11 blows per increment. It is to the opinion of ECS that the materials in place at the locations and elevations tested were capable of supporting a design bearing capacity of 2000 psf.

ECS will return, as requested, to perform additional services.

ECS noticed that soil was suitable for bearing capacity with DCP testing. Lot 44 ~~was~~ is passing from numbers reviewed.

This report is preliminary until reviewed by the engineering staff.

Copy Received by:
 Site Representative _____
 Title/Company _____

Prepared by:
 Printed Name:

Bishop Odom
Bishop Odom