

2
COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: x **Occupancy:** x

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Name: McKee Homes LLC

Address: _____

 79 Cherry Hill Dr

Date: 4-19-16

Building Official: T. Michael Reas

Permit Numbers

Building: 15-50037537

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

 ADDRESS . . : 79 CHERRY HILL DR
 CONTRACTOR : SUBDIV: OAKMONT PH1 SC3 52LOTS
 OWNER . . . : MCKEE HOMES LLC
 PHONE :
 PARCEL . . . : 03-0507-01- -0046- -48-
 PHONE :
 APPL NUMBER: 15-50037537 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 11/18/2015 04:49 PM JBROCK ----
 OAKMONT #153

STRUCTURE: 000 000 43.7X43 4BDR MONO W/ GARAGE
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00
 SEPTIC - EXISTING? : NEW TANK
 PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	1/13/16	MR	R*PLUMB UNDER SLAB VRU #: 002764454
	1/13/16	AP	T/S: 01/13/2016 02:44 PM MREARIC -----
B114 01	1/22/16	MR	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002768158
	1/25/16	DA	T/S: 01/25/2016 12:20 PM MREARIC ----- provide compactiun report on fill
A814 01	1/28/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002770477
	1/28/16	AP	79 CHERRY HILL DR LILLINGTON 27546 T/S: 01/28/2016 08:32 AM SBENNETT -----
B114 02	1/28/16	MR	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002770485
	1/28/16	AP	T/S: 01/28/2016 02:35 PM MREARIC -----
B104 01	2/08/16	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002774990
	2/08/16	AP	T/S: 02/08/2016 02:09 PM JBROCK -----
R425 01	2/29/16	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002782068
	2/29/16	DA	T/S: 02/29/2016 01:39 PM MREARIC ----- 1. fasten toilet flanges to concrete 2. finish the plumbing , including tests and mid-strapping 3. bolt the side loaded LVL over the kitchen or provide some other method and specs,
R425 02	3/01/16	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002782829
	3/01/16	AP	T/S: 03/01/2016 02:47 PM MREARIC -----
I129 01	3/02/16	MR	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002783652
	3/02/16	AP	T/S: 03/02/2016 02:09 PM MREARIC -----
H824 01	3/21/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002792760
	3/21/16	AP	T/S: 03/22/2016 10:19 AM SSTEWARD ----- T/S: 03/22/2016 10:19 AM SSTEWARD -----
E209 01	4/01/16	MR	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002797710
	4/01/16	AP	T/S: 03/31/2016 01:44 PM LBENNETT ----- WOULD LIKE AFTERNOON T/S: 04/01/2016 12:40 PM MREARIC -----
R429 01	4/19/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002804714
			lock box code #153

11 AP MR

----- COMMENTS AND NOTES -----