

39681



Geotechnical Engineering Services
Construction Material
Civil Quality Control

10/25/2017

On-site Homes, LLC
2919 Breezewood Avenue
Suite 300
Fayetteville, NC 28303

Attention : Carter Smith
David Sigmon
Travina Love

RE: Daily Field Report for 10/25/2017
Lot 21 Walnut Grove (CMT) Bunnlevel, NC
Building & Earth Project No : RD170535

Ladies and Gentlemen:

On this date, representative(s) of Building & Earth were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

FO-2 : Field Observations made on this date.
• Project Management Review

Passed


Closing

The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.

Respectfully Submitted,
Building & Earth Sciences, LLP

Enclosures : FO-2

610 Spring Branch Road
Dunn, NC 28334
Phone 910-292-2085 Fax 910-292-2192
www.BuildingandEarth.com



Kirk Miller
Reviewed By

Field Observations Report

Project Name: **Lot 21 Walnut Grove (CMT) Bunnlevel, NC** Project Number: **RD170535**
Client Name: **On-site Homes, LLC** Placement#: **FO-2**
Contractor: Technician: **Rachael Heath**
Monitoring:

1: Project Management Review

Passed

Based on our recommendations, the recommended repairs of removing 24 inches of soil and replacing with NCDOT #57 stone have been accomplished, and the front and back porch are now acceptable for the placement of concrete.

Additionally, inclement weather (rain or snow), as well as construction traffic across the pad, can compromise the stability and support characteristics of the surface soils. If the surface soils become compromised, it will be necessary to return to the site for re-testing. This decision should be executed by your onsite Quality Control and Superintendents.