



-----

ADDRESS . . : 406 AVERY POND DR SUBDIV: AVERY POND PH2 30LTS  
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347  
 OWNER . . : LITTLE CROSS LLC PHONE :  
 PARCEL . . : 08-0653- - -0029- -60-  
 APPL NUMBER: 17-50041499 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 05/26/2017 11:25 AM JBROCK ----  
 AVERY POND #56  
 T/S: 10/04/2017 03:22 PM JBROCK ----  
 premise # 58818047

-----

**STRUCTURE: 000 000 60X60 4BDR CRAWL W/ GARAGE & COV B PORCH**

FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . : 4000000.00 PROPOSED USE . . . . . : SFD  
 SEPTIC - EXISTING? . . . . : NEW TANK WATER SUPPLY . . . . . : COUNTY

-----

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	10/02/17 10/02/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003032471 406 AVERY POND DR FUQUAY VARINA 27526 T/S: 10/02/2017 11:17 AM SBENNETT -----
P309 01	10/02/17 10/02/17	DT AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003032497 T/S: 09/29/2017 01:44 PM BPETRICH ----- T/S: 10/02/2017 04:04 PM DETAYLOR -----
B111 01	10/09/17 10/09/17	KS DA	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003034477 T/S: 10/04/2017 01:08 PM BPETRICH ----- T/S: 10/06/2017 11:22 AM LLUCAS ----- T/S: 10/09/2017 12:31 PM KSLATTUM ----- lug not in correct location
B111 02	10/10/17 10/10/17	BS AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003036274 T/S: 10/09/2017 12:55 PM LLUCAS ----- T/S: October 10, 2017 01:09 PM BSUTTON -----
B104 01	11/02/17 11/02/17	BP AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003049095 T/S: 11/02/2017 01:43 PM BPETRICH ----- T/S: 11/02/2017 01:44 PM BPETRICH -----
R425 01	11/09/17 11/09/17	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003051372 T/S: 11/08/2017 01:48 PM JBROCK ----- T/S: November 09, 2017 12:06 PM BSUTTON ----- Need engineers letter on garage load bearing wall, where wall is hanging over slab. 2. Need uplift on girder truss. NOTE: Please do not remove window stickers before rough in. We need to verify energy information. OK to side/insulate
I129 01	11/15/17 11/15/17	DT AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003070620 T/S: 12/22/2017 10:27 AM DJOHNSON ----- T/S: 12/22/2017 10:27 AM DJOHNSON -----
R425 02	11/15/17 11/15/17	DT AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003053147 T/S: 11/14/2017 01:57 PM BPETRICH ----- T/S: 11/15/2017 03:32 PM DETAYLOR -----
R125 01	12/04/17 12/04/17	BS CA	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003060936 T/S: December 04, 2017 09:23 AM BSUTTON ----- per oliver
R125 02	12/06/17 12/06/17	BS CA	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003062684 T/S: 12/05/2017 01:38 PM BPETRICH ----- STONE PREP T/S: December 06, 2017 11:48 AM BSUTTON -----

ADDRESS : 406 AVERY POND DR  
 CONTRACTOR : WYNN CONSTRUCTION, INC.  
 OWNER : LITTLE CROSS LLC  
 PARCEL : 08-0653- - -0029- -60-  
 APPL NUMBER: 17-50041499 CP NEW RESIDENTIAL (SFD)

SUBDIV: AVERY POND PH2 30LTS  
 PHONE : (919) 528-1347  
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			per oliver
H824 01	12/12/17	AC	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003066446
	12/12/17	AP	T/S: 12/13/2017 11:01 AM KHINSON -----
			T/S: 12/13/2017 11:02 AM KHINSON -----
R125 03	12/13/17	MC	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003066040
	12/13/17	AP	T/S: 12/12/2017 12:24 PM LLUCAS -----
			STONE PREP
			T/S: 12/13/2017 02:27 PM MCOOK -----
M305 01	12/20/17	DT	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003069069
	12/20/17	AP	T/S: 12/19/2017 12:35 PM DJOHNSON -----
			T/S: 12/20/2017 04:30 PM DETAYLOR -----
E209 01	12/28/17	MC	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003070646
	12/28/17	AP	T/S: 12/22/2017 10:28 AM DJOHNSON -----
			T/S: 12/22/2017 10:29 AM DJOHNSON -----
			T/S: 12/28/2017 03:02 PM MCOOK -----
R429 01	1/22/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003076957
	<u>11</u>	<u>AP</u>	T/S: 01/19/2018 12:28 PM JBROCK -----

COMMENTS AND NOTES