



Harnett County
 108 EAST FRONT STREET
 LILLINGTON, NC 27546
 Phone:
 Fax:

8/19/2019

**SUBJECT: CPSF17-50041775
 BUILDING RESIDENTIAL**

To: STEMBER ANTHONY

Here are the results of all Inspections located at **40 CYPRESS CHURCH RD:**

Inspection Type: ENVIR. HLTH. CONFIRMATION
 Scheduled Date/Time: 7/20/2017
 Completed Date/Time: 7/19/2017
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: T/S: 07/20/2017 11:00 AM KHINSON -----

Inspection Type: ENVIR. OPERATIONS PERMIT
 Scheduled Date/Time: 9/20/2017
 Completed Date/Time: 9/20/2017
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: T/S: 09/21/2017 09:41 AM KHINSON -----
 T/S: 09/21/2017 09:41 AM KHINSON -----

Inspection Type: R BLDG FOOTING / TEMP SVC POLE
 Scheduled Date/Time: 10/10/2017
 Completed Date/Time: 10/10/2017
 Inspector: Unassigned
 Result: DISAPPROVED
 Remarks:
 Notes: T/S: 10/09/2017 10:03 AM LLUCAS -----
 1- GRADE STAKES OR MARKS TO INDICATE CONCRETE DEPTH NOT INSTALLED. 2-FOOTING
 TRANSITION BOARDS NOT INSTALLED AT STEP DOWNS.

Inspection Type: ADDRESS CONFIRMATION
 Scheduled Date/Time: 10/10/2017
 Completed Date/Time: 10/11/2017
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: 40 CYPRESS CHURCH RD CAMERON 28326 **POST # ON HOME AND ON A SIGN BY
 DRIVE/ACCESS TO HOME





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: T/S: 10/11/2017 08:08 AM TWARD -----
Scheduled Date/Time:

Inspection Type: R BLDG FOOTING / TEMP SVC POLE

Scheduled Date/Time: 10/12/2017

Completed Date/Time: 10/12/2017

Inspector: Unassigned

Result: DISAPPROVED WITH PEN

Remarks:

Notes: T/S: 10/10/2017 04:17 PM BPETRICH -----

REMOVE WATER AND MUD FROM FOOTINGS. 2-TOILET FAC REQUIRED ON SITE

Inspection Type: R BLDG FOOTING / TEMP SVC POLE

Scheduled Date/Time: 10/16/2017

Completed Date/Time: 10/16/2017

Inspector: Unassigned

Result: APPROVED

Remarks:

Notes: T/S: 10/13/2017 01:49 PM BPETRICH -----

T/S: 10/16/2017 10:29 AM SGUY -----

Inspection Type: R BLDG FOUND & TEMP SVC POLE

Scheduled Date/Time: 10/25/2017

Completed Date/Time: 10/25/2017

Inspector: Unassigned

Result: DISAPPROVED

Remarks:

Notes: T/S: 10/24/2017 09:22 AM BPETRICH ----- T/S: 10/24/2017 09:29 AM BPETRICH -----

1- GARAGE FOUNDATION NOT INSTALLED. 2-FRONT PORCH PIERS NOT INSTALLED. 3-FRONT FOUNDATION SHOLDER PIERS MISSING PROJECTION, ENGINEERING REPAIR REQUIRED TO CONTINUE.

Inspection Type: R BLDG FOUND & TEMP SVC POLE

Scheduled Date/Time: 11/21/2017

Completed Date/Time: 11/21/2017

Inspector: Unassigned

Result: APPROVED WITH EXCEPT

Remarks:

Notes: T/S: 11/20/2017 08:28 AM LLUCAS -----

T/S: 11/21/2017 12:49 PM KSLATTUM ----- Ok to pour footings for pilasters. Foundation not approved because garage and porch foundation not completed.



Harnett County
 108 EAST FRONT STREET
 LILLINGTON, NC 27546
 Phone:
 Fax:

Inspection Type: R OPEN FLOOR
 Scheduled Date/Time: 12/6/2017
 Completed Date/Time: 12/6/2017
 Inspector: Unassigned
 Result: APPROVED WITH EXCEPT

Remarks:
 Notes: T/S: 12/04/2017 02:48 PM BPETRICH -----
 OK TO CONTINUE, SEVERAL PIERS REQUIRE FULL SHIMS TO BE INSTALLED ALSO HOLD UNTREATED GIRDER BACK FROM WALL OR INSERT PROPER FLASHING.

Inspection Type: ONE TRADE ROUGH IN
 Scheduled Date/Time: 1/30/2018
 Completed Date/Time: 1/30/2018
 Inspector: Unassigned
 Result: APPROVED

Remarks:
 Notes: T/S: 01/30/2018 03:58 PM DJOHNSON ----- THIS WAS FOR A SHEATHING INSPECTION
 T/S: 01/30/2018 03:58 PM DJOHNSON -----

Inspection Type: R BLDG FOOTING / TEMP SVC POLE
 Scheduled Date/Time: 2/1/2018
 Completed Date/Time: 2/1/2018
 Inspector: Unassigned
 Result: APPROVED

Remarks:
 Notes: T/S: 01/30/2018 04:26 PM JBROCK -----
 Fireplace footing

Inspection Type: R BLDG FOOTING / TEMP SVC POLE
 Scheduled Date/Time: 3/16/2018
 Completed Date/Time: 3/16/2018
 Inspector: Unassigned
 Result: APPROVED

Remarks:
 Notes: T/S: 03/14/2018 04:52 PM BPETRICH ----- FOR DECK FOOTINGS
 T/S: 03/16/2018 03:34 PM KSLATTUM ----- Talk to me about stairs head height and windows.





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOUR TRADE ROUGH IN
Scheduled Date/Time: 4/30/2018
Completed Date/Time: 4/30/2018
Inspector: Unassigned
Result: DISAPPROVED
Remarks:
Notes: T/S: 04/27/2018 02:49 PM LLUCAS -----
house locked

Inspection Type: FOUR TRADE ROUGH IN
Scheduled Date/Time: 5/1/2018
Completed Date/Time: 5/1/2018
Inspector: Unassigned
Result: DISAPPROVED WITH PEN
Remarks:
Notes: T/S: 04/30/2018 11:30 AM JBROCK -----
T/S: 05/01/2018 03:55 PM BPETRICH ----- 1 FIRE BLOCK TOP HVAC CHASE 2 SEAL
KITCHEN FLOOR AT DRAIN 3 ROOF BOOT MISSING OVER LAUNDRY 4 LABEL DRY DUCT LENGTH
5 STAIR FRAMING NOT COMPLETE 6 STRAP COLUMN AT STAIRS 7 HEAD TEST DOWN 8 COLAR
TIE NOT INSTALLED PER PLAN (DETAIL S4) 9 ATTACH VAULT CEILING PER PLAN (DETAIL S4) 10
ATTACH RAFTERS TO RIDGE PER PLAN (DETAIL S5) 11 STRAP LVL PER PLAN (10-S-6) 12 FOLLOW
DETAILS PAGE 13 NEED CUT SHEET ON DOUBLE LVL AT STAIR 14 OPEN INSPECTION AREA FOR
PLATES

Inspection Type: FOUR TRADE ROUGH IN
Scheduled Date/Time: 5/29/2018
Completed Date/Time: 5/29/2018
Inspector: Unassigned
Result: DISAPPROVED
Remarks:
Notes: T/S: 05/25/2018 08:37 AM LLUCAS -----
T/S: 05/29/2018 03:23 PM BPETRICH ----- NOT READY

Inspection Type: FOUR TRADE ROUGH IN
Scheduled Date/Time: 6/1/2018
Completed Date/Time: 6/1/2018
Inspector: Unassigned
Result: APPROVED
Remarks:
Notes: T/S: 05/31/2018 02:33 PM DJOHNSON -----
stairs to be removed and spiral type installed



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: R INSULATION INSPECTION
Scheduled Date/Time: 7/3/2018
Completed Date/Time: 7/3/2018
Inspector: Unassigned
Result: APPROVED
Remarks:
Notes: T/S: 07/02/2018 10:19 AM BPETRICH -----
T/S: 07/03/2018 03:48 PM BPETRICH -----

