

ADDRESS : 550 SPRING FLOWERS DR
 CONTRACTOR : CUMBERLAND HOMES INC
 OWNER : CRESTVIEW DEVELOPMENT LLC
 PARCEL : 09-9567-02- -0006- -32-
 APPL NUMBER: 17-50041830 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 07/13/2017 09:44 AM JBROCK ----
 HWY 27W TO JOHNSON SCHOOL RD R TO
 PONDEROSA RD R TO CAROLINA SEASONS ON L
 LOT 33

SUBDIV: CAROLINA SEASONS PH 2 80LOTS
 PHONE : (910) 892-4345
 PHONE :

STRUCTURE: 000 000 62X50 4BDR SLAB W/ GARAGE & DECK

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	8/24/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003016920
	8/24/17	AP	550 SPRING FLOWERS DR CAMERON 28326 T/S: 08/24/2017 09:39 AM SBENNETT -----
B101 01	8/24/17	JLP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003016938
	8/24/17	AP	T/S: 08/23/2017 04:06 PM BPETRICH ----- T/S: 08/24/2017 01:55 PM JPERRY -----
B103 01	9/08/17	TSG	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003022308
	9/08/17	DA	T/S: 09/07/2017 09:40 AM BPETRICH ----- 1- INSTALL ANCHOR BOLTS WITH MIN 7" EMBEDMENT IN CONCRETE OR MASONARY 2-CUT INSULATION DOWN IN AREAS TALLER THAN THE BOTTOM OF SLAB. 3-ATTACH INSILATION DO NOT HOLD UP WITH DIRT
B103 02	9/15/17	TSG	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003024478
	9/15/17	AP	T/S: 09/13/2017 02:33 PM JBROCK -----
P309 01	9/25/17	TSG	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003029139
	9/25/17	AP	T/S: 09/22/2017 10:52 AM JBROCK ----- T/S: 09/25/2017 02:55 PM SGUY -----
B111 01	9/27/17	TSG	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003030780
	9/27/17	DA	T/S: 09/26/2017 02:00 PM JBROCK ----- COMPACTION TEST REQUIRED FOR AREAS 24" AND GREATER
B111 02	9/29/17	TI	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 003031838
	9/28/17	CA	
B111 03	9/29/17	TSG	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003031853
	9/29/17	AP	T/S: 09/28/2017 01:56 PM BPETRICH ----- T/S: 09/29/2017 02:56 PM SGUY -----
R425 01	12/18/17	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003067881
	12/18/17	DA	T/S: 12/15/2017 10:50 AM JBROCK ----- 1-INSTALL ANCHOR BOLTS IN GARAGE PER CODE 2-STRAP GARAGE DOOR HEADER LVL 3-ANCHOR INTERIOR LOAD BEARING WALLS 4-NAIL STUD COLOUMS UNDER LVL, TWO NAILS AT 12" O/C 5-ANCHOR BOLTS RIGHT SIDE OF REAR DOOR. 6-STRAP STUD COLOUM UNDER LVL AT FRONT DOOR. 7-ANCHOR BOLT BESIDE FRONT DOOR . 8-REPAIR HOLE IN FLOOR ABOVE MASTER BEDROOM 9-SEAL SLAB AT TUB DRAIN. 10-SEAL HOLE IN TOP PLATE IN MASTER TOILET ROOM.
R425 02	12/20/17	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003068939
	12/20/17	DA	T/S: 12/19/2017 11:01 AM DJOHNSON ----- T/S: 12/20/2017 04:13 PM DJOHNSON -----

ADDRESS : 550 SPRING FLOWERS DR
CONTRACTOR : CUMBERLAND HOMES INC
OWNER : CRESTVIEW DEVELOPMENT LLC
PARCEL : 09-9567-02- -0006- -32-
APPL NUMBER: 17-50041830 CP NEW RESIDENTIAL (SFD)

SUBDIV: CAROLINA SEASONS PH 2 80LOTS
PHONE : (910) 892-4345
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			ITEM #5 FROM PREVIOUS INSPECTION NOT COMPLETE. OK TO SIDE AND INSULATE
I129 01	12/29/17	TSG	R*INSULATION INSPECTION VRU #: 003071115
	12/29/17	AP	-----
R425 03	12/29/17	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003071867
	12/29/17	AP	T/S: 12/28/2017 02:26 PM BPETRICH -----
R125 01	1/26/18	TSG	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003081296
	1/26/18	AP	T/S: 01/26/2018 02:48 PM SGUY -----
H824 01	2/08/18	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003087970
	2/08/18	AP	T/S: 02/09/2018 12:37 PM KHINSON ----- T/S: 02/09/2018 12:37 PM KHINSON -----
E209 01	5/15/18	KS	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003127404
	5/15/18	DA	T/S: 05/14/2018 10:41 AM BPETRICH ----- T/S: 05/15/2018 02:55 PM KSLATTUM ----- House locked.
E209 02	5/16/18	TSG	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003128113
	5/16/18	AP	T/S: 05/15/2018 01:09 PM BPETRICH -----
R429 01	5/31/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003133501
			T/S: 05/30/2018 10:09 AM BPETRICH -----

[Handwritten signature]

----- COMMENTS AND NOTES -----