

108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

8/19/2020

SUBJECT: **CPSF17-50041985**

BUILDING RESIDENTIAL

To: TAYLOR JONATHAN

Here are the results of all Inspections located at 33 NEILL THOMAS RD:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: ENVIR. HLTH. CONFIRMATION

Scheduled Date/Time: 8/16/2017 Completed Date/Time: 8/18/2017 Inspector: Unassigned Result: APPROVED

Remarks:

Notes: T/S: 08/02/2017 03:07 PM KHINSON -----

T/S: 08/18/2017 09:52 AM KHINSON ------

Inspection Type: ADDRESS CONFIRMATION

Scheduled Date/Time: 10/31/2017 Completed Date/Time: 10/31/2017 Inspector: Unassigned Result: APPROVED

Remarks:

Notes: 33 NEILL THOMAS LILLINGTON 27546

T/S: 10/31/2017 11:53 AM SBENNETT ------



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: R BLDG FOOTING / TEMP SVC POLE

Scheduled Date/Time: 11/1/2017
Completed Date/Time: 11/1/2017
Inspector: Unassigned
Result: DISAPPROVED

Remarks:

Notes: T/S: 10/30/2017 02:22 PM BPETRICH ------

NO PLANS ON JOB

Inspection Type: R BLDG FOOTING / TEMP SVC POLE

Scheduled Date/Time: 11/3/2017 Completed Date/Time: 11/3/2017 Inspector: Unassigned Result: APPROVED

Remarks:

Notes:

T/S: 11/02/2017 10:27 AM BPETRICH -----

Inspection Type: R BLDG FOUND & TEMP SVC POLE

Scheduled Date/Time: 11/28/2017 Completed Date/Time: 11/28/2017 Inspector: Unassigned Result: APPROVED

Remarks:

Notes: T/S: 11/28/2017 12:39 PM KSLATTUM ------

Inspection Type: R OPEN FLOOR
Scheduled Date/Time: 12/13/2017
Completed Date/Time: 12/13/2017
Inspector: Unassigned
Result: APPROVED

Remarks:

Notes:

T/S: 12/11/2017 03:10 PM BPETRICH -----

T/S: 12/13/2017 11:03 AM SGUY -----

Inspection Type: ENVIR. OPERATIONS PERMIT

Scheduled Date/Time: 3/8/2018
Completed Date/Time: 3/8/2018
Inspector: Unassigned
Result: APPROVED

Remarks:

Notes: T/S: 03/09/2018 10:36 AM KHINSON -----

T/S: 03/09/2018 10:37 AM KHINSON ------



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ONE TRADE ROUGH IN

Scheduled Date/Time: 4/17/2018
Completed Date/Time: 4/17/2018
Inspector: Unassigned
Result: DISAPPROVED

Remarks:

Notes:

T/S: 04/13/2018 03:45 PM JBROCK ----- SHEATHING INSPECTION

HOUSE WRAP ON RIGHT FRONT CORNER NOT ATTACHED, NOT SEALED and installed incorrect

Inspection Type: FOUR TRADE ROUGH IN

Scheduled Date/Time: 4/19/2018 Completed Date/Time: 4/19/2018 Inspector: Unassigned

Result: DISAPPROVED WITH PEN

Remarks:

Notes: T/S: 04/18/2018 11:19 AM JBROCK -----

1-STUDS MISSING REAR GARAGE WALL 2-STRAP STUD COLOUM RIGHT SIDE GARAGE WALL 3-STRAP GARAGE DOOR LVL 4-AIR BARRIER NOT INSTALL IN FLOOR SYSTE FOR CONDITIONED BONUS AREA. 5-GARAGE OUTLETS CAN NOT BE SHARED WITH OTHER OUTLETS. 6-SEAL/FIRE STOP TOP OF A/C LINE CHASE. 7-WINDOW AT REAR DOOR BOTTOM SASH IS REQUIRED TO BE TEMPERED. 8-STRAP LVL IN KITCHEN /LIVINGROOM. 9-STRAP STUD COLOUM FOR LVL ABOVE LIVINGROOM. 10-SHOWER PAN TEST NOT INSTALLED. 11-STAP LVL FOYER/DINNING ROOM. 12-DRAIN TEST DOWN. 13-FIRE BLOCK A/C LINE SET CHASE SECOND FLOOR.14-ATTACH AIR BARRIER MIDDLE BEDROOM UPSTAIRS. 15-REPAIR AIR BARRIER AT STAIR LANDING. 15-BEAM SCHEDULE AND LVL INSTALLED IN GARAGE DO NOT MATCH. 16-LVL G AND H NOT ATTACHED

PER ENG PLANS

Inspection Type: FOUR TRADE ROUGH IN

Scheduled Date/Time: 5/24/2018
Completed Date/Time: 5/24/2018
Inspector: Unassigned
Result: DISAPPROVED

Remarks:

Notes: T/S: 05/23/2018 01:34 PM JBROCK -----

ITEM 13 NOT COMPLETE. 2-install IVI bolts per engineer ok to insulate

Inspection Type: R INSULATION INSPECTION

Scheduled Date/Time: 5/31/2018
Completed Date/Time: 5/31/2018
Inspector: Unassigned
Result: APPROVED

Remarks:

Notes:

T/S: 05/29/2018 01:26 PM JBROCK ------



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type:

T/S: 05/31/2018 03:44 PM LLUCAS -----

Cchadulad Data/Tima.

Inspection Type: FOUR TRADE ROUGH IN

Scheduled Date/Time: 5/31/2018
Completed Date/Time: 5/31/2018
Inspector: Unassigned
Result: APPROVED

Remarks:

Notes: T/S: 05/29/2018 01:26 PM JBROCK -----

T/S: 05/31/2018 03:44 PM LLUCAS -----

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 9/20/2018 Completed Date/Time: 9/20/2018 Inspector: Mike Cook

Result: FAIL W/ PENALTY

Remarks:

Notes: 1. Not ready 2. Expose ground rods 3. Seal over top all exterior lights 4. Wires not properly

secured in crawl 5. Wire at back in soffit not properly terminated 6. Water heater wire not hooked up,or properly terminated 7. Ac units not installed with disconnects ,wire not properly terminated 8. Label smoke detectors in panel 9. Several vanity lights not installed and wires not

properly terminated 10. Several receptacles not trimmed out and wires not properly

terminated 11. Dishwasher not wired up or wire properly terminated 12. Stove wire not wired up or properly terminated 13. Hood fan wire not properly terminated 14. Wire in breakfast nook ceiling not properly terminated 15. Install fire rings in baseboard in dining room 16. Dining room light wire not properly terminated 16. / location of down heat unit ,not in crawl space or

with-in proper access of crawl door NOT READY

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 10/4/2018
Completed Date/Time: 10/4/2018
Inspector: Scott Guy
Result: DISAPPROVED

Remarks:

Notes: Locate lighting circuit for second floor bath vanity area, appears the circuit is still in the wall 2-

locate two ground rods per previous inspection. 3-heat kit used on system in crawls space not

indicated. Need max breaker size.





108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 11/30/2018
Completed Date/Time: 11/30/2018
Inspector: Scott Guy
Result: DISAPPROVED

Remarks:

Notes:

1- Romax conductors in crawlspace not supported. 2-outlets in kitchen area unprotected.

Inspection Type: FINAL**
Scheduled Date/Time: 11/30/2018
Completed Date/Time: 11/30/2018
Inspector: Scott Guy
Result: DISAPPROVED

Remarks:

Notes: 1- ductwork not connected and on ground in crawl. 2-romex cable unsupported in craw. 3-

support pvc drain line at 4' per code. 4-door knob missing in garage. 5-install insulation depth cards in attic. 6- label dryer duct length. 7- could not locate energy certificate. 8- outlets in

kitchen not secured/protected.

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 12/11/2018
Completed Date/Time: 12/11/2018
Inspector: Scott Guy
Result: DISAPPROVED

Remarks:

Notes: Lock box#3444 - on back door

Item 2 from -previous inspection not corrected Item 2 from -previous inspection not corrected Item 2 from -previous inspection not corrected

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 12/28/2018
Completed Date/Time: 12/28/2018
Inspector: Deen Taylor
Result: APPROVED

Remarks:

Notes: Lockbox#3444 - Back door - in case final fails



108 EAST FRONT STREET

LILLINGTON,NC 27546

Phone: Fax:

Inspection Type: FINAL**
Scheduled Date/Time: 12/28/2018
Completed Date/Time: 12/28/2018
Inspector: Deen Taylor
Result: APPROVED

Remarks:

Notes:

Lockbox#3444 - Back door