
 ADDRESS : 171 HIGHLAND DR SUBDIV:
 CONTRACTOR : LAMCO CUSTOM BUILDERS, LLC PHONE : (919) 859-4190
 OWNER : LAMCO CUSTOM BUILDERS LLC PHONE :
 PARCEL : 11-0660- - -0140- - -
 APPL NUMBER: 17-50042182 CP NEW RESIDENTIAL (SFD)

STRUCTURE: 000 000 51X47 3BDR 2BTH W/GAR SLAB

FLOOD ZONE : FLOOD ZONE X
 # BATHS : 99 # BEDROOMS : 3.00
 PROPOSED USE : DECK SEPTIC - EXISTING? : SEWER
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	9/22/17 9/22/17	SKB CA	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003029063 171 HIGHLAND DR LILLINGTON 27546 T/S: 06/07/2018 08:28 AM TWARD ----- T/S: 06/07/2018 08:29 AM TWARD -----
B101 01	10/05/17 10/05/17	DT DA	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003033602 T/S: 10/04/2017 08:22 AM LLUCAS ----- T/S: 10/05/2017 02:44 PM DETAYLOR ----- Plans show continuous footer across garage
B101 02	10/09/17 10/09/17	DT AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003035078 T/S: 10/05/2017 02:05 PM JBROCK ----- T/S: 10/09/2017 12:43 PM DETAYLOR -----
B103 01	10/27/17 10/27/17	DT DA	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003045648 T/S: 10/26/2017 02:28 PM JBROCK ----- T/S: 10/27/2017 02:06 PM DETAYLOR ----- Verify projection at garage wall inside foundation or get engineer repair
P309 01	10/27/17 10/27/17	DT DA	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003045655 T/S: 10/26/2017 02:28 PM JBROCK ----- T/S: 10/27/2017 02:06 PM DETAYLOR ----- Verify projection at garage wall inside foundation or get engineer repair
B103 02	11/01/17 11/01/17	DT DA	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003046984 T/S: 10/30/2017 01:07 PM DJOHNSON ----- T/S: 10/31/2017 08:35 AM BPETRICH ----- T/S: 11/01/2017 01:28 PM DETAYLOR ----- Need engineer letter for footing repair
P309 02	11/01/17 11/01/17	DT DA	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003046992 T/S: 10/30/2017 01:07 PM DJOHNSON ----- T/S: 10/31/2017 08:35 AM BPETRICH ----- T/S: 11/01/2017 01:28 PM DETAYLOR ----- Need engineer letter for footing repair
B103 03	11/07/17 11/07/17	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003050127 T/S: 11/06/2017 12:04 PM JBROCK ----- T/S: 11/07/2017 02:35 PM DETAYLOR -----
P309 03	11/07/17 11/07/17	DT AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003050135 T/S: 11/06/2017 12:05 PM JBROCK ----- T/S: 11/07/2017 02:35 PM DETAYLOR -----
B111 01	11/08/17 11/08/17	DT AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003050655 T/S: 11/07/2017 11:11 AM JBROCK ----- T/S: 11/08/2017 03:00 PM DETAYLOR -----

ADDRESS : 171 HIGHLAND DR
 CONTRACTOR : LAMCO CUSTOM BUILDERS, LLC
 OWNER : LAMCO CUSTOM BUILDERS LLC
 PARCEL : 11-0660- - -0140- - -
 APPL NUMBER: 17-50042182 CP NEW RESIDENTIAL (SFD)

SUBDIV:
 PHONE : (919) 859-4190
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R425 01	3/01/18 3/01/18	DT DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003094349 T/S: 02/26/2018 08:42 AM BPETRICH ----- T/S: 02/28/2018 08:03 AM LLUCAS ----- T/S: 03/01/2018 03:44 PM LLUCAS -----
I129 01	3/08/18 3/08/18	DT AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003098845 T/S: 03/07/2018 11:07 AM DJOHNSON ----- T/S: 03/08/2018 12:50 PM LLUCAS -----
R425 02	3/08/18 3/08/18	DT AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003098837 T/S: 03/07/2018 11:07 AM DJOHNSON ----- T/S: 03/08/2018 12:50 PM LLUCAS -----
M305 01	4/10/18 4/10/18	DT AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003112406 T/S: 04/09/2018 11:14 AM JBROCK ----- T/S: 04/10/2018 12:14 PM DETAYLOR -----
P307 01	4/10/18 4/10/18	DT AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003112422 T/S: 04/09/2018 11:14 AM JBROCK ----- T/S: 04/10/2018 12:14 PM DETAYLOR -----
E209 01	4/25/18 4/25/18	DT AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003118411 T/S: 04/24/2018 11:46 AM BPETRICH ----- T/S: 04/25/2018 03:39 PM DETAYLOR -----
A814 02	6/07/18 6/07/18	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003137130 171 HIGHLAND DR LILLINGTON 27546 T/S: 06/07/2018 08:29 AM TWARD ----- T/S: 06/07/2018 08:29 AM TWARD -----
R429 01	6/07/18 6/07/18	DT DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003134681 T/S: 06/05/2018 08:19 AM JBROCK ----- T/S: 06/07/2018 08:21 AM BPETRICH ----- T/S: 06/07/2018 12:06 PM JBROCK ----- T/S: 06/07/2018 03:34 PM DETAYLOR ----- Pull down steps will not close Insulate around pull down stair frame. Repair hole in foundation wall near cleanout
R429 02	6/11/18 6/11/18	DT DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003137767 T/S: 06/08/2018 08:05 AM LLUCAS ----- T/S: 06/08/2018 03:50 PM LLUCAS ----- T/S: 06/11/2018 03:40 PM DETAYLOR ----- Pull down steps not installed per manufacturers instruction
R429 03	6/12/18 <u>6/12/18</u>	TI <u>AP DT</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003138898 T/S: 06/12/2018 09:16 AM LLUCAS -----

COMMENTS AND NOTES