

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Permit Numbers

Name: Lamco Custom Builders LLC

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 17-50042320

MFG Home: _____

Address: 14 Brookview Ct
Angier, NC 27501

Date: 4-24-18

Building Official: [Signature]

ADDRESS : 14 BROOKVIEW CT SUBDIV:
 CONTRACTOR : LAMCO CUSTOM BUILDERS, LLC PHONE : (919) 859-4190
 OWNER : LAMCO CUSTOM BUILDERS LLC PHONE :
 PARCEL : 04-0672- - -0209- -24-
 APPL NUMBER: 17-50042320 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 09/21/2017 09:34 AM BPETRICH --
 THE CREEK #9
 TAKE 210 TO ANGIER - RIGHT ON 55 - GO 2
 MILES AND TURN RIGHT ON OLD BUIES CREEK
 ROAD - GO 3 MILES AND THE DEVELOPMENT
 IS ON THE RIGHT.
 APPL NOTES : BPMN 12/06/17 T/S: 12/06/2017 10:20 AM BPETRICH --
 PREMISE 01357405
 CALLED IN TEMP SVC 10:27A BP

STRUCTURE: 000 000 48X42 3BD 2BA STEM WALL SLAB W/GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	11/08/17 11/08/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003050580 14 BROOKVIEW CT ANGIER 27501 T/S: 11/08/2017 10:02 AM SBENNETT -----
B101 01	11/09/17 11/09/17	DT AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003050598 T/S: 11/08/2017 08:07 AM JBROCK ----- T/S: 11/09/2017 01:00 PM DETAYLOR -----
B103 01	11/21/17 11/21/17	DT AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003055472 T/S: 11/17/2017 11:55 AM JBROCK ----- T/S: 11/21/2017 02:41 PM DETAYLOR -----
P309 01	12/01/17 12/01/17	DT AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003059490 T/S: 11/29/2017 12:18 PM DJOHNSON ----- T/S: 11/29/2017 02:33 PM BPETRICH ----- T/S: 12/01/2017 12:55 PM DETAYLOR -----
B111 01	12/07/17 12/07/17	DT DA	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003061132 T/S: 12/01/2017 01:35 PM BPETRICH ----- T/S: 12/04/2017 08:02 AM BPETRICH ----- T/S: 12/04/2017 03:00 PM LLUCAS ----- T/S: 12/05/2017 01:43 PM BPETRICH ----- T/S: 12/07/2017 11:35 AM BPETRICH ----- COMPACTION REQUIRED - MORE THAN 2FT OF FILL REPAIR BREAKS IN STEMWALL ENTIRE SLAB MUST BE COVERED IN PLASTIC
B111 02	12/13/17 12/13/17	DT AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003064011 T/S: 12/07/2017 02:30 PM LLUCAS ----- T/S: 12/11/2017 08:07 AM LLUCAS ----- T/S: 12/11/2017 03:44 PM BPETRICH ----- T/S: 12/13/2017 01:52 PM DETAYLOR -----
R425 01	3/05/18 3/05/18	DT CA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003095650 T/S: 02/28/2018 03:11 PM BPETRICH ----- T/S: 03/01/2018 03:20 PM LLUCAS ----- T/S: 03/05/2018 02:43 PM BPETRICH -----
R425 02	3/08/18	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003098290

ADDRESS : 14 BROOKVIEW CT
 CONTRACTOR : LAMCO CUSTOM BUILDERS, LLC
 OWNER : LAMCO CUSTOM BUILDERS LLC
 PARCEL : 04-0672- - -0209- -24-
 APPL NUMBER: 17-50042320 CP NEW RESIDENTIAL (SFD)

SUBDIV:
 PHONE : (919) 859-4190
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	3/08/18	DA	T/S: 03/06/2018 11:53 AM BPETRICH T/S: 03/07/2018 08:08 AM BPETRICH T/S: 03/08/2018 12:50 PM LLUCAS T/S: 03/15/2018 02:40 PM LLUCAS
R425 03	3/16/18	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003102092
	3/16/18	DA	T/S: 03/15/2018 09:24 AM LLUCAS T/S: March 16, 2018 03:31 PM BSUTTON 1.Brace on wrong web at A3A over master bedroom 2. Trusses (3-A2) over front door installed backward. Need engineers repair. 3. Missing roof boots.
R425 04	3/21/18	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003103876
	3/21/18	AP	T/S: 03/20/2018 11:12 AM LLUCAS T/S: 03/21/2018 02:52 PM DETAYLOR
H824 01	3/23/18	AC	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003106291
	3/23/18	AP	T/S: 03/26/2018 12:29 PM SSTEWARD T/S: 03/26/2018 12:29 PM SSTEWARD
I129 01	3/23/18	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003105335
	3/23/18	AP	T/S: 03/22/2018 12:42 PM LLUCAS T/S: 03/23/2018 01:45 PM DETAYLOR
M305 01	4/03/18	DT	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003109105
	4/03/18	AP	T/S: 04/02/2018 09:39 AM JBROCK T/S: 04/03/2018 03:01 PM DETAYLOR
P307 01	4/03/18	DT	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003109113
	4/03/18	AP	T/S: 04/02/2018 09:39 AM JBROCK T/S: 04/03/2018 03:01 PM DETAYLOR
E209 01	4/17/18	DT	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003115110
	4/17/18	AP	T/S: 04/16/2018 11:53 AM BPETRICH T/S: 04/17/2018 02:54 PM DETAYLOR
R429 01	4/24/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003117272
	<u>4/24/18</u>	<u>AP DT</u>	T/S: 04/20/2018 02:21 PM LLUCAS

COMMENTS AND NOTES