

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Wellco Contractors Inc.

Address: 15 Swain St

Date: 4-25-18

Building Official: James J Hall

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: 17-50042451

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

-----  
ADDRESS . : 15 SWAIN ST SUBDIV: OVERHILLS CREEK SCT 7 92LOTS  
CONTRACTOR : WELLCO CONTRACTORS, INC. PHONE : (910) 436-3131  
OWNER . . : WELLCO CONTRACTORS INC PHONE : (910) 436-3131  
PARCEL . . : 01-0514-03- -0006- -07-  
APPL NUMBER: 17-50042451 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 10/03/2017 04:03 PM JBROCK ----  
OVERHILLS CREEK #508  
-----

**STRUCTURE: 000 000 45X39 4BDR 3.5BA SLAB W/ GARAGE & DECK**

FLOOD ZONE . . . . : FLOOD ZONE X  
# BATHS . . . . . : 3.5 # BEDROOMS . . . . . : 4000000.00  
PROPOSED USE . . . . : SFD SEPTIC - EXISTING? . . . . : SEWER  
WATER SUPPLY . . . . . : COUNTY  
-----

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	12/05/17	JH	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003061331
	12/05/17	AP	T-POLE PASSED -----
B103 01	12/08/17	TSG	R*BLDG FOUND & TEMP SVC POLE VRU #: 003063696
	12/08/17	AP	
A814 01	12/08/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003063703
	12/08/17	AP	15 SWAIN ST SPRING LAKE 28390 T/S: 12/08/2017 04:35 PM SBENNETT -----
P309 01	12/14/17	JH	R*PLUMB UNDER SLAB VRU #: 003066014
	12/14/17	AP	-----
B111 01	12/18/17	JH	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 003066201
	12/18/17	AP	-----
R425 01	2/27/18	JH	FOUR TRADE ROUGH IN VRU #: 003093761
	2/27/18	DA	1)5 studs each end of 2ply lvl in kitchen.2)6 studs under 3ply truss in laundry room.3)3 studs under 3ply truss in back right bed on front wall.
I129 01	3/01/18	JH	R*INSULATION INSPECTION VRU #: 003093770
	3/01/18	AP	
R425 02	3/01/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003096054
	3/01/18	AP	T/S: 02/28/2018 02:57 PM DJOHNSON -----
B101 02	3/20/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003103371
	3/20/18	AP	T/S: 03/19/2018 01:31 PM DJOHNSON ----- FOOTING INSPECTION ON DECK
R125 01	3/20/18	JH	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003103363
	3/20/18	AP	T/S: 03/19/2018 01:30 PM DJOHNSON ----- STONE INSPECTION
R429 01	4/25/18	TT	FOUR TRADE FINAL VRU #: 003118227

4-25-18 AP TH

----- COMMENTS AND NOTES -----