

ADDRESS : 25 EDUCATION DR SUBDIV: ACADEMY@ACC PH 7 50LOTS  
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347  
 OWNER : WYNN CONSTRUCTION INC PHONE :  
 PARCEL : 01-0535-25- -0100- -50-  
 APPL NUMBER: 17-50042977 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 12/21/2017 10:06 AM JBROCK ----  
 ANDERSON CREEK ACADEMY #1106 - 25  
 EDUCATION DR

**STRUCTURE: 000 000 55.6X46.8 4BDR 2.5BA STEMWALL W/GARAGE**

FLOOD ZONE : FLOOD ZONE X  
 # BATHS : 2.5 # BEDROOMS : 4.00  
 PROPOSED USE : SFD SEPTIC - EXISTING? : SEWER  
 WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	1/25/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003079829
	1/25/18	AP	25 EDUCATION DR SPRING LAKE 28390
			T/S: 01/25/2018 09:13 AM SBENNETT -----
B101 01	1/25/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003079845
	1/25/18	AP	T/S: 01/24/2018 10:10 AM JBROCK -----
			NO T-POLE -----
B103 01	2/20/18	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003090636
	2/20/18	AP	T/S: 02/16/2018 10:14 AM LLUCAS -----
			T/S: 02/16/2018 11:24 AM BPETRICH -----
M305 01	2/28/18	JH	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003095049
	2/28/18	DA	T/S: 02/27/2018 11:34 AM LLUCAS -----
			Sewer not connected at house
P307 01	2/28/18	JH	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003095056
	2/28/18	AP	T/S: 02/27/2018 11:34 AM LLUCAS -----
			-----
P309 01	2/28/18	JH	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003095031
	2/28/18	AP	T/S: 02/27/2018 11:34 AM LLUCAS -----
			-----
B111 01	3/05/18	JH	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 003096658
	3/05/18	AP	T/S: 03/02/2018 09:02 AM BPETRICH -----
			T-POLE PASSED
M305 02	3/13/18	JH	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003100815
	3/13/18	AP	T/S: 03/12/2018 12:49 PM JBROCK -----
B104 01	4/09/18	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003112448
	4/09/18	AP	T/S: 04/09/2018 11:46 AM JBROCK -----
R425 01	4/10/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003112455
	4/10/18	DA	T/S: 04/09/2018 11:46 AM JBROCK -----
			1)Missing air barrier on back wall in garage.2)Anchor interior load bearing walls per code.3)Replace over notched stud to right of kitchen window.4)Anchor bolts each side of back door.5)Missing hold down straps CS22 per plans.6)Strap all stud columns 4 or more.7)Fire caulk 2" pipe for washer box at top plate.8)Missing hurricane straps on floor truss on front porch.
I129 01	4/12/18	JH	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003113420
	4/12/18	AP	T/S: 04/11/2018 10:40 AM BPETRICH -----
R425 02	4/12/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003113412

ADDRESS . : 25 EDUCATION DR  
CONTRACTOR : WYNN CONSTRUCTION, INC.  
OWNER . . : WYNN CONSTRUCTION INC  
PARCEL . . : 01-0535-25- -0100- -50-  
APPL NUMBER: 17-50042977 CP NEW RESIDENTIAL (SFD)

SUBDIV: ACADEMY@ACC PH 7 50LOTS  
PHONE : (919) 528-1347  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R125 01	4/12/18 5/07/18 5/07/18	AP TSG AP	T/S: 04/11/2018 10:40 AM BPETRICH ----- ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003123882 T/S: 05/04/2018 11:34 AM JBROCK ----- stone inspection
E209 01	5/30/18 5/30/18	JH AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003133212 T/S: 05/29/2018 12:00 PM DJOHNSON -----
R429 01	6/27/18 <u>6-27-18</u>	TI <i>AP TH</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003144367 T/S: 06/25/2018 01:45 PM JBROCK ----- T/S: 06/25/2018 03:58 PM LLUCAS -----

COMMENTS AND NOTES