
ADDRESS : 51 EDUCATION DR SUBDIV: ACADEMY@ACC PH 7 50LOTS
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
 OWNER : WYNN CONSTRUCTION INC PHONE :
 PARCEL : 01-0535-25- -0100- -48-
 APPL NUMBER: 18-50043071 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 01/10/2018 12:23 PM JBROCK ----
 ANDERSON CREEK CROSSING #1104

STRUCTURE: 000 000 57.5X47.11 3BDR 3BA CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BATHS : 3 # BEDROOMS : 3000000.00
 PROPOSED USE : SFD SEPTIC - EXISTING? : SEWER
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	3/05/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003096914
	3/05/18	AP	51 EDUCATION DR SPRING LAKE 28390
			T/S: 03/05/2018 10:25 AM SBENNETT -----
B101 01	3/05/18	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003096898
	3/05/18	AP	T/S: 03/02/2018 11:21 AM BPETRICH -----
			NO T-POLE
B103 01	3/19/18	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 003102795
	3/19/18	AP	T/S: 03/16/2018 11:30 AM LLUCAS -----
B105 01	3/23/18	TSG	R*OPEN FLOOR TIME: 17:00 VRU #: 003105079
	3/23/18	DA	T/S: 03/22/2018 11:26 AM LLUCAS -----
			JOB NOT READY
B105 02	3/29/18	JH	R*OPEN FLOOR TIME: 17:00 VRU #: 003107802
	3/29/18	AP	T/S: 03/28/2018 10:23 AM DJOHNSON -----
E207 01	3/29/18	JH	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 003108198
	3/29/18	AP	T/S: 03/28/2018 02:34 PM LLUCAS -----
B104 01	4/23/18	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003117835
	4/23/18	AP	T/S: 04/23/2018 01:14 PM JBROCK -----
			T/S: 04/23/2018 01:15 PM JBROCK -----
R425 01	4/27/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003119500
	4/27/18	DA	T/S: 04/26/2018 11:32 AM JBROCK -----
			1)Nail lvl garage door header every 12" per documents.2)Missing nails in floor truss hangers in garage at stairs.3)Need 5 studs each end of 2ply truss in master bedroom & strap columns every 24".4)Loose osb on end wall in living room & spare bathroom.5)Winders not within the 3/8" @ 12" per code.6)Floor joist for back deck over span the are 12' and code is 11-10".OK TO SIDE DO NOT INSULATE
I129 01	5/02/18	JH	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003121134
	5/02/18	AP	T/S: 04/30/2018 01:19 PM LLUCAS -----
R425 02	5/02/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003121142
	5/02/18	AP	T/S: 04/30/2018 01:19 PM LLUCAS -----
M305 01	5/25/18	BS	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003131703
	5/25/18	AP	T/S: 05/23/2018 02:32 PM LLUCAS -----
			T/S: May 25, 2018 02:25 PM BSUTTON -----
P307 01	5/25/18	BS	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003131729
	5/25/18	AP	T/S: 05/23/2018 02:32 PM LLUCAS -----
			T/S: May 25, 2018 02:25 PM BSUTTON -----
R125 01	5/25/18	BS	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003131588

ADDRESS : 51 EDUCATION DR SUBDIV: ACADEMY@ACC PH 7 50LOTS
CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
OWNER : WYNN CONSTRUCTION INC PHONE :
PARCEL : 01-0535-25- -0100- -48-
APPL NUMBER: 18-50043071 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	5/25/18	AP	T/S: 05/23/2018 01:37 PM JBROCK ----- STONE INSPECTION
E209 01	6/25/18	JH	T/S: May 25, 2018 02:25 PM BSUTTON ----- R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003143898
	6/25/18	AP	T/S: 06/22/2018 02:21 PM JBROCK -----
R429 01	7/13/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003151602
	<u>7-13-18</u>	<u>AP JH</u>	T/S: 07/12/2018 01:04 PM DJOHNSON -----

----- COMMENTS AND NOTES -----