

ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

LETTER OF TRANSMITTAL

September 18, 2019

Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376

ATTN: Mr. Allen Peterson

RE: Lot 34 Summerlin

ECS Job # 33:4976

Permits:

Location: 85 Summerlin Dr

Sanford, NC

We are enclosing: \underline{X} Field Reports \underline{X} For your use \underline{X} As requested

ENCL:

Field Report # 1

09/16/2019

18 2019

Dennis D Lowery, P. 240

Project Engineer

GINEER

LOWE

Donny Johnson

Field Services Manager

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings and specifications for the activities performed on this report date.

^{4.} Incomplete or non-conforming work will be recorded for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Lot 34 Summerlin

Location Sanford, NC

Client Precision Custom Homes - Allen Peterson

FIELD REPORT

Project No. 33:4976

Report No. 1

Day & Date Monday 09/16/2019

Weather 88°/Sunny

On-Site Time 1.75

Lab Time 0.00

Travel Time* 0.00

Total 1.75

Re Obs.Time 0.00

Remarks

Trip Charges* Tolls/Parking* Mileage* Time of Arrival Departure

Chargeable Items 09:15A 11:00A

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to observe and evaluate the bearing capacity of soils via hand auger/dcp method for foundations.


A hand auger was used to advance the boreholes to different depths noted on the boring logs. Dynamic Cone Penetrometer (DCP) test were performed in the hand auger boreholes by a 1.5 inch diameter cone driven into the soil by a 15 pound ring weight with a free fall of 20 inches. The number of blows required to drive the cone into the soil a distance of 1.75 inches is termed the DCP Value and is indicated for each test on the hand auger. Please see the attached sketch and data sheet for details.

A total of 5 hand auger/DCP evaluation(s) were performed to a depth of approximately 4 feet below the current sub grade elevation. The amount of fill used determined that all but the Southeast corner needed to be excavated one foot before starting DCP's Tests. Soil encountered was Red sandy Clay, Gray Clay Sand, Orange Brown Sand Clay DCP blow counts ranged from 7 to 25+ blows per increment. It is to the opinion of ECS that the materials in place at test locations in the foundation did appear to be suitable to support the design bearing capacity 2000 psf.

Please see sketch for DCP evaluation locations.

ECS will return, as requested, to perform additional services.

^{*} Travel time and mileage will be billed in accordance with the contract.



Thomas Wilmot Sept, 16th 2019 85 Summerlin Rd

Proj: 4967

WO#: 53575

Key (NTS)
DCP's Test Location



NORTH



#



Report of Spread Footing - Foundation Observations

Project: Lot 34 Summerlin	Project No4976
Location: 85 Summerlin Dr	Day/Date: _09/16/2019

Contractor: None Listed

Sanford - Lee - NC - 27332

		Size (V	V x H x L)	Footing Bott	om Elevation		Required Blow Counts	
Footing Number	Location	Design	Actual	Design	Depth of Undercut (in)	Description of Subgrade Material	# of Blows / increment	Design Bearing Pressure
1	Southeast	хх	хх	N/A	0 .	Grey Clay Sand		2000
1	Southeast	хх	хх	N/A	-1 .	Tan Clay Sand	6 5,13,15	2000
1	Southeast	хх	хх	N/A	-2 .	Tan Clay Sand	6 14,8,9	2000
1	Southeast	хх	хх	N/A	-3 .	Orange Brown Sand Clay		2000
2	Southwest Corner	хх	хх	N/A	-1 .	Red Sand Clay	6 5,8,10	2000
2	Southwest Corner	хх	хх	N/A	-2 .	Tan Clay Sand	6 7,13,15	2000
2	Southwest Corner	хх	хх	N/A	-3 .	Tan Clay Sand	6 15,19,21	2000
2	Southwest Corner	хх	хх	N/A	-4 .	Orange Brown Sand Clay		2000
3	Northwest Corner	хх	хх	N/A	-1 .	Red Sand Clay	6 10,14,16	2000

Ву:	Thomas Allen Wilmot
	ECS Southeast, LLP



Report of Spread Footing - Foundation Observations

Project: Lot 34 Summerlin	Project No. 4976	
Location: 85 Summerlin Dr	Day/Date: 09/16/2019	
Sanford - Lee - NC - 27332	•	

Contractor: None Listed

		Size (V	V x H x L)	Footing Bott	om Elevation		Required Blow Counts	
Footing Number	Location	Design	Actual	Design	Depth of Undercut (in)	Descriptio Subgra Materi	de # of Blows / increment	Design Bearing Pressure
3	Northwest Corner	хх	хх	N/A	-2 .	Red Sand	Clay 6 7,11,13	2000
3	Northwest Corner	хх	хх	N/A	-3 .	Red Sand		2000
3	Northwest Corner	хх	хх	N/A	-4 .	Red Sand	Clay 6 7,9,14	2000
4	Northeast Corner	хх	хх	N/A	-1 .	Red Sand	Clay 6 6,9,14	2000
4	Northeast Corner	хх	хх	N/A	-2 .	Tan Clay	Sand 6 6,12,15	2000
4	Northeast Corner	хх	хх	N/A	-3 .	Tan Clay	Sand 6 12,16,18	2000
4	Northeast Corner	хх	хх	N/A	-4 .	Tan Clay	Sand 6 Auger refusal	2000
5	Center	хх	хх	N/A	-1 .	Red Clay	Sand 6 6,8,12	2000
5	Center	хх	хх	N/A	-2 .	Tan Clay	Sand 6 6,14,16	2000

Ву:	Thomas Allen Wilmot
	ECS Southeast, LLP



Report of Spread Footing - Foundation Observations

Project: Lot 34 Summerlin	Project No. 4976	
Location: 85 Summerlin Dr	Day/Date: 09/16/2019	
Sanford - Lee - NC - 27332	•	

Contractor: None Listed

		Size (V	V x H x L)	Footing Bott	om Elevation		Required Blow Counts	
Footing Number	Location	Design	Actual	Design	Depth of Undercut (in)	Description of Subgrade Material	# of Blows / increment	Design Bearing Pressure
5	Center	хх	хх	N/A	-3 .	Tan Clay Sand	6	2000
							10,10,12	2000
5	Center	хх	хх	N/A	-4 .	Orange Brown	6	2000
						Sand Clay	6,7,9	2000

Ву:	Thomas Allen Wilmot
	ECS Southeast, LLP