
ADDRESS : 562 NEW CASTLE LN SUBDIV: HIGHGROVE@ANDERSON CRK 6B 39LO
CONTRACTOR : H & H CONSTRUCTORS INC PHONE : (910) 486-4864
OWNER : H & H CONSTRUCTORS INC PHONE :
PARCEL : 01-0504-02- -0177- -53-
APPL NUMBER: 18-50043702 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 04/03/2018 09:44 AM BPETRICH --
562 NEW CASTLE LANE SPRING LAKE 28390
HIGHGROVE @ ANDERSON CREEK #209

STRUCTURE: 000 000 40X41 3BD 2.5BA CRAWL W/GARAGE & PATIO

FLOOD ZONE : FLOOD ZONE X
BATHS : 2.5 # BEDROOMS : 3.00
PROPOSED USE : SFD SEPTIC - EXISTING? : SEWER
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/26/18 6/26/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003144300 562 NEW CASTLE LN SPRING LAKE 28390 T/S: 06/26/2018 04:37 PM SBENNETT -----
B101 01	6/26/18 6/26/18	JH DA	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003144292 T/S: 06/25/2018 12:46 PM BPETRICH ----- waiting on engineer letter
B101 02	6/28/18 <i>6-28-18</i>	TT <i>APJH</i>	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003144979 T/S: 06/26/2018 01:32 PM BPETRICH ----- T/S: 06/27/2018 08:48 AM LLUCAS -----

----- COMMENTS AND NOTES -----

06/26/2018

H & H Homes
2919 Breezewood Avenue
Suite 400
Fayetteville, NC 28303

Attention : Calvin King
John Rice

RE: Daily Field Report for 06/26/2018
Lot 209 Highgrove HGR (CMT) Spring Lake, NC
Building & Earth Project No : RD180331

Ladies and Gentlemen:

On this date, representative(s) of Building & Earth were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

FO-2 : Field Observations made on this date.
• Repairs to Lot 209 Highgrove

Passed

Closing

The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.

Respectfully Submitted,
Building & Earth Sciences, LLP

Enclosures : FO-2



Rachael Heath
Reviewed By

Field Observations Report

Project Name:	Lot 209 Highgrove HGR (CMT) Spring Lake, NC	Project Number:	RD180331
Client Name:	H & H Homes	Placement#:	FO-2
Contractor:		Technician:	Rachael Heath
Monitoring:			

1: Repairs to Lot 209 Highgrove

Passed

Based upon our observations, the recommended repairs have been accomplished, bearing capacity of 2,000 psf is available and the building pad is now acceptable for the placement of concrete. See attached photos.

Additionally, inclement weather (rain or snow), as well as construction traffic across the pad, can compromise the stability and support characteristics of the surface soils. If the surface soils become compromised, it will be necessary to return to the site for re-testing. This decision should be executed by your onsite Quality Control and Superintendents.

Field Observations Report

Project Name:	Lot 209 Highgrove HGR (CMT) Spring Lake, NC	Project Number:	RD180331
Client Name:	H & H Homes	Placement#:	FO-2
Contractor:		Technician:	Rachael Heath
Monitoring:			

Photographs

Picture ID	
4339	
4340	