



Harnett County
 108 EAST FRONT STREET
 LILLINGTON, NC 27546
 Phone:
 Fax:

10/8/2018

**SUBJECT: CPSF18-50043702
 BUILDING RESIDENTIAL**

To: HAIR LEANNA

Here are the results of all Inspections located at **562 NEW CASTLE LN:**

Inspection Type: R BLDG FOOTING / TEMP SVC POLE
 Scheduled Date/Time: 6/26/2018
 Completed Date/Time: 6/26/2018
 Inspector: Unassigned
 Result: DISAPPROVED
 Remarks:
 Notes: T/S: 06/25/2018 12:46 PM BPETRICH -----
 waiting on engineer letter

Inspection Type: ADDRESS CONFIRMATION
 Scheduled Date/Time: 6/26/2018
 Completed Date/Time: 6/26/2018
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: 562 NEW CASTLE LN SPRING LAKE 28390
 T/S: 06/26/2018 04:37 PM SBENNETT -----

Inspection Type: R BLDG FOOTING / TEMP SVC POLE
 Scheduled Date/Time: 6/28/2018
 Completed Date/Time: 6/28/2018
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: T/S: 06/26/2018 01:32 PM BPETRICH ----- T/S: 06/27/2018 08:48 AM LLUCAS

Inspection Type: R BLDG FOUND & TEMP SVC POLE
 Scheduled Date/Time: 7/6/2018
 Completed Date/Time: 7/6/2018
 Inspector: Unassigned
 Result: APPROVED
 Remarks:
 Notes: T/S: 07/05/2018 12:01 PM LLUCAS -----





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: T/S: 07/06/2018 03:23 PM LLUCAS -----
Scheduled Date/Time:

Inspection Type: OPEN FLOOR

Scheduled Date/Time: 7/17/2018

Completed Date/Time: 7/17/2018

Inspector: Jimmy Hall

Result: FAIL

Remarks:

Notes: Inspector TSG changed the inspection assignment from TSG to JH
Need I Joist Layout. Missing anchor bolt nuts and washers throughout

Inspection Type: OPEN FLOOR

Scheduled Date/Time: 7/18/2018

Completed Date/Time: 7/18/2018

Inspector: Jimmy Hall

Result: PASS

Remarks:

Notes: Inspector TSG changed the inspection assignment from TSG to JH

Inspection Type: ROUGH IN

Scheduled Date/Time: 8/22/2018

Completed Date/Time: 8/22/2018

Inspector: Jimmy Hall

Result: DISAPPROVED

Remarks:

Notes: Np plans or truss documents



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 8/23/2018
Completed Date/Time: 8/23/2018
Inspector: Jimmy Hall
Result: FAIL W/ PENALTY

Remarks:

Notes:

1)Install porch post per plans.2)2 straps each end of garage door per plans.3)4-2x6 studs each end of garage door header per plans.4)Missing anchor bolts on right wall at door in garage,down stairs bed closet & back left corner of bedroom,to right of water box for refrigerator, in back right corner of kitchen pantry,end wall in kitchen & dining room & to right of front door.5)3-2x6 to right of window in downstairs bed & to left of kitchen pantry.6)3-2x6 jack studs each side of back door per plans.7)Concrete hole at 3" pipe on garage/house wall.8)Missing air barrier under stairs.9)Need 8- 16 penny nails each end of structural nail guards.10)Pad both sides of I joist with plywood per documents at bottom of stairs.11)Fire Caulk top of chase in master bath closet.12)3-2x6 in master bed closet on back wall & master bedroom back wall.13)100 psi on water line test.14)Studs more than 24" at washer box & need to fasten box.15)Loose osb in front left bed closet.16)3-2x6 each end of 2ply trusses in front left bed.17)nail al 2ply trusses per truss documents.18) 3'head of water on drain line test.19)Missing truss bracing onA05-P .Ok to side Do not Insulate

Inspection Type: MONO SLAB
Scheduled Date/Time: 9/6/2018
Completed Date/Time: 9/6/2018
Inspector: Jimmy Hall
Result: CANCELLED

Remarks:

Notes:

Slab for garage & Porches
Her Calvin

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/25/2018
Completed Date/Time: 9/25/2018
Inspector: Jimmy Hall
Result: DISAPPROVED

Remarks:

Notes:

1)100 psi on water line test (no test on).2)plywood both sides of I joist when you nail hangers to them at bottom of stairs.3)Need 2 king studs each side of windows in stairway & at top of stairs per plans.4)Midstory strapping on end wall in back left bedroom.5)Missing air barrier in chase in front left bedroom & Fire caulk top of chase.6)Nail house wrap per installation instructions.7)Concrete around sleeve for drain line at foundation wall on inside & outside of foundation.8)Missing House wrap on right side of house at window.Do not side or Insulate



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/4/2018
Completed Date/Time: 10/4/2018
Inspector: Jimmy Hall
Result: FAIL W/ PENALTY
Remarks: eTRAKiT Inspection Request
Notes: 10/2/2018 1:39 PM H & H CONSTRUCTORS INC

Contact Name: H & H CONSTRUCTORS INC
Site Address: 562 NEW CASTLE LN
Phone: 9104864864
e-Mail: leannahair@hvhomes.com

.3)Need 2 king studs each side of windows in stairway & at top of stairs per plans. 5)Missing air barrier in chase in front left bedroom & Fire caulk top of chase.

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/9/2018
Completed Date/Time:
Inspector: Jimmy Hall
Result:
Remarks: eTRAKiT Inspection Request
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 10/9/2018
Completed Date/Time:
Inspector: Jimmy Hall
Result:
Remarks:
Notes: