PREPARED 6/22/18, 14:17:57 INSPECTION TICKET PAGE INSPECTOR: IVR Harnett County DATE 6/25/18 ADDRESS . : 837 COKESBURY PARK LN SUBDIV: COKESBURY PARK CONTRACTOR : TRIANGLE HOME PROS PHONE: (919) 346-1528 OWNER . . : TRIANGLE HOME PROS LLC PHONE : PARCEL . . : 05-0635- - -0124- -30-APPL NUMBER: 18-50043811 CP NEW RESIDENTIAL (SFD) DIRECTIONS: T/S: 04/16/2018 03:47 PM BPETRICH --837 COKESBURY PARK LANE FUQUAY VARINA 401 N - LEFT ONTO CHRISTIAN LIGHT -LEFT ON COKESBURY - THEN LEFT ON COKESBURY PARK LANE. -----STRUCTURE: 000 000 52X55 3BD 2.5BA CRAWL W/GARAGE & DECK FLOOD ZONE . . . : FLOOD ZONE X # BATHS 2.5 # BEDROOMS : PROPOSED USE SFD SEPTIC - EXISTING? . . . : NEW TANK WATER SUPPLY : COUNTY PERMIT: CPSF 00 CP * SFD

REQUESTED INSP

DESCRIPTION

TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

B101 01

R*BLDG FOOTING / TEMP SVC POLE VRU #: 003143716

---- COMMENTS AND NOTES ------

DANNY Cres relf



8600 'D' Jersey Ct Raleigh, NC 27617 (P) (919) 218-4421 866.792.5107

June 20, 2018

Firm Lic. No: P-0961

Brian Culver
THP Homes
6312 Lauraca Lane
Fuquay-Varina, NC 27526
brian.thphomes@gmail.com

Subject: Crawl Space and Rear Deck Footings Preparation Inspection

Location: Lot 68 Cokesbury Park - 837 Cokesbury Park Ln. (Fuquay-Varina, NC)

Project No: BCH182819 Review Date: 6/15/2018

We are pleased to provide the evaluation of the subject and location referenced above.

Observations:

Crawl space and rear deck footing preparation inspection.

- -Strip Footings are sized (width, depth, and length) and installed per plan.
- -Pier Footings are sized (width depth, and length) and located per plan.
- -Lug Footings are sized (width, depth, and length) and located per plan.
- -Footings are clean and free of organic material.
- -Soil bearing capacity was tested by JDS on 6-15-18. The field report is posted in the permit box.

Recommendations:

Based on our on-site observations and review, the crawl space and rear deck footings have been adequately prepared in accordance with the Harnett County approved permit plans and details. The permit plans have an approval stamp dated 5-18-18. Additionally, the crawl space footings are installed in accordance with 2012 NCRC section R403.1 and is ready for concrete placement.

If you have any questions or if I can be of further assistance to you on this project, please contact me at (919) 218-4421

Respectfully Submitted, Brian Hickey JDS Consulting & Design, PLLC

Reviewing Engineer: Elijah B. Smith, P.E.





8600 'D' Jersey Ct Raleigh, NC 27617 (P) (919) 218-4421 (F) (866) 792-5107

Firm Lic. No: P-0961

Brian Culver THP Homes 6312 Lauraca Lane Fuquay-Varina, NC 27526 brian.thphomes@gmail.com Issue Date: June 19, 2018 Review Date: 6/15/2018 Project No: BCH182817

Subject: Soil Suitability for Foundation Installation

Location: Lot 68 Cokesburry Park - 837 Cokesbury Park Lane (Fuquay-Varina, NC)

Observations:

Foundation excavation observation (sub-surface testing with respect to bearing capacity).

Recommendations:

The exposed soils have been observed and tested for the crawl space and rear deck footings (Probe & DCP). The materials are free of organics and significant amounts of water and based on our review and testing the soil and conditions for the foundation are suitable for the minimum required bearing pressure of 2000 psf.

If you have any questions or if I can be of further assistance to you on this project, please contact me at (919) 218-4421

Respectfully Submitted, Brian Hickey JDS Consulting & Design, PLLC

Reviewing Engineer: Elijah B. Smith, P.E.

General Notes:

- •Mechanical testing methods vary per site but always include probe rod testing across the entire excavation and augers (minimum 3 locations) at multiple depths with Dynamic Cone Penetrometer (DCP) testing.
- *Bearing capacity test results are voided if significant precipitation or water intrusion has occurred within 48 hours of the initial testing.
- •JDS is not responsible for site conditions that divert water towards the foundation or that prevent drainage away from the foundation that can lead to soft soils and future settlement.
- •This report is assessment of vertical bearing capacity only. Unless specifically noted otherwise retaining wall testing, nor slope stability analysis has been evaluated. JDS shall not be held responsible for current or future retaining wall or slope related issues.
- •It is the contractors responsibility to ensure that all foundation areas are free of loose material, standing water, and any other deleterious materials prior to placement of stone or concrete.