
ADDRESS : NC 27 SUBDIV: ATCO CORPORATION
CONTRACTOR : PHONE :
OWNER : GETTLEMAN MARC C & DARLENE R & PHONE :
PARCEL : 13-0517- - -0006- -04-
APPL NUMBER: 16-50037930 CP NEW COMMERCIAL BLDG/ENTERPRISE

DIRECTIONS : T/S: 01/28/2016 11:41 AM LBENNETT --
8947 NC 27 W
8 MILES OUT FROM LILLINGTON ON HWY27 -
BEFORE BRIDGE & NURSERY RD
T/S: 10/27/2016 10:27 AM DJOHNSON --
**** NOTE PER JAY SIKES...COMMERCIAL
BLDG IN 100 YR FP. PRE-CAST EC
SUBMITTED & BLDG TO HAVE FLOODWALLS
IN FRONT OF DOORS. FINAL ELEVATION
CERTIFICATE NEEDED PRIOR TO C.O. *****

STRUCTURE: 000 000 AUTO REPAIR 3000SQFT 3 EMPLOYEES

FLOOD ZONE : FLOOD ZONE X

PROPOSED USE : AUTO REPAIR SEPTIC - EXISTING? : EXIST

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
C159 01	3/28/17 3/28/17	TSG DA	C*BLDG SLAB INSP TIME: 17:00 VRU #: 002949857 T/S: 03/24/2017 03:05 PM DJOHNSON ----- 1- hair pin rebar per detail not installed 2-need compaction letter.
C159 02	3/29/17	TI	C*BLDG SLAB INSP TIME: 17:00 VRU #: 002951358 T/S: 03/28/2017 04:17 PM BPETRICH ----- CUSTOMER WOULD LIKE AN INSPECTION AFTER NOON - PLEASE CALL JOSH AT 919.353.2698 IF THAT IS NOT POSSIBLE - THANK YOU!!

----- COMMENTS AND NOTES -----

Enoch Engineers, P.A.

Materials & Tests Division
1403 NC Highway 50 South
Benson, NC 27504
919-894-7765

Report

Client: AM. PM. TOWING
Project: _____
Location: 8947 NC HWY 27 WEST
Lot #: WILMINGTON, NC

Technician: BH
Date: 3.9.17
Contractor: ClO MARC GETTLEMAN
910.985.0665

Services Performed:

- Nuclear Density Test
- Concrete Tests
- Asphalt Tests
- Site Inspection
- Foundation Inspection
- Structural Inspection
- Proof-roll

- Steel Inspection
- Sub-Grade Inspection
- H.U.D. Inspection
- LUGG Footing Inspection
- Footing Inspection
- Other: _____

Remarks:

PERFORMED NDT ON PAD AT SITE NOTED ABOVE

USING A TARGET DENSITY OF 105 PCF. SOILS CONFIRMED
D COMPACTION \geq 95%.

TESTED @ 8" DEPTH

NTS.



Comp = 95.14 %
DD = 117.0 pcf
WD = 124.6 pcf
MC = 6.4 %

Technician: _____

BH