

VIOLATION NOTICE

①

DO NOT REMOVE!

Harnett County Inspection Department
108 East Front Street • P.O. Box 65
Lillington, NC 27546
Phone: (910) 893-7525 Ext. 1 • Fax: (910) 893-2793

Job Name: _____ Date: _____

Address: 95 Centennial Pkwy

Lot No.: _____ Permit No.: _____

(Check Box for Violation)

- | | | | | | | | |
|-------------------------------------|-------------------------------------|----------------------------------|--|-------------------------------------|---------------------------------------|---------------------------------|--------------------------------------|
| <input type="checkbox"/> Footing | <input type="checkbox"/> Foundation | <input type="checkbox"/> Bldg. | <input type="checkbox"/> Elec. | <input type="checkbox"/> Plumb. | <input type="checkbox"/> Mech. | <input type="checkbox"/> Insul. | <input type="checkbox"/> Floor Fram. |
| <input type="checkbox"/> Floor Slab | <input type="checkbox"/> MFG. Home | <input type="checkbox"/> Modular | <input type="checkbox"/> Damp/Water Proof. | <input type="checkbox"/> Structural | <input type="checkbox"/> Wall Sheath. | <input type="checkbox"/> Other | |

Violations Found: 1- Right side storage room insulate per at top plate
2- Proper nail plate for A/C line set? (GA)
3- Attach (all) toilet flanges
4- Room 135 nail plate right rear corner at per.
5- Plumbing drain test not installed on slab plumbing
6- Fine caulk top plate at dryer vent
7- Truss B10 GA drilled for wire.
8- Room 106 insulate per at top plate.
9- 107 Strap stud columns
10- missing insulation depth gauges
11- Address proper nails in face hanger attached to two ply members

Code Enforcement Official

Signature: _____ Date: _____

It is unlawful for any subcontractor, general contractor, or owner to cover or cause to be covered any part of the work with flooring, sheetrock, earth or other material until the proper inspector had ample time to approve the installation

VIOLATION NOTICE

DO NOT REMOVE!



Harnett County Inspection Department

108 East Front Street • P.O. Box 65

Lillington, NC 27546

Phone: (910) 893-7525 Ext. 1 • Fax: (910) 893-2793

Job Name: _____ Date: _____

Address: _____

Lot No.: _____ Permit No.: _____

(Check Box for Violation)

- | | | | | | | | |
|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Footing | Foundation | Bldg. | Elec. | Plumb. | Mech. | Insul. | Floor Fram. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Floor Slab | MFG. Home | Modular | Damp/Water Proof. | Structural | Wall Sheath. | Other | |

Violations Found: 12 - Strap stud column in room 112 under 2 ply
13 - Insulate all supply lines above the top plate
14 - Rm 104 leak in 1 1/2 fitting in wall left side
15 - Rm 104 nail plate at 4" drain at slab.
16 - Hall wall at 104 leak in vent pipe
17 - Rm 103 Fire stop top at vanity.
18 - Rm 103 Strap ~~to~~ top plate at double break
19 - Missing all supply vent boots + seals
20 - Missing insulation vents baffles and stops
21 - Nail triple LVL in reception area.
22 - Air barrier upper area of reception area missing
23 - Seal chase left side of 119 door.

Code Enforcement Official

Signature: _____ Date: _____

It is unlawful for any subcontractor, general contractor, or owner to cover or cause to be covered any part of the work with flooring, sheetrock, earth or other material until the proper inspector had ample time to approve the installation

VIOLATION NOTICE

⑤

DO NOT REMOVE!

Harnett County Inspection Department
108 East Front Street • P.O. Box 65
Lillington, NC 27546
Phone: (910) 893-7525 Ext. 1 • Fax: (910) 893-2793

Job Name: _____ Date: _____

Address: _____

Lot No.: _____ Permit No.: _____

(Check Box for Violation)

- | | | | | | | | |
|-------------------------------------|-------------------------------------|----------------------------------|--|-------------------------------------|---------------------------------------|---------------------------------|--------------------------------------|
| <input type="checkbox"/> Footing | <input type="checkbox"/> Foundation | <input type="checkbox"/> Bldg. | <input type="checkbox"/> Elec. | <input type="checkbox"/> Plumb. | <input type="checkbox"/> Mech. | <input type="checkbox"/> Insul. | <input type="checkbox"/> Floor Fram. |
| <input type="checkbox"/> Floor Slab | <input type="checkbox"/> MFG. Home | <input type="checkbox"/> Modular | <input type="checkbox"/> Damp/Water Proof. | <input type="checkbox"/> Structural | <input type="checkbox"/> Wall Sheath. | <input type="checkbox"/> Other | |

Violations Found: _____

24 - Stoop stud column RM 119

25 - Repair mid story vent strap RM 119

26 - Engineering required for rt side door relocation and LVL installed

27 - RM 112 Stoop stud column

28 - Truss repairs - B02A, + 2 ply truss beside it. B06A, RM-112, C01GB, RM 104 double truss, RM 105 4 ply truss, RM 124, RM 119, RM 121

Stopped inspection, ran out of time will begin in AM 8/16/19

Code Enforcement Official

Signature: _____ Date: 8/15/19

It is unlawful for any subcontractor, general contractor, or owner to cover or cause to be covered any part of the work with flooring, sheetrock, earth or other material until the proper inspector had ample time to approve the installation