



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

11/5/2024

**SUBJECT: PRES2301-0003  
PLUMBING RESIDENTIAL**

To: CRUZ GABRIEL CABRERA

Here are the results of all Inspections located at **1861 US 401 S:**

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 3/14/2024  
Completed Date/Time: 3/14/2024  
Inspector: Daniel L Floyd  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 7/17/2024  
Completed Date/Time: 7/17/2024  
Inspector: John B Kokoszka  
Result: CANCELLED  
Remarks:  
Notes: Inspector SPG changed the inspection assignment from SPG to JBK





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: not ready 1. Need ladder for attic access2. Missing expansion tank on hot water heater3. Need  
Scheduled Date/Time: to seal around toilet4. Need to seal around sink drain in bathroom5. Missing rear steps6. Need  
Completed Date/Time: to sell sleeve at sewer line7. Need to get the sewer line inspected before finals8. Crawlspace  
Inspector: access 18 x 249. Sewer line needs to be in beddeddidn't look in crawlspace because it's full of  
Result: dirt.Need to call in sewer lines inspection before final. Need to do complete final inspection on  
Remarks: the addition. just noticed a couple of things

Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 10/11/2024  
Completed Date/Time: 10/18/2024  
Inspector: Deen Taylor  
Result: DISAPPROVED  
Remarks:  
Notes: Unable to locate expansion tank

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 10/29/2024  
Completed Date/Time: 10/29/2024  
Inspector: James T Hall  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector JBK changed the inspection assignment from JBK to JTH  
House locked

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 10/31/2024  
Completed Date/Time: 10/31/2024  
Inspector: Ricardo D Honrada  
Result: DISAPPROVED  
Remarks:  
Notes: Customer said the house is not occupied & the back door will be unlocked.  
Nobody answered the door. Second attempt.  
Shut off valve for water heater missing.

