



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

12/16/2019

SUBJECT: SFD1810-0022
SINGLE FAMILY DWELLING

To: UNDERWOOD THEODORE MARK

Here are the results of all Inspections located at **117 HORSESHOE BEND RD:**

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Unassigned
Result:
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Unassigned
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Unassigned
Result:
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Unassigned
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN SFD CRAWL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 5/14/2019
Completed Date/Time: 5/14/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Premise # 18484084
Min height of conductors for temp power pole is 10" including drip loop by power co.

Inspection Type: FOOTING
Scheduled Date/Time: 5/14/2019
Completed Date/Time: 5/14/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 5/15/2019
Completed Date/Time: 5/15/2019
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 117 HORSESHOE BEND RD ERWIN 28339.





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: T-POLE
Scheduled Date/Time: 5/21/2019
Completed Date/Time: 5/21/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 7/10/2019
Completed Date/Time: 7/10/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Yard hydrant installed in water service requires check valve and proper permanent signage as required by plumbing code. 608.7OK to cover water service from hydrant to meter.

Inspection Type: FOUNDATION
Scheduled Date/Time: 7/26/2019
Completed Date/Time: 7/26/2019
Inspector: Ray Holder
Result: APPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to SBL
Inspector SBL changed the inspection assignment from SBL to TSG
Inspector TSG changed the inspection assignment from TSG to RLH

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 9/12/2019
Completed Date/Time: 9/12/2019
Inspector: Ray Holder
Result: APPROVED
Remarks: code for lock 0492
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 10/30/2019
Completed Date/Time: 10/30/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 12/2/2019
Completed Date/Time: 12/2/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 11/27/2019 11:47 AM Cape Fear Air Conditioning, Heating, & Electrical Company, I
Multie trade inspection
Contact Name: Cape Fear Air Conditioning, Heating, & Electrical Company, I
Site Address: 1139 Robeson St
Phone: 9104838790
e-Mail: ashlynn.stanbro@capefearair.com

1- drain test down 2- nail at second floor left side duct chase top plate. 3-fire seal top of duct chase. 4- front porch framing not complete, waiting on brick veneer install. 5- crawl space drain pipe supports not treated and closer than 18 from ground. 6-headers upset over garage door with brick veneer. 7- need truss and floor drawings and layout plans

Inspection Type: ROUGH IN SFD CRAWL
Scheduled Date/Time: 12/11/2019
Completed Date/Time: 12/11/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Items from previous inspection not complete, #2, #6,#7

Inspection Type: TAX INSPECTION
Scheduled Date/Time: 12/12/2019
Completed Date/Time:
Inspector: Terry Wade
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 12/12/2019
Completed Date/Time: 12/12/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: