

ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

LETTER OF TRANSMITTAL

May 13, 2019

Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376

ATTN: Mr. Allen Peterson

RE: Lot 26 Beautiful Lane

ECS Job # 33:4397-C

Permits:

142 Beautiful Lane Location:

Sanford, NC

X X We are enclosing: Field Reports For your use As requested

ENCL:

Field Report # 1

05/07/2019

Dennis D L

13 2019 Project Enginee

WINGINEE NE

Field Services Manager

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings and specifications for the activities performed on this report date.

^{4.} Incomplete or non-conforming work will be recorded for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP

6151 Raeford Road Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Lot 26 Beautiful Lane

Location Sanford, NC

Client Precision Custom Homes - Allen Peterson

Contractor Precision Custom Homes - Shaun Gardner

Remarks

Trip Charges* Tolls/Parking* Mileage* 53 Time of Arrival Departure 01:00P 02:30P

Chargeable Items

FIELD REPORT

1

Project No.

Report No.

Day & Date

On-Site Time

Travel Time*

Re Obs.Time

Weather

Lab Time

Total

33:4397-C

80°/Sunny

1.50

0.25

1.25

3.00

0.00

Tuesday 05/07/2019

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

The undersigned arrived on site, as requested, to observe the bearing capacity of soils via hand auger/dcp method for the residential lot-26 stemwall backfill/ Pad. Please see the attached sketch.

A hand auger was used to advance the boreholes to different depths noted on the boring logs. Dynamic Cone Penetrometer (DCP) test were performed in the hand auger boreholes by a 1.5 inch diameter cone driven into the soil by a 15 pound ring weight with a free fall of 20 inches. The number of blows required to drive the cone into the soil a distance of 1.75 inches is termed the DCP Value and is indicated for each test on the hand auger.

A total of 3 hand auger/DCP evaluations were performed to a depth of approximately 3 feet below the bottom of footing. DCP blow counts ranged from 3 to 8 blows per increment.

It is to the opinion of ECS that the materials in place at the locations and elevations tested do appear to be suitable to support the design bearing capacity of 2,000 psf.

^{*} Travel time and mileage will be billed in accordance with the contract.



Dynamic Cone Penetrometer Test Report

Project : Lot 26
Project #: 4397-C
Technician: C. Langbis Temp/Weather:

Technician: C. Langbis		Temp/Weather: 80/Sunny						1										
Date: 05/07/19															Aon	halt D	onth:	
Date.			Top Soil De		ptn:										ASP	halt D	ерит.	
	Test Depth	Penetrometer Blow Counts		v Counts					Soil Descriptions									
Test Location		1 ¾"	1 ¾"	1 ¾"	Top Soil	Stained Sands	orange	Tan	Brown	Red	Clayey	Sandy	Silty	CLAY	SAND	SILTS	with Silts	Remarks
	(BOF)(Subgrade)	4	4	3	'		√	√						√	√			
1	-1	4	5	5			√	√						√	√			
	-2	5	6	7				√						√	√			with pea gravels
	-3	6	7	7				√						√	√			with pea gravels
	-4																	· •
	-5																	
2	(BOF)(Subgrade)	3	4	4			√	√						√	\checkmark			
	-1 -2	5	4	6			√	√						√	√			
	-2	5	6	8				√						√	√			with pea gravels
	-3	6	6	7				√						√	√			with pea gravels
	-4																	
	-5																	
3	(BOF)(Subgrade)	3	4	5			√	√						√	√			
	-1 -2	4	6	6			√	√						√	√			
	-2	5	6	7	,			√						√	√			with pea gravels
	-3	6	7	7	√			√						√	√			with pea gravels
	-4																	
	-5																	
	(0.05)(0.1																	
	(BOF)(Subgrade)																	
	-1																	
	-2																	
	-3 -4																	
	- 4 -5																	
	-5																	
	(BOF)(Subgrade)																	
	(DOF)(Subgrade)																	
	-1 -2																	
	-3																	
	-4																	
	-5																	
	-5				L								1	1	<u> </u>			



