



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

8/22/2019

SUBJECT: SFD1903-0009
SINGLE FAMILY DWELLING

To: H & H CONSTRUCTORS INC

Here are the results of all Inspections located at **321 NEW CASTLE LN:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: TAX INSPECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Tax Inspection
Result:
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ken Slattum
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: Ray Holder
Result:
Remarks: eTRAKiT Inspection Request
Notes:

Inspection Type: UNDER SLAB TRADES SFD STEMWALL
Scheduled Date/Time: 4/9/2019
Completed Date/Time: 4/9/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: Work not started





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: SLAB
Scheduled Date/Time: 4/9/2019
Completed Date/Time: 4/9/2019
Inspector: Scott Guy
Result: FAIL W/ PENALTY
Remarks:
Notes: Work not started

Inspection Type: FOOTING
Scheduled Date/Time: 5/8/2019
Completed Date/Time: 5/8/2019
Inspector: Ray Holder
Result: CANCELLED
Remarks:
Notes: Originally it was scheduled for a slab, supposed to be a footing per customer.

Inspection Type: FOOTING
Scheduled Date/Time: 5/9/2019
Completed Date/Time: 5/9/2019
Inspector: Ray Holder
Result: APPROVED
Remarks:
Notes: Letter in file

Inspection Type: T-POLE
Scheduled Date/Time: 5/29/2019
Completed Date/Time: 5/29/2019
Inspector: Ray Holder
Result: APPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to RLH

Inspection Type: FOUNDATION
Scheduled Date/Time: 5/29/2019
Completed Date/Time: 5/29/2019
Inspector: Ray Holder
Result: APPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to RLH



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: UNDER SLAB TRADES SFD STEMWALL
Scheduled Date/Time: 6/5/2019
Completed Date/Time: 6/5/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to TSG

Inspection Type: ADDRESS
Scheduled Date/Time: 6/7/2019
Completed Date/Time: 6/7/2019
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 321 NEW CASTLE LN SPRING LAKE 28390

Inspection Type: SLAB
Scheduled Date/Time: 6/10/2019
Completed Date/Time: 6/10/2019
Inspector: Ray Holder
Result: DISAPPROVED
Remarks:
Notes: 1) picture in file, clean out water.

Inspection Type: SLAB
Scheduled Date/Time: 6/12/2019
Completed Date/Time: 6/12/2019
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: Inspector RLH changed the inspection assignment from RLH to TSG

Inspection Type: FOUNDATION SURVEY
Scheduled Date/Time: 6/17/2019
Completed Date/Time: 6/17/2019
Inspector: Jennifer Brock
Result: APPROVED
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 8/19/2019
Completed Date/Time: 8/19/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/15/2019 1:23 PM H & H CONSTRUCTORS INC

Contact Name: H & H CONSTRUCTORS INC
Site Address: 321 NEW CASTLE LN
Phone: 9104864864
e-Mail: Calvinking@hhhomes.com

1-2" flat washers required at garage wing walls. 2-pack out walls at fridge and pantry for 3" pipe. 3-rear slider door requires 2 king studs each side. 4-attach toilet flange first floor. 5-attach interior loadbearing walls. 6-frame around second floor duct chase. Ok to insulate and side.'