

108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

11/15/2019

SUBJECT: **SFD1905-0061**

SINGLE FAMILY DWELLING

To: JSJ BUILDERS INC

Here are the results of all Inspections located at **38 CHESTERTON CT**:

Inspection Type: ADDRESS

Scheduled Date/Time: Completed Date/Time:

Inspector: GIS Bucket

Result: Remarks: Notes:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result: Remarks: Notes:

Inspection Type: INSULATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: MONO SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: T-POLE

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: T-POLE

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result:

Remarks: eTRAKiT Inspection Request

Notes:

Inspection Type: ROUGH IN

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result:

Remarks: eTRAKiT Inspection Request

Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 6/19/2019
Completed Date/Time: 6/19/2019
Inspector: GIS Bucket
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 6/17/2019 3:06 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

38 CHESTERTON CT CAMERON 28326

Inspection Type: T-POLE
Scheduled Date/Time: 6/19/2019
Completed Date/Time: 6/19/2019
Inspector: Scott Guy
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 6/17/2019 3:15 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: Temp boards must be paired with footing or foundation inspection. Temp boards are not stand

Scheduled Date/Time: alone inspections.

Completed Date/Time

Inspection Type: PLUMBING UNDER SLAB

Scheduled Date/Time: 6/26/2019
Completed Date/Time: 6/26/2019
Inspector: Scott Guy
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 6/24/2019 1:24 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Inspection Type: MONO SLAB
Scheduled Date/Time: 7/2/2019
Completed Date/Time: 7/2/2019
Inspector: Ray Holder
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 7/1/2019 1:24 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Inspection Type: ROUGH IN
Scheduled Date/Time: 8/9/2019
Completed Date/Time: 8/9/2019
Inspector: Scott Guy
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 8/7/2019 2:04 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type:

1-tape housewrap at several locations where lap is less than 6 inches on horizontal or where Scheduled Date/Time: housewrap installed vertically. 2-Air barrier missing under stairs at garage wall. 3-air barrier Completed Date/Time: missing garage / house wall right rear corner at top. 4-Missing nail plate bottom of three each drain line in garage. 5-Seal ends of I joist at Garage house wall. 6-Secure HVAC vent at front door. 7-attach all interior load bearing walls. 8-missing vents and baffles. 9-strap top plate at

Remarks:

Inspector:

less than 24 inch separation. 10-double windows require two king studs.

Notoc

Result:

Inspection Type: ROUGH IN Scheduled Date/Time: 8/14/2019 Completed Date/Time: 8/14/2019 Inspector: Scott Guy Result: **APPROVED**

Remarks: eTRAKiT Inspection Request

Notes: 8/12/2019 3:55 PM JSJ BUILDERS INC.

> Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Inspection Type: **INSULATION** Scheduled Date/Time: 8/15/2019 Completed Date/Time: 8/15/2019 Inspector: **Scott Guy APPROVED** Result:

Remarks: eTRAKiT Inspection Request

Notes: 8/14/2019 1:57 PM JSJ BUILDERS INC.

> Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 8/15/2019
Completed Date/Time: 8/16/2019
Inspector: GIS Bucket
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 8/14/2019 1:57 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Sheila Bennett ADDRESS

38 CHESTERTON CT CAMERON 28326

6/17/2019 4:19:54 PM

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 9/24/2019
Completed Date/Time: 9/24/2019
Inspector: Scott Guy
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 9/23/2019 1:35 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 9/24/2019
Completed Date/Time: 9/24/2019
Inspector: Scott Guy
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: 9/23/2019 1:34 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Inspection Type: FINAL SFD MONO**

Scheduled Date/Time: 10/29/2019
Completed Date/Time: 10/29/2019
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

Inspector TSG changed the inspection assignment from TSG to SPG

Caulk toilets and upstairs sink backsplash. Outlets required every 24" in kitchen. Handrails

required to be between 34" and 38".

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 10/29/2019
Completed Date/Time: 10/29/2019
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 10/30/2019
Completed Date/Time: 10/29/2019
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes:

spg changed Inspection Date/Time from 10/29/2019 to 10/30/2019



108 EAST FRONT STREET

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN Scheduled Date/Time: 11/5/2019 Completed Date/Time: 11/5/2019 Inspector: Scott Guy Result: CANCELLED

Remarks: eTRAKiT Inspection Request

Notes: 11/4/2019 2:31 PM JSJ BUILDERS INC.

Contact Name: JSJ BUILDERS INC. Site Address: 38 CHESTERTON CT

Phone: 9104380797

e-Mail: csweatjsj@gmail.com

Inspection Type: TAX INSPECTION Scheduled Date/Time: 11/15/2019

Completed Date/Time:

Inspector: Kyle Holder

Result: Remarks: Notes:

Inspection Type: FINAL SFD MONO**

Scheduled Date/Time: 11/18/2019

Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes: