

Description:				Process Summary
ype: SINGLE FAMILY DWELLING	Subtype: SFD CRAWL	Status: FINALED	Applied: 6/24/2019 DJ	
Parcel No: 9585-39-9447.000	Site Address: 371 CAROLINA	WAY SANFORD,NC 27332	Approved: 7/1/2019 DJ	
Subdivision: DS-00357-001-001-CA	AROLINA LAKES Block:	Lot:	Issued:	7
ot Sq Ft: 0	Building Sq Ft: 0	Zoning:	Finaled: 7/23/2020 SBL	
/aluation: \$0.00	Occupancy Type:	Construction Type:	Expired:	
No. Buildings: O	No. Stories: 0	No. Unites: 0		
Details:				

	ADDITIONAL SITES														
	CHRONOLOGY														
CHRONOLOG	CHRONOLOGY TYPE STAFF NAME ACTION DATE COMPLETION DATE NOTES														
PHONE CALL Jeanann Dawson 6/26/2020 Per homeowner, GC Nash is no longer GC on this I advised permit on hold until we receive updated building application															
	CONDITIONS														
	CONTACTS														
NAME TYPE		NAME	ADDRESS1	CITY	STATE	ZIP	PHONE	FAX	EMAIL						
APPLICANT		Locklear Nash	1313 West Carthage Rd	Lumberton	NC	28360	(910)734-7128		jnlock3@nc.rr.com						
CONTRACTOR	Atlan	tic Roofing & Const	192 Joseph Alexander Dr	Fuquay Varian	NC	27529	(919)801-9426								
OWNER	OWNER WATSON GENEVA ALFREDA 371 CAROLINA WAY SANFORD NC 27332 (910)920-5266 SANFORD, NC 27332														
SUBCONTRACT OR 1	М	C2 Solutions LLC	42 Elrod Rd	Maxton	NC	28364	(910)734-2470								



	CONTACTS														
NAME TYPE		NAME		ADDRESS1	СІТҮ	STATE	ZIP	PHONE	F/	4X	EMAIL				
SUBCONTRACT OR 2				917 Hobbs St.	Clayton	NC	27520	(919)427-74	63						
SUBCONTRACT OR 3	5			PO Box 1898	Pembroke	NC	28372	(910)280-84	93						
SUBCONTRACT OR 4		Best Way Insulation			Fairmont	NC									
	FINANCIAL INFORMATION														
DESCRIPTIO	N	ACCOUNT	QTY	AMOUNT	PAID	PAID DATE	RECEIPT #	CHECK #	METHOD		PAID BY	CLTD BY			
LAND USE PERM	IIT FEE	1104910-350410	0	\$25.00	\$25.00	7/1/19	R4077	12354	CHECK		sh Locklear truction Co Inc	IJ			
		Total Paid for LAND US	E FEES:	\$25.00	\$25.00										
HOMEOWNE RECOVERY FUNI		1104910-350410	0	\$10.00	\$10.00	7/1/19	R4077	12354	CHECK		sh Locklear truction Co Inc	IJ			
	То	tal Paid for MISCELLANEOU	S FEES:	\$10.00	\$10.00										
PLAN REVIEW RESIDENTIA		1104910-350410	0	\$25.00	\$25.00	7/1/19	R4077	12354	CHECK		sh Locklear truction Co Inc	IJ			
		Total Paid for PLAN REVIEV	V FEES:	\$25.00	\$25.00										
NEW SFD FE	E	1104910-350410	0	\$1,045.00	\$1,045.00	7/1/19	R4077	12354	I CHECK I		sh Locklear truction Co Inc	IJ			
Т	otal Paie	d for RESIDENTIAL BUILDING	G FEES:	\$1,045.00	\$1,045.00										
ROUGH IN 01/16/2020 1104910-350410 0		0	\$50.00	\$50.00	1/23/20	R6230	119139 308178578	EMV	Lo	cklear Nash	D				
	Total Pa	id for ROUGH IN 01/16/202	0 SBL:	\$50.00	\$50.00										
ROUGH IN 01/24/2020 SBL 1104910-350410 0		0	\$100.00	\$100.00	1/30/20	R6303	756905 309448475	EMV	Lo	cklear Nash	DI				
-	Total Pa	id for ROUGH IN 01/24/202	0 SBL:	\$100.00	\$100.00										





Permit Details

Harnett County

		TOTALS:	\$1,255.00	\$1,255.0	0		
				INSPECT	TIONS		
SEQID	INSPECTION TYPE	INSPECTOR	SCHEDULED DATE	COMPLETED DATE	RESULT	REMARKS	NOTES
	OPEN FLOOR	RLH					
	FOUNDATION SURVEY	СРВ				NOT NEEDED	
	ADDRESS	GIS	7/2/2019	7/2/2019	APPROVED		371 CAROLINA WAY SANFORD 27332.
	FOOTING	SBL	7/2/2019	7/2/2019	APPROVED		Inspector RLH changed the inspection assignment from RLH to SBL
	FOUNDATION	RLH	7/30/2019	7/30/2019	APPROVED W/EXC		Foundation projection good but need another inspection when foundation complete.
	FOUNDATION	SBL	8/1/2019	8/1/2019	APPROVED		Inspector RLH changed the inspection assignment from RLH to SBL
	T-POLE	SBL	8/1/2019	8/1/2019	APPROVED		Inspector RLH changed the inspection assignment from RLH to SBL
							Contractor prefers afternoon
	ROUGH IN	SBL	1/2/2020	1/2/2020	DISAPPROVE		Inspector RLH changed the inspection assignment from RLH to SBL
							Not ready, need good full set of plans, Trade test not complete



	ROUGH IN	SBL	1/16/2020	1/16/2020	FAIL W/ PENALTY	 1) Strap garage header per code, 2) Verify with engineer support column under LVL at man door, 3) Strap all stud columns 4 or more, 5) Powder room fan not connected to flex, 6) strap top plate at garage entry hall, 7) strap top plate rt of entry to pantry, 8) F/P not installed, 9) If gas F/P, need gas line installed and tested, 10) No insulation baffles, 11) Fire caulk top of chase at F/P, 12) Missing nails on hangers at 2 ply LVL living room, 13) Open one side of rear porch so can verify beam size, 14) Engineer verify support for 3 ply LVL at kitchen, 15) Fire block tub 2nd floor kitchen area, 16) provide window flashing install instructions from manufacture, 17) all 3 stud columns nail both sides 12" oc, 18) Strap rear living room stud columns around windows, 19) Install all lintels per attachment, 20) Strap all stud columns front Entry door, 21) Fire block AC line set chase 1st floor, 22) Supports for Vertical PVC line in chase 1st floor, 23) Air barriers installed where required, 24) Unsecured flex duct closet 2nd floor, 25) Provide truss repair documentation for truss repair done, 26) Head test down, 27) attach toilet flange with proper fastener(roofing nails not except able)
--	----------	-----	-----------	-----------	--------------------	--



ROUGH IN	SBL	1/24/2020	1/24/2020	FAIL W/ PENALTY	1) Verify with engineer point loads on LVL's, 2) Strap all stud columns 4 or more, 3)F/P not installed, need test on gas line, 4) Install insulation barriers baffles and air barriers where needed, 5) need all Truss, LVL detail sheets, 6) per manufacture windows cannot sit on sill plate, 7) Raise mechanical platform in order to provide room for proper insulation, 8) Provide truss repair where electrician ran wire through truss 2nd floor bath, 9) Truss repair for broken truss by second floor bath, 10) Letter on notched floor joist on piers
ROUGH IN	SBL	1/31/2020	1/31/2020	CANCELLED	
INSULATION	SBL	2/3/2020	2/3/2020	CANCELLED	
ROUGH IN	SBL	2/3/2020	2/3/2020	APPROVED	
INSULATION	SBL	2/5/2020	2/5/2020	APPROVED	Inspector RLH changed the inspection assignment from RLH to SPG Inspector SPG changed the inspection assignment from SPG to SBL sbl changed Inspection Date/Time from 02/03/2020 to 02/05/2020
WATER CONNECTION	TSG	5/6/2020	5/6/2020	APPROVED	Inspector RLH changed the inspection assignment from RLH to SBL Inspector SBL changed the inspection assignment from SBL to TSG
SEWER CONNECTION	TSG	5/6/2020	5/6/2020	APPROVED	Inspector RLH changed the inspection assignment from RLH to SBL Inspector SBL changed the inspection assignment from SBL to TSG
TEMP POWER CERTIFICATION	SBL	6/23/2020	6/23/2020	DISAPPROVE D	Inspector RLH changed the inspection assignment from RLH to SBL



TEMP POWER CERTIFICATION	SBL	6/23/2020	6/23/2020	DISAPPROVE D		Unable to inspect 2 floor air handler. Label compressors and disconnects, provide OSHA approved ladder for attic access1926.1053(b) (1)When portable ladders are used for access to an upper landing surface, the ladder side rails shall extend at least 3 feet (.9 m) above the upper landing surface to which the ladder is used to gain access; or, when such an extension is not possible because of the ladder's length, then the ladder shall be secured at its top to a rigid support that will not deflect, and a grasping device, such as a grabrail, shall be provided to assist employees in mounting and dismounting the ladder. In no case shall the extension be such that ladder deflection under a load would, by itself, cause the ladder to slip off its support
TEMP POWER CERTIFICATION	SBL	7/6/2020	7/6/2020	APPROVED		
FINAL SFD CRAWL**	SBL	7/13/2020	7/13/2020	DISAPPROVE D	lock box code is 2526	Seal around all coach lights, lateral bracing garage platform, steps garage non-conform, drain dishwasher not installed per code, hand rail to 2nd floor non-conform, exhaust common bath not working, light 2nd floor closet left bedroom 6" oc outside shelf,label compressors and disconnects to match breakers in panel box, locate or install positive drain crawl, achieve fall in crawl for sewer drain per NCBC, 6" over 100psi slope away from structure back yard, install wheel wells across rear at crawl vents, energy conservation certification
FINAL SFD CRAWL**	SBL	7/20/2020	7/20/2020	DISAPPROVE D	lock box code is 2526	Fall in sewer drain exiting crawl still not achieved, address condensation crawl duct work

Harnett NORTH CAROLINA	NORTH CAROLINA													
FINAL SFI	FINAL SFD CRAWL** SBL 7/23/2020 7/23/2020 APPROVED Inspector RLH changed the inspection assignment from RLH to SBL													
					PARENT P	ROJECTS								
	REVIEWS													
REVIEW TYPE REVIEWER SENT DATE DUE DATE RETURNED DATE STATUS REMARKS NOTES														
SFD INTAKE	Donna Johnson	6/24/2019	6/24/2019	7/1/2019) APP	ROVED								
RESIDENTIAL BUILDING			6/27/2019	6/26/201	L9 APPROVED			John Mcrae	Engineering					
BOND INFORMATION														
					ATTACH	MENTS								
Attachment Type	e CRI	EATED	OV	VNER	DESCRI	PTION	PATHNAME	SUBDIR	ETRAKIT ENABLED					
DOC	6/2	4/2019	Donna	Johnson	Lien Agent Info.pdf		Lien Agent Info.pdf		1					
DOC	6/24	4/2019	Donna	a Johnson Land Use.pdf			Land Use.pdf		1					
DOC	6/24	4/2019	Donna	Johnson	BRW48E2443 979.j	_	BRW48E2443BB307_004 979.pdf		1					
DOC	6/24	4/2019	Donna	Johnson	site pla	n.pdf	site plan.pdf		1					
DOC	7/1	/2019	Donna	Johnson	Permit	Form	Permit Form.pdf		1					
DOC	7/1	/2019	Donna	Johnson	Building Ap	p (4).pdf	Building App (4).pdf		1					
DOC	1/3	0/2020	Jeanan	n Dawson	Truss	Info	Color1512.pdf		0					
DOC	DOC 1/30/2020 Jeanann Dawso		n Dawson	Engineer	Letter	SKM_C36820013011150 .pdf		0						
DOC	1/3	1/2020	Jeanan	n Dawson	P19 07024FFP_B		P19- 07024FFP_BEAMS.pdf		0					
DOC	2/3	3/2020	Jeanan	n Dawson	Revised Er	g Letter	img-203085615- 0001.pdf		0					
DOC	4/8	3/2020	Jeanan	n Dawson	Compactio	on Letter	Color2011.pdf		0					



	ATTACHMENTS													
Attachment Type CREATED OWNER DESCRIPTION PATHNAME SUBDIR														
DOC	6/30/2020	Jeanann Dawson	Revised Building App	Color2576.pdf		0								
DOC	11/4/2019	Kimberly Gibbons	Rev. bldg app	Color3423.pdf		0								
IMAGE	7/23/2020	Slade Burton Lawson III	co.JPG	co.JPG		0								

