

DAVID MILLER, PE

6300 Creedmoor Rd, STE 170#363

Raleigh, NC 27612

(919) 422-8932 (Office); DAVE@DMA-PA.COM

January 29 ,2020

Weaver Development Company

DBA: Weaver Homes

309 Wagoner Drive

Fayetteville, NC 28303

Johnny 910-987-0435

e-mailed to: rooferboy2014@gmail.com

RE: Engineering - Slab Subgrade Soil Testing RE-TEST

5126 Spring Hill Church Road ;Lillington, NC

Project No.:20DDM-0127E-1

To whom it may concern:

The undersigned arrived on-site 1-27 and 29-20 to observe, probe and perform Dynamic Cone Penetrometer (DCP) testing in general accordance with the American Standard Testing Methods (ASTM) special publication 399 on the exposed slab sub grade fill soils at the above referenced site. Based on the observations the tannish grey silty sandy fill soils were not adequately compacted for support of the planned loading conditions. The upper 1.5 feet should be removed to allow for the re compaction of the fill soils at this level. The re-compacted soils were retested on 1-29-20 and based on the testing were adequately compacted.

Sincerely,

David Miller, PE

DEM/20DDM-0127E-1

