

### Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

7/9/2025

SUBJECT: **SFD2001-0029** 

SINGLE FAMILY DWELLING

To: QUINN JOSHUA M

Here are the results of all Inspections located at 1109 JOE COLLINS RD:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result:

Remarks: not needed

Notes:

Inspection Type: OPEN FLOOR SFD CRAWL

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 4/17/2020
Completed Date/Time: 4/17/2020
Inspector: Scott Guy
Result: APPROVED

Remarks: Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 4/27/2020
Completed Date/Time: 4/27/2020
Inspector: Scott Guy
Result: APPROVED

Remarks:

Notes:

Temp -owner pole not installed



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: T-POLE
Scheduled Date/Time: 5/28/2020
Completed Date/Time: 5/28/2020
Inspector: Scott Guy
Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN SFD CRAWL

Scheduled Date/Time: 6/17/2020 Completed Date/Time: 6/17/2020 Inspector: Scott Guy Result: APPROVED

Remarks: Notes:

Inspection Type: INSULATION Scheduled Date/Time: 6/19/2020 Completed Date/Time: 6/19/2020 Inspector: Scott Guy Result: APPROVED

Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 6/23/2020
Completed Date/Time: 6/23/2020
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 1109 JOE COLLINS RD LILLINGTON 27546.

Inspection Type: TAX INSPECTION

Scheduled Date/Time: 6/30/2020

Completed Date/Time:

Inspector: Tax Inspection

Result: Remarks: Notes:



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 8/14/2020
Completed Date/Time: 8/14/2020
Inspector: James Manhart
Result: APPROVED

Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 8/26/2020
Completed Date/Time: 8/26/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Work not completed.

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 8/26/2020
Completed Date/Time: 8/26/2020
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY

Remarks:

Notes: Work not completed.

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 8/28/2020 Completed Date/Time: 8/28/2020 Inspector: Unassigned Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to SBL

Inspector SBL changed the inspection assignment from SBL to RLH

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 8/28/2020 Completed Date/Time: 8/28/2020 Inspector: Unassigned Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to SBL

Inspector SBL changed the inspection assignment from SBL to RLH



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 8/31/2020
Completed Date/Time: 8/31/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Provide and label ac condensate unit. Install switch plates in kitchen.

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 9/2/2020
Completed Date/Time: 9/2/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Inspector TSG changed the inspection assignment from TSG to SPG

Address items from previous inspection

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 9/3/2020
Completed Date/Time: 9/3/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: 9/4/2020
Completed Date/Time: 9/4/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

Grade must slope 6" away in 10'. Backfill ditches around home. Missing house numbers. Install

handrail. Missing energy certificate. Grout and finish master shower.

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: 9/8/2020
Completed Date/Time: 9/8/2020
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY

Remarks:

Notes:

Work to completed.



420 Mckinney Pkwy

LILLINGTON,NC 27546

Phone: Fax:

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: 9/9/2020
Completed Date/Time: 9/9/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes: