



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

7/25/2022

SUBJECT: SFD2003-0041
SINGLE FAMILY DWELLING

To: LEON JESUS MACIAS

Here are the results of all Inspections located at **31 THORNTONS CREEK DR:**

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION SURVEY
Scheduled Date/Time:
Completed Date/Time:
Inspector: CP Bucket
Result:
Remarks: Required
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 7/23/2020
Completed Date/Time: 7/23/2020
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOUNDATION
Scheduled Date/Time: 8/27/2020
Completed Date/Time: 8/27/2020
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 9/25/2020
Completed Date/Time: 9/25/2020
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/5/2020
Completed Date/Time: 10/5/2020
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 31 THORNTONS CREEK DR ERWIN 28339.

Inspection Type: UNDER SLAB TRADES
Scheduled Date/Time: 10/5/2020
Completed Date/Time: 10/5/2020
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes: under slab plumbing

Inspection Type: SLAB
Scheduled Date/Time: 10/8/2020
Completed Date/Time: 10/8/2020
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Lug footers not dug per plans





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: SLAB
Scheduled Date/Time: 10/13/2020
Completed Date/Time: 10/13/2020
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Backfill must be properly compacted

Inspection Type: SLAB
Scheduled Date/Time: 10/16/2020
Completed Date/Time: 10/16/2020
Inspector: Brad Sutton
Result: APPROVED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 12/30/2020
Completed Date/Time: 12/30/2020
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 12/29/2020 1:54 PM STAND SURE CUSTOM HOMES INC

Contact Name: STAND SURE CUSTOM HOMES INC
Site Address: 31 THORNTONS CREEK DR
Phone: 9108906870
e-Mail: standsurehomes67@gmail.com

Seal air barriers at top and bottom. Nails for hangers must be 3 inch, or an engineer letter stating short nails are acceptable must be provided





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 1/12/2021
Completed Date/Time: 1/12/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 1/11/2021 12:40 PM STAND SURE CUSTOM HOMES INC

Contact Name: STAND SURE CUSTOM HOMES INC
Site Address: 31 THORNTONS CREEK DR
Phone: 9108906870
e-Mail: Standsurehomes67@gmail.com

Inspection Type: INSULATION
Scheduled Date/Time: 1/21/2021
Completed Date/Time: 1/21/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 1/20/2021 10:38 AM STAND SURE CUSTOM HOMES INC

Contact Name: STAND SURE CUSTOM HOMES INC
Site Address: 31 THORNTONS CREEK DR
Phone: 9108906870
e-Mail: standsurehomes@gmail.com

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 1/22/2021
Completed Date/Time: 5/4/2021
Inspector: Andrew Currin
Result: APPROVED
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time: 4/8/2021
Completed Date/Time: 4/8/2021
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Electrical incomplete



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time: 4/29/2021 AM
Completed Date/Time: 4/29/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 4/28/2021 7:57 AM STAND SURE CUSTOM HOMES INC

Contact Name: STAND SURE CUSTOM HOMES INC
Site Address: 31 THORNTONS CREEK DR
Phone: 9108906870
e-Mail: standsurehomes67@gmail.com

Inspection Type: FINAL SFD STEMWALL**
Scheduled Date/Time: 5/17/2021 AM
Completed Date/Time: 5/17/2021
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 5/14/2021 12:48 PM STAND SURE CUSTOM HOMES INC

Contact Name: STAND SURE CUSTOM HOMES INC
Site Address: 31 THORNTONS CREEK DR
Phone: 9108906870
e-Mail: Standsurehomes@gmail

Insulate expansion tank at water heater in garage. Repair holes in master closet wall.

Inspection Type: FINAL SFD STEMWALL**
Scheduled Date/Time: 5/19/2021
Completed Date/Time: 5/19/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: