



**ECS Southeast, LLP**

6151 Raeford Road, Suite A  
Fayetteville, NC 28304  
9104013288  
9103230539

**LETTER OF TRANSMITTAL**

December 31, 2020  
W.S. Wellons Realty  
PO Box 766  
Spring Lake, NC 28390  
ATTN: Jason Wellons

RE: **247 Cypress Dr.**  
ECS Job # **33:5190-E**  
  
Permits:  
Location: **247 Cypress Dr.**  
**Spring Lake, NC 28390**

Field Reports       For your use       As requested

CC:

ENCL:    Field Report # 1                    12/30/2020

Jack Edgar Cowsert, P.E.  
Senior Project Engineer

Ryan H. Parrish  
Construction Materials Project Manager

*Disclaimer*

1. This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.
2. The information in this report relates only to the activities performed on the report date.
3. Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.
4. Incomplete or non-conforming work will be reported for future resolution.
5. The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.



ECS Southeast, LLP  
6151 Raeford Road, Suite A  
Fayetteville, NC 28304  
(910) 401-3288 [Phone]  
(910) 323-0539 [Fax]

# FIELD REPORT

Project **247 Cypress Dr.**  
Location **Spring Lake, NC**  
Client **W.S. Wellons Realty**  
Contractor **None Listed**

Project No. **33:5190-E**  
Report No. **1**  
Day & Date **Wednesday 12/30/2020**  
Weather **50 °/ Sunny**  
On-Site Time **1.00**  
Lab Time **0.25**  
Travel Time\* **1.00**  
Total **2.25**  
Re Obs Time **0.00**

Remarks

Trip Charges*	Tolls/Parking*	Mileage*	<b>35</b>	Time of Arrival	Departure
Chargeable Items	<b>5000</b>			<b>11:30A</b>	<b>12:30P</b>

\* Travel time and mileage will be billed in accordance with the contract.


**Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.**

An ECS Representative arrived on-site, as requested, to observe the compaction of backfill soils for the stem wall slab. Please see the attached sketch for observed areas.

Utilizing the (Nuclear Method (ASTM D 6938) to check the compaction of the soils at the areas and elevations tested, test results met or exceeded the project requirements of 98% of maximum dry density as determined in our laboratory using the Standard Proctor Method (ASTM D 698).

Areas tested were based on stakeouts or work limits provided by others and were not confirmed by the undersigned.

ECS will return, as requested, to perform additional services.



201 Main Floor Plan

Scale: 1/4" = 1'-0"

Cameron Hall  
 12-29-20  
 247 Cypress Dr  
 Poj # 5109-A  
 W/O # 59702

**Legend**

- = Compaction Evaluation
- (#) = Compaction Location





## Field Compaction Summary, Nuclear

Project No: 33:5190-E

Project Name: 247 Cypress Dr.

Date: 12/30/2020

**ECS Southeast, LLP**

Client: V.I. Management Group, LLC

Contractor:

Technician: Cameron R Hall

Test Method Nuclear			
Nuclear Gauge No. 882			
Make	Troxler	Density Std	2396
Model		Moisture Std	911
Ser. No.	882		

Sample No.				Description			Proctor Method					Uncorrected Max. Density			Uncorrected Optimum Moisture Content
<b>DS4-1</b>				<b>Brown Tan SAND</b>			<b>Standard Proctor Method (ASTM D698)</b>					<b>115.70</b>			<b>11.80</b>
Test No.	Lot No.	Test Mode	Probe Depth (in.)	Station / Location	Lift / Elev	Sample No.	% Oversize	Corrected Max. Density	Corrected Optimum Moisture Content (%)	Wet Density (pcf)	Dry Density (pcf)	Moisture Content (%)	Percent Comp. (%)	P / F	Comments
1		DT	8	Stem material subgrade	Subgrade	DS4-1	0.00	115.70	11.80	130.7	114.9	13.7	99.3	P	
2		DT	8	Stem material subgrade	Subgrade	DS4-1	0.00	115.70	11.80	130.4	113.7	14.7	98.3	P	