

Status: ISSUED

Permit Inspections Harnett County

Applicant: Vogt Contracting, L.L.C.

Permit Number: SFD2106-0027 Description: 78x54 sfd, 4beds 3.5 baths

Applied: 6/3/2021 Approved: 12/15/2021 Site Address: 140 THORNTONS CREEK DR

Issued: 12/15/2021 Finaled: City, State Zip Code: ERWIN, NC 28339

Parent Permit: Owner: CHUY AND CHAD LLC

Parent Project: Contractor: Vogt Contracting, L.L.C.

Details:

LIST OF INSPECTIONS									
SEQ ID	SCHEDULED DATE	COMPLETED DATE	ТҮРЕ	INSPECTOR	RESULT	REMARKS			
			ADDRESS	GIS Bucket					
Notes:									
			GAS PIPING	Deen Taylor					
Notes:									
			INSULATION	Deen Taylor					
Notes:									
			SEWER CONNECTION	Deen Taylor					
Notes:									
			TEMP POWER CERTIFICATION	Deen Taylor					
Notes:									
			WATER CONNECTION	Deen Taylor					
Notes:									
			FOUNDATION SURVEY	CP Bucket		not needed			
Notes:									
			ROUGH IN REINSPECT	Deen Taylor					
Notes:									





Permit Inspections Harnett County

	4/21/2023	4/21/2023	FOOTING	Deen Taylor	APPROVED					
Notes:										
prefers	early am									
	5/8/2023	5/8/2023	FOUNDATION	Deen Taylor	APPROVED					
Notes:										
	5/19/2023	5/19/2023	T-POLE	Deen Taylor	APPROVED					
Notes:										
	5/19/2023	5/19/2023	OPEN FLOOR	Deen Taylor	APPROVED					
Notes:										
	7/5/2023	7/5/2023	ROUGH IN	John B Kokoszka	CANCELLED					
Notes: No plans on site at the time of inspection										
	7/10/2023	7/10/2023	ROUGH IN SFD CRAWL	John B Kokoszka	FAIL W/ PENALTY					
1. Portal frame bolts loose and a few anchor bolts in garage 2. Can't notch jack stud at bottom plate at portal bolt 3. Missing jack studs on both sides of garage header 4. Duct work needs to be protected at stairs 5. Mid point strap on plumbing line 6. Need approved fire stop at plumbing line in garage and missing at water closet next to garage, dryer vent pipe, left closet by stair 7. Need 100 psi on test8. Missing king under 9 1/4 lvl per plans9. Missing header over return and need to be boxed in 10. Missing king on fire place lvl right side 11. Notched front porch beam at kitchen window 12. Need to strap sc in front right bedroom front porch, 4sc in master 13. Need to add king on each side of master window 14. DWV no water in test 15. Air barrier need to be sealed upstairs 16. Missing window 17. Missing fire stop upstairs closet, behind shower Stopped inspection. Need to look at roof system and need layout for trusses in garage.										
	7/14/2023	7/14/2023	ROUGH IN REINSPECT	Daniel L Floyd	FAIL W/ PENALTY					
Notes: 1. Portal wall frame bolt still loose2. Need to seal wires at top plate above panel3. Need air barriers under stairs4. Electrical box next to return needs to be secured 5. Top plate above return needs to be sealed 6. Seal hvac chase by stairs 7. No layout for trusses in garage 8. Air barrier needs to be sealed and installed up stairs 9. Holes in top plates & bottom plates upstairs need to be sealed 10. All rafters need to be full bearing 11. Missing nails in joist hangers in garage 12. Need load point blocking above left side of top plate in garage for IvI valley 13. missing nails in hangers on back porch and in master bedroom 14. Strap stud columns under IvI in living room 15. Missing nails in hangers on front porch 16. Window still missing upstairs										
40			ENVIR OPERATIONS PERMIT	EH Bucket						
Notes:										
50			FINAL SFD CRAWL**	Deen Taylor						
Notes:										