

### Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

3/7/2024

SUBJECT: **SFD2107-0046** 

SINGLE FAMILY DWELLING

To: L'Tanya Burns

Here are the results of all Inspections located at 1175 COBB RD:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: INSULATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:



#### **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FINAL SFD CRAWL\*\*

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 7/20/2022
Completed Date/Time: 7/20/2022
Inspector: Deen Taylor
Result: APPROVED

Remarks: Notes:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: 10/10/2022 Completed Date/Time: 10/10/2022 Inspector: CP Bucket Result: APPROVED

Remarks: Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/10/2022
Completed Date/Time: 10/10/2022
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks:

Notes:

Top of footing must be free of dirt and debris for foundation inspection. Clear off top of

foundation so projection in bed joint can be inspected and call for rein spection



#### **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/11/2022
Completed Date/Time: 10/11/2022
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 1175 COBB RD BENSON 27504.

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/12/2022
Completed Date/Time: 10/12/2022
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks:

Notes: Foundation in same condition as previous inspection.

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/21/2022
Completed Date/Time: 10/21/2022
Inspector: Deen Taylor
Result: APPROVED

Remarks: Notes:

Inspection Type: OPEN FLOOR Scheduled Date/Time: 10/27/2022 Completed Date/Time: 10/27/2022 Inspector: Deen Taylor Result: APPROVED

Remarks: Notes:

Inspection Type: T-POLE
Scheduled Date/Time: 6/19/2023
Completed Date/Time: 6/19/2023
Inspector: John B Kokoszka
Result: APPROVED

Remarks: Notes:



# Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 6/19/2023
Completed Date/Time: 6/19/2023
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes:

Plans in the home in the garage

- 1. Missing missing anchor, bolt, right side of portal frame, and garage wall2. Left window, king stud needs to bare, solid, and garage3. Anchor bolts need to be in the center 1/3 entire garage4. Right side of interior garage door needs to have two straps 24 inches because of the brake is less than 24 inches5. Water psi test was low 6. Need to seek subfloor in master 7. Missing exhaust fan at master water closet.8. Missing nail guard on 12 to wire left of rear door9. Missing strap on 4 sc front left bedroom 410. Bedroom 4 closet missing stud max 24"11. DWV no water test12. Missing jack at front door .13. Missing anchor bolts at front porch area all of them 14. Missing hangers at LVL for ceiling joist15. LVL triple LVL needs to be fastened per code got a big gap 16. Double 2 x 12 in master where rafters are landing on, need to get information to say that it meets codeNOTESHouse was sided at the time of inspectionGoing to have deck on rear at some point
- 1. Missing missing anchor, bolt, right side of portal frame, and garage wall2. Left window, king stud needs to bare, solid, and garage3. Anchor bolts need to be in the center 1/3 entire garage4. Right side of interior garage door needs to have two straps 24 inches because of the brake is less than 24 inches5. Water psi test was low 6. Need to seek subfloor in master 7. Missing exhaust fan at master water closet.8. Missing nail guard on 12 to wire left of rear door9. Missing strap on 4 sc front left bedroom 410. Bedroom 4 closet missing stud max 24"11. DWV no water test12. Missing jack at front door .13. Missing anchor bolts at front porch area all of them 14. Missing hangers at LVL for ceiling joist15. LVL triple LVL needs to be fastened per code got a big gap 16. Double 2 x 12 in master where rafters are landing on, need to get information to say that it meets codeHouse was sided at the time of inspectionGoing to have deck on rear at some point

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 8/2/2023
Completed Date/Time: 8/2/2023
Inspector: Deen Taylor
Result: CANCELLED

Remarks:

Notes: House insulated prior to authorization, insulation obstructs inspection of previous violations.

Remove all insulation that obstructs visual inspection of previous violations and call for

reinspection





## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 8/3/2023 Completed Date/Time: 8/3/2023 Inspector: Deen Taylor

Result: APPROVED W/EXC

Remarks:

Notes: Need engineer letter four rafter bearing in master

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 9/27/2023
Completed Date/Time: 9/28/2023
Inspector: James Manhart
Result: APPROVED

Remarks: Notes:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 10/25/2023
Completed Date/Time: 10/26/2023
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks:

Notes: All electrical must be complete or a temporary power application form must be filled out and

signed by the licensed electrician and general contractor

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 10/27/2023 Completed Date/Time: 10/27/2023 Inspector: Deen Taylor Result: APPROVED

Remarks:

Notes: see application in attachment

Conditional, application completed