

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

8/2/2022

SUBJECT: **SFD2108-0042**

SINGLE FAMILY DWELLING

To: DRAUGHN JULIUS MELVIN

Here are the results of all Inspections located at 7232 ELLIOTT BRIDGE RD:

Inspection Type: FOUNDATION SURVEY

Scheduled Date/Time: Completed Date/Time:

Inspector: CP Bucket

Result: Remarks: Notes:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: OPEN FLOOR

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 12/15/2021
Completed Date/Time: 12/15/2021

Inspector: Slade Burton Lawson III

Result: DISAPPROVED

Remarks:

Notes:

Inspector SPG changed the inspection assignment from SPG to SBL

Missing footer at garage



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 1/4/2022
Completed Date/Time: 1/4/2022

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks: Notes:

Inspection Type: FOUNDATION Scheduled Date/Time: 1/4/2022 Completed Date/Time: 1/4/2022

Inspector: Slade Burton Lawson III
Result: FAIL W/ PENALTY

Remarks:

Notes: Work not complete

Inspection Type: FOUNDATION
Scheduled Date/Time: 1/6/2022
Completed Date/Time: 1/6/2022

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to SBL

Inspection Type: T-POLE
Scheduled Date/Time: 1/10/2022
Completed Date/Time: 1/10/2022

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to SBL

Inspection Type: OPEN FLOOR Scheduled Date/Time: 1/10/2022 Completed Date/Time: 1/10/2022

Inspector: Slade Burton Lawson III
Result: APPROVED W/EXC

Remarks:

Notes:

Inspector SPG changed the inspection assignment from SPG to SBL

Need compaction front porch unless engineer stone



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN Scheduled Date/Time: 4/1/2022 Completed Date/Time: 4/1/2022

Inspector: Slade Burton Lawson III

Result: DISAPPROVED

Remarks:

Notes:

Inspector SPG changed the inspection assignment from SPG to SBL

Anchors wing walls, upset headers garage, seal around plumbing fixtures garage, water distribution down, missing insulation baffles, secure tub surrounds, strap stud columns 4 or

more, 3 kings headers 4 or or more, DO NOT INSULATE.

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/14/2022
Completed Date/Time: 4/14/2022
Inspector: James T Hall
Result: FAIL W/ PENALTY

Remarks:

Notes: Still no water test on water line need 100 psi

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/19/2022
Completed Date/Time: 4/19/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

Address items from first inspection. Missing king studs.

Inspection Type: ROUGH IN Scheduled Date/Time: 4/26/2022 Completed Date/Time: 4/26/2022

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks:

Notes: Inspector SPG changed the inspection assignment from SPG to SBL

Inspection Type: INSULATION
Scheduled Date/Time: 5/2/2022
Completed Date/Time: 5/2/2022
Inspector: James T Hall
Result: APPROVED
Remarks: lock box is 0000
Notes: lock box is 0000



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 6/23/2022
Completed Date/Time: 6/23/2022
Inspector: Mark Osborne
Result: APPROVED

Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 7/21/2022
Completed Date/Time: 7/21/2022
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 7232 ELLIOTT BRIDGE RD SPRING LAKE 28390.

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 7/21/2022 Completed Date/Time: 7/21/2022 Inspector: James T Hall Result: APPROVED

Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 7/21/2022 Completed Date/Time: 7/21/2022 Inspector: James T Hall Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: 7/21/2022
Completed Date/Time: 7/21/2022
Inspector: James T Hall
Result: CANCELLED

Remarks:

Notes:

Cancel Pami



420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: TEMP POWER CERTIFICATION

Scheduled Date/Time: 7/22/2022 Completed Date/Time: 7/22/2022 Inspector: James T Hall Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: 7/27/2022
Completed Date/Time: 7/27/2022
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes: 1. Missing both crawl space doors. 2. Remove test caps on three plumbing vents on back roof.

3. Missing light on back right corner of soffit.

Inspection Type: FINAL SFD CRAWL**

Scheduled Date/Time: 7/29/2022 Completed Date/Time: 7/29/2022 Inspector: John B Kokoszka Result: APPROVED

Remarks: Notes: