

**Date:** 01/19/2022

**To:** **Tim Collins**  
Ryan Homes  
1401 Sunday Drive  
Raleigh, NC 27607  
tcollins@nvrinc.com  
919-410-1434

**Re:** **Superior Wall Installation Verification**  
Location: Lot 132 Quail Glen (180 Donatella Way Angier, NC)  
JDS Project No.: RDU2200385  
Municipality: Angier  
Date of Inspection: 01/13/2022

### Observations

Superior Wall Installation Verification:

- Stone Base is minimum 8" deep.
- Wall Panels and bolted connections have been installed per the Superior Walls approved plans.
- Pad footings are sized and placed per the plans.
- Joint Sealant has been applied at wall connections.
- Drain system has been daylighted at the rear side of the lot.

### Recommendations

Based on our on-site observations and review, the Superior Wall system referenced above has been installed per the manufacturer's specifications and is adequate as installed. Additionally, the foundation has been installed in accordance with 2018 NCRC sections R402.3 and R404.5. No further action is required.

If you have any questions or if I can be of further assistance to you on this project, please contact me at 919-548-0978.

Respectfully Submitted,  
Patrick Kurtz

